

CIIP - Multiparking Kiosk and Electrical Upgrades Baseline Schedule



Activity ID	Activity Name	Original Duration	Start	Finish	Qtr 3, 2023		Qtr 4, 2023			Qtr 1, 2024		
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
CIIP - Multiparking Kiosk and Electrical Upgrades Baseline					04-Mar-24							
MILESTONES					04-Mar-24							
MS0010	Notice To Proceed (NTP)	0	07-Aug-23		Notice To Proceed (NTP), 07-Aug-23							
MS0020	Substantial Completion Date	0		04-Mar-24*	◆ Substan							
MS0030	Final Completion Date	0		04-Mar-24*	◆ Final Co							
ENGINEERING					14-Aug-23, ENGINEERING							
SUBMISSION					09-Aug-23, SUBMISSION							
[Redacted]					[Redacted]							
SUB-0050	Submission of Pull Box Systems Submittal	3	07-Aug-23	09-Aug-23	Submission of Pull Box Systems Submittal							
SUB-0060	Submission of Panels and disconnect Submittal	3	07-Aug-23	09-Aug-23	Submission of Panels and disconnect Submittal							
SUB-0070	Submission of Concrete and rebar Submittal	3	07-Aug-23	09-Aug-23	Submission of Concrete and rebar Submittal							
SUB-0080	Submission of Asphalt Submittal	3	07-Aug-23	09-Aug-23	Submission of Asphalt Submittal							
REVIEW AND APPROVAL					14-Aug-23, REVIEW AND APPROVAL							
[Redacted]					[Redacted]							
SUB-120	Review and Approval of Pull Box Systems Submittal	5	10-Aug-23	14-Aug-23	Review and Approval of Pull Box Systems Submittal							
SUB-130	Review and Approval of Panels and disconnect Submittal	5	10-Aug-23	14-Aug-23	Review and Approval of Panels and disconnect Submittal							
SUB-140	Review and Approval of Concrete and rebar Submittal	5	10-Aug-23	14-Aug-23	Review and Approval of Concrete and rebar Submittal							
PROCUREMENT					03-Dec-23, PROCUREMENT							
PROC-0020	Fabrication and Delivery of New Panel Boards for Civic Center	106	15-Aug-23	03-Dec-23	Fabrication and Delivery of New Panel Boards for Civic Center							
[Redacted]					Fabrication and Delivery of New Panel Boards for Kristi House							
CONSTRUCTION					04-Mar-24							
KRISTI HOUSE					02-Nov-23, KRISTI HOUSE							
[Redacted]					[Redacted]							
[Redacted]					31-Aug-23, TEMPORARY ENTRANCE							
[Redacted]					Demolition Work							
[Redacted]					Installation of New Pavers							
TE-0050	Move Kiosk	1	29-Aug-23	29-Aug-23	Move Kiosk							
TE-0060	Wiring New Kiosk	3	29-Aug-23	31-Aug-23	Wiring New Kiosk							
UNDERGROUND					26-Sep-23, UNDERGROUND							
[Redacted]					Installation of GRP							
[Redacted]					Removal of Asphalt							
[Redacted]					Installation of Trench							
[Redacted]					Installation of Stubup							
UG-0050	Installation of Wiring Power + Comm.	3	15-Sep-23	19-Sep-23	Installation of Wiring Power + Comm.							
UG-0060	Installation of New Asphalt	5	20-Sep-23	26-Sep-23	Installation of New Asphalt							
ENTRANCE EXIT GATE					24-Oct-23, ENTRANCE EXIT GATE							
[Redacted]					Concrete Slab Installation							
EE-0020	Installation of D-Curb	4	04-Oct-23	10-Oct-23	Installation of D-Curb							

█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone
█ Actual Work
 █ Critical Remaining Work
 ▾ summary

CIIP - Multiparking Kiosk and Electrical Upgrades Baseline Schedule



Activity ID	Activity Name	Original Duration	Start	Finish	Qtr 3, 2023		Qtr 4, 2023			Qtr 1, 2024		
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
EE-0030	Installation of Bollards	3	18-Oct-23	20-Oct-23			■					
EE-0040	Installation of Street Signs	2	23-Oct-23	24-Oct-23			■					
ELECTRICAL ROOM - INSIDE BUILDING							▼					
		8	20-Sep-23	29-Sep-23			▼					
PAVERS							■					
PV-0010	Removal of Pavers	2	02-Oct-23	03-Oct-23			▼					
PV-0020	SOD	2	06-Oct-23	10-Oct-23			■					
NEW FENCE - TEMPORARY ENTRANCE							▼					
FE-0010	Installation of Fence	7	11-Oct-23	19-Oct-23			■					
FE-0020	Installation of D-Curb	6	20-Oct-23	27-Oct-23			■					
RELOCATE KIOSK							▼					
		7	25-Oct-23	02-Nov-23			■					
RK-0030	Installation of New Panel Boards	1	30-Oct-23	30-Oct-23								
RK-0040	Reconnection Works	1	31-Oct-23	31-Oct-23								
RK-0050	Demobilization Works	2	01-Nov-23	02-Nov-23								
GRAHAM												
GR-0010	Mobilization Works	2	03-Nov-23	06-Nov-23								
SOUTH ENTRANCE												
		8	07-Nov-23	17-Nov-23								
SE-0050	Installation of Trench	5	09-Nov-23	16-Nov-23								
SE-0060	Installation of Wiring Power + Comm.	1	16-Nov-23	16-Nov-23								
SE-0070	Installation of New Asphalt	1	17-Nov-23	17-Nov-23								
ELECTRICAL ROOM - INSIDE BUILDING												
		3	20-Nov-23	22-Nov-23								
ELE-0030	Connecting Works	1	22-Nov-23	22-Nov-23								
ENTRANCE EXIT GATE												
		7	27-Nov-23	05-Dec-23								
EE-0070	Installation of Bollards	1	04-Dec-23	04-Dec-23								
EE-0080	Installation of Street Signs	1	05-Dec-23	05-Dec-23								
STRIPPING												
ST-0010	Stripping Works	1	06-Dec-23	06-Dec-23								
PUBLIC DEFENDER												
		12	07-Dec-23	22-Dec-23								
PD-0050	Installation of Trench	5	12-Dec-23	18-Dec-23								
PD-0060	Installation of New Asphalt	1	19-Dec-23	19-Dec-23								
PD-0070	Installation of Wiring Power + Comm.	3	20-Dec-23	22-Dec-23								
ELECTRICAL ROOM - INSIDE BUILDING												
ELEC-0050	Installation of Piping	1	20-Dec-23	20-Dec-23								

█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone
█ Actual Work
 █ Critical Remaining Work
 ▼ summary

CIIP - Multiparking Kiosk and Electrical Upgrades Baseline Schedule



Activity ID	Activity Name	Original Duration	Start	Finish	Qtr 3, 2023		Qtr 4, 2023			Qtr 1, 2024		
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
ELEC-0060	Installation of Wiring Power + Comm.	1	21-Dec-23	21-Dec-23						█ Installation of Wiring Power + Comm.		
ELEC-0070	Connecting Works	1	22-Dec-23	22-Dec-23						Connecting Works		
ENTRANCE EXIT GAME		6	19-Dec-23	27-Dec-23						▼ 27-Dec-23, ENTRANCE EXIT GAME		
EEG-0030	Installation of Concrete Slab	2	21-Dec-23	22-Dec-23						█ Installation of Handhole		
EEG-0040	Installation of Bollards	1	26-Dec-23	26-Dec-23						█ Installation of Concrete Slab		
EEG-0050	Installation of Street Signs	1	27-Dec-23	27-Dec-23						Installation of Bollards		
SOD		1	28-Dec-23	28-Dec-23						Installation of Street Signs		
SOD-0020	SOD	1	28-Dec-23	28-Dec-23						▼ 28-Dec-23, SOD		
GH-STRIPPING		2	29-Dec-23	02-Jan-24						SOD		
CIVIC CENTER		41	03-Jan-24	04-Mar-24						▼ 02-Jan-24, GH-STRIPPING		
CC-0010	Mobilization Works	2	03-Jan-24	04-Jan-24						Stripping works		
TEMPORARY ENTRANCE		6	02-Feb-24	09-Feb-24						Demobilization Works		
TE-0120	Installation of new pavers	1	05-Feb-24	05-Feb-24						▼ Mobilization Works		
TE-0130	Move Kiosk	1	09-Feb-24	09-Feb-24						█ Mobilization Works		
TE-0140	Wiring Kiosk	1	06-Feb-24	06-Feb-24						▼ 09-Feb-24, TEMPORARY		
ELECTRICAL		3	05-Feb-24	07-Feb-24						Demolition Works		
ELC-0020	Removal of existant electrical panelboard	1	05-Feb-24	05-Feb-24						█ Move Kiosk		
ELC-0030	Installation of Rack to electrical panelboard	1	06-Feb-24	06-Feb-24						Wiring Kiosk		
ELC-0040	Installation of electrical panelboard	1	07-Feb-24	07-Feb-24						▼ 07-Feb-24, ELECTRICAL		
UNDERGROUND		10	07-Feb-24	22-Feb-24						Removal of existant electric		
UG-0140	Installation of Wiring Power + Comm.	1	21-Feb-24	21-Feb-24						Installation of Rack to elec		
UG-0150	Installation of New Asphalt	1	22-Feb-24	22-Feb-24						Installation of electrical pa		
ENTRANCE EXIT GATE		10	06-Feb-24	21-Feb-24						▼ 22-Feb-24, UND		
EEG-0110	Installation of Street Signs	1	21-Feb-24	21-Feb-24						Installation of GPR		
PAVERS		2	22-Feb-24	23-Feb-24						█ Removal of Asphalt		
PV-0060	Removal of Pavers	1	22-Feb-24	22-Feb-24						Removal of D-Curb		
PV-0070	SOD	1	23-Feb-24	23-Feb-24						█ Installation of Tre		
RELOCATE KIOSK		3	26-Feb-24	28-Feb-24						Installation of Wi		
RR-0100	Reconnect to Old Panel	1	28-Feb-24	28-Feb-24						Installation of N		
STRIPPING		3	29-Feb-24	04-Mar-24						▼ 21-Feb-24, ENTI		
ST-0060	Stripping	1	29-Feb-24	29-Feb-24						Der		
ST-0070	Demobilization Works	2	01-Mar-24	04-Mar-24						█ Installation of St		
CORAL GABLES		39	05-Jan-24	04-Mar-24						▼ 23-Feb-24, PAV		

█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone
█ Actual Work
 █ Critical Remaining Work
 ▼ summary

CIIP - Multiparking Kiosk and Electrical Upgrades Baseline Schedule



Activity ID	Activity Name	Original Duration	Start	Finish	Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
CG-0010	Mobilization Works	2	05-Jan-24	08-Jan-24							■ Mobilization Works		
UNDERGROUND											▼ 07-Feb-24, UNDERGROUND		
UG-0190	Installation of Trench	12	18-Jan-24	02-Feb-24							■ Installation of Trench		
UG-0200	Installation of Wire Power + Comm.	2	05-Feb-24	06-Feb-24							■ Installation of Wire Power + Comm.		
UG-0210	Installation of New Asphalt	1	07-Feb-24	07-Feb-24							■ Installation of New Asphalt		
ENTRANCE EXIT GATE											▼ 27-Feb-24, ENTRANCE EXIT GATE		
EEG-00180	Installation of Street Signs	1	26-Feb-24	26-Feb-24							■ Installation of Street Signs		
EEG-00190	Installation of Car Bumper	1	27-Feb-24	27-Feb-24							■ Installation of Car Bumper		
EXIT GATE											▼ 28-Feb-24, EXIT GATE		
EG-0040	Installation of Street Signs	1	27-Feb-24	27-Feb-24							■ Installation of Street Signs		
EG-0050	Installation of Car Bumper	1	28-Feb-24	28-Feb-24							■ Installation of Car Bumper		
ELECTRICAL ROOM - INSIDE BUILDING											▼ 23-Feb-24, ELECTRICAL ROOM - INSIDE BUILDING		
CONDUIT OUTSIDE BUILDING											▼ 23-Feb-24, CONDUIT OUTSIDE BUILDING		
COB-0010	Installation of Piping	5	13-Feb-24	20-Feb-24							■ Installation of Piping		
STRIPPING											▼ 04-Mar-24, STRIPPING		
ST-0100	Stripping	1	29-Feb-24	29-Feb-24							■ Stripping		
HICKMAN											▼ 04-Mar-24, HICKMAN		
HM-0010	Mobilization Works	2	09-Jan-24	10-Jan-24							■ Mobilization Works		
UNDERGROUND											▼ 21-Feb-24, UNDERGROUND		
UG-0280	Removal of Concrete Slab	4	19-Jan-24	24-Jan-24							■ Removal of Concrete Slab		
UG-0290	Installation of Trench	10	25-Jan-24	07-Feb-24							■ Installation of Trench		
UG-0310	Installation New Asphalt	4	15-Feb-24	21-Feb-24							■ Installation New Asphalt		
DEMOLITIONS											▼ 09-Feb-24, DEMOLITIONS		
DEM-0100	Relocate Pole	2	08-Feb-24	09-Feb-24							■ Relocate Pole		
DEM-0110	Remove Tree	2	08-Feb-24	09-Feb-24							■ Remove Tree		
ELECTRICAL ROOM - INSIDE BUILDING											▼ 27-Feb-24, ELECTRICAL ROOM - INSIDE BUILDING		
CONDUIT OUTSIDE BUILDING											▼ 26-Feb-24, CONDUIT OUTSIDE BUILDING		
COV-0050	Installation of Piping	7	06-Feb-24	15-Feb-24							■ Installation of Piping		

■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone
■ Actual Work
 ■ Critical Remaining Work
 ▼ summary

CIIP - Multiparking Kiosk and Electrical Upgrades Baseline Schedule



Activity ID	Activity Name	Original Duration	Start	Finish	Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
COV-0060	Installation of Wiring Power + Comm.	2	23-Feb-24	26-Feb-24								Installation of	
ENTRANCE EXIT GATE												Installation of	
EEG-0150	Installation of Concrete Slab	5	08-Feb-24	15-Feb-24								Installation of Concre	
EEG-0210	Installation of Handhole	2	22-Feb-24	23-Feb-24								Installation of H	
EEG-0220	Installation of Bollards	2	26-Feb-24	27-Feb-24								Installation of	
SOD												SOD	
SOD-0010	SOD	1	29-Feb-24	29-Feb-24								SOD	
STRIPPING												STRIPPING	
ST-0270	Demobilization Works	2	01-Mar-24	04-Mar-24								Demobili	
PROJECT CLOSE OUT												PROJECT CLOSE	
PCO-0010	Final Inspections	2	01-Mar-24	04-Mar-24								Final Ins	

█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone
█ Actual Work
 █ Critical Remaining Work
 ▼ summary