

1. *Journal of the American Medical Association*, 1997; 277: 1001-1005.

PRE-160	Substantial Completion	0	01-Feb-24	PCO-100	42
PRE-170	Final Completion	0	01-Apr-24	PCO-160	0

SUBMITTALS		17	19-Aug-22	12-Sep-22			155
SUB-100	General Requirements	7	19-Aug-22	29-Aug-22	PRE-110	APP-100	1
SUB-110	Shop Drawings	7	19-Aug-22	29-Aug-22	PRE-110	APP-110	74
SUB-120	Project Organization Chart	7	19-Aug-22	29-Aug-22	PRE-110	APP-120	74

DL

SUB-200	CMU Blocks	10	30-Aug-22	12-Sep-22	PRE-110	APP-200	155
SUB-210	Grout for 1-A701,4-A701,3-A701	10	30-Aug-22	12-Sep-22	PRE-110	APP-210	155
SUB-220	Mineral wool for firestopping 2-A701	10	30-Aug-22	12-Sep-22	PRE-110	APP-220	155
SUB-230	Rebar for 1-A701,4-A701	10	30-Aug-22	12-Sep-22	PRE-110	APP-230	155

ANNEX

SUB-310	Lighting Control Devices	10	30-Aug-22	12-Sep-22	PRE-110	APP-310	150
SUB-320	Grounding and Bonding	10	30-Aug-22	12-Sep-22	PRE-110	APP-320	153
SUB-330	Motor Starters Letter - NA Letter	10	30-Aug-22	12-Sep-22	PRE-110	APP-330	152
SUB-340	LED Interior Lighting	10	30-Aug-22	12-Sep-22	PRE-110	APP-340	150
SUB-350	DAL_ColorWheel_Classic tile Spec Sheet	10	30-Aug-22	12-Sep-22	PRE-110	APP-350	151
SUB-360	DAL_QuarryTextures_FS	10	30-Aug-22	12-Sep-22	PRE-110	APP-360	151

Figure 1. The effect of the number of trials on the number of correct responses. The number of correct responses was plotted against the number of trials for each condition. The number of correct responses increased with the number of trials for all conditions. The number of correct responses was highest for the condition with the highest number of trials (10 trials) and lowest for the condition with the lowest number of trials (2 trials).

SUB-450	Mapelastic AquaDefense Product Sheet	10	30-Aug-22	12-Sep-22	PRE-110	APP-450	151
SUB-460	Mapelastic AquaDefense SDS	10	30-Aug-22	12-Sep-22	PRE-110	APP-460	151
SUB-470	10021143-D-Thermafiber-SAFB-Data-Sheet	10	30-Aug-22	12-Sep-22	PRE-110	APP-470	155
SUB-480	AFB (Acoustical Fire Batts) Technical Datasheet	10	30-Aug-22	12-Sep-22	PRE-110	APP-480	155



© Primavera Systems, Inc.

BATHROOMS & GYM UPGRADES - H.E.R.O HIGH SCHOOL BRONX
PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	Predecessors	Successors	Total Float	2023												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
APP-460	Mapelastic AquaDefense SDS	14	13-Sep-22	30-Sep-22	SUB-460	B-UW-200	151																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																

Actual Work Critical Remaining Work summary
Remaining Work Milestone

Date	Revision	Checked	Approved
Jan-02-23	00		



■	Basement - Removal of Existing Light Fixtures & Conduit
■	Basement - Removal of Existing HVAC Duct
➤	UPGRADATION WORKS
■	Basement - Inspection
■	Basement - Installation of Suspended Ceiling, Track, Hangers & Accessories
■	Basement - Installation of Concrete Self Leveling Floor
■	Basement - Installation of Toilet Partition
■	Basement - Installation of Lights & Fixtures
■	Basement - Installation of HVAC Valves & Accessories
■	Basement - Installation of Signage
➤	FIRST FLOOR
➤	DEMOLITION WORKS
I	First Floor - Removal of ACM Drywall/Plaster Ceilings @ B04 Girls Toilet
I	First Floor - Removal of ACM CMU/Tile Walls @ B04 Girls Toilet
I	First Floor - Removal of ACM Tile Floor @ B04 Girls Toilet
■	First Floor - Removal of Existing Suspended Ceiling, Track, Hangers & Accessories
■	First Floor - Removal of Existing Water Closet Fixture
■	First Floor - Removal of Existing Lavatory Fixture
■	First Floor - Removal of Existing Ceramic Tile Wall Finish
■	First Floor - Removal of Existing Wall Assembly
➤	UPGRADATION WORKS
I	First Floor - Inspection

[illegible]

Actual Work

Critical Remaining Work

summary

Remaining Work

◆
◆
Milestone

Page 6 of 6

Date	Revision	Checked	Approved
Jan-02-23	00		

© Primavera Systems, Inc.