



Activity ID	Activity Name	Original Duration	Start	Finish	Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024		
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
Caltrans 07-352004 - Modify Signal and Lighting Systems					22-May-24																	
MILESTONES					22-May-24																	
MS-0010	Original Notice to Proceed Date (NTP#1)	0	07-Dec-22*		Original Notice to Proceed Date (NTP#1), 07-Dec-22*																	
MS-0020	Suspension Period	150	07-Dec-22	14-Jul-23	Suspension Period																	
MS-0030	New Notice to Proceed Date (NTP#2)	0	17-Jul-23		New Notice to Proceed Date (NTP#2), 17-Jul-23																	
MS-0040	Project Substantial Completion	0		22-May-24*	Project S																	
MS-0050	Project Final Completion	0		22-May-24*	Project F																	
ENGINEERING					06-Aug-23, ENGINEERING																	
SUBMISSION					23-Jul-23, SUBMISSION																	
SUB-00	Submission of Permits & Engineering Submittals	7	17-Jul-23	23-Jul-23	Submission of Permits & Engineering Submittals																	
REVIEW AND APPROVAL					06-Aug-23, REVIEW AND APPROVAL																	
RA-0010	Review and Approval of Permits & Engineering Submittals	14	24-Jul-23	06-Aug-23	Review and Approval of Permits & Engineering Submittals																	
RA-0020	Review and Approval of Pole Standards Submittals	14	20-Dec-22	04-Jan-23	Review and Approval of Pole Standards Submittals																	
RA-0030	Review and Approval of Signal Gear Submittals	19	21-Dec-22	10-Jan-23	Review and Approval of Signal Gear Submittals																	
PROCUREMENT					22-Jun-23, PROCUREMENT																	
PROC-00	Fabrication and Delivery of Pole Standards	164	05-Jan-23	22-Jun-23	Fabrication and Delivery of Pole Standards																	
PROC-00	Fabrication and Delivery of Signal Gear	81	11-Jan-23	05-Apr-23	Fabrication and Delivery of Signal Gear																	
CONSTRUCTION					14-May-24																	
Traffic Signal Foundations (BID #50)					15-Sep-23, Traffic Signal Foundations (BID #50)																	
TSF-00	Rte.1 & Junipero Intersection	6	14-Aug-23	21-Aug-23	Rte.1 & Junipero Intersection																	
TSF-00	Rte.1 & Walnut Intersection	6	22-Aug-23	29-Aug-23	Rte.1 & Walnut Intersection																	
TSF-00	Rte. 1 & MLK Intersection	6	30-Aug-23	07-Sep-23	Rte. 1 & MLK Intersection																	
TSF-00	Rte. & Cedar Intersection	6	08-Sep-23	15-Sep-23	Rte. & Cedar Intersection																	
Electrical Conduit & Pull Boxes (BID #50)					09-Jan-24, Electrical Conduit & Pull Boxes (BID #50)																	
EC-0010	Rte.1 & Junipero Intersection	22	08-Sep-23	10-Oct-23	Rte.1 & Junipero Intersection																	
EC-0020	Rte.1 & Walnut Intersection	20	11-Oct-23	07-Nov-23	Rte.1 & Walnut Intersection																	
Traffic Signal Wiring, Loops (BID #50,#51)					17-Jan-24, Traffic Signal Wiring, Loops (BID #50,#51)																	
TSW-00	Rte.1 & Junipero Intersection	5	18-Dec-23	22-Dec-23	Rte.1 & Junipero Intersection																	
TSW-00	Rte.1 & Walnut Intersection	5	26-Dec-23	02-Jan-24	Rte.1 & Walnut Intersection																	
TSW-00	Rte. 1 & MLK Intersection	5	03-Jan-24	09-Jan-24	Rte. 1 & MLK Intersection																	
TSW-00	Rte. & Cedar Intersection	5	10-Jan-24	17-Jan-24	Rte. & Cedar Intersection																	
Traffic Signal Poles & Ariel Work (BID #50)					06-Mar-24, Traffic Signal Pole																	
TSP-00	Rte.1 & Junipero Intersection	8	10-Jan-24	22-Jan-24	Rte.1 & Junipero Intersection																	
TSP-00	Rte.1 & Walnut Intersection	10	23-Jan-24	05-Feb-24	Rte.1 & Walnut Intersection																	
TSP-00	Rte. 1 & MLK Intersection	10	06-Feb-24	21-Feb-24	Rte. 1 & MLK Intersection																	
TSP-00	Rte. & Cedar Intersection	10	22-Feb-24	06-Mar-24	Rte. & Cedar Intersection																	
Drainage System [Bid Item #21,#22,#23,#24,#29]					28-Feb-24, Drainage System [Bid Item #21,#22,#23,#24,#29]																	
DS-0010	Rte.1 & Junipero Intersection	5	06-Feb-24	13-Feb-24	Rte.1 & Junipero Intersection																	
DS-0020	Rte.1 & Walnut Intersection	10	14-Feb-24	28-Feb-24	Rte.1 & Walnut Intersection																	
Concrete [Ramps] & HMA [BI #12 thru 20, 25 thru 28]					02-May-24, Concrete [Ramps] & HMA [BI #12 thru 20, 25 thru 28]																	

SAMPLE

█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone
█ Actual Work
 █ Critical Remaining Work
 ▼ summary



Activity ID	Activity Name	Original Duration	Start	Finish	Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024		
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
CONC-C	Rte. 1 & MLK Intersection	16	04-Apr-24	25-Apr-24																		
CONC-C	Rte. & Cedar Intersection	5	26-Apr-24	02-May-24																		
Delineation & Signage [BI #31 thru 42. 44 thru 48]																						
D&S-00	Rte.1 & Junipero Intersection	2	03-May-24	06-May-24																		
D&S-00	Rte. & Cedar Intersection	2	13-May-24	14-May-24																		
PROJECT CLOSE-OUT																						
PCO-001	Punch List	3	15-May-24	17-May-24																		
PCO-002	Remove CAS	3	20-May-24	22-May-24																		

SAMPLE