

Leesville North Fork Marina WWTP December-23 Update Schedule



Activity ID	Activity Name	Original Duration	Start	Finish	Activity % Complete	Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024		
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
<b>Leesville North Fork Marina WWTP [</b>						15-Nov-24														
<b>MILESTONES</b>						15-Nov-24														
Notice to Proceed Date (NTP)						◆ Project Substa														
MS-0030	Project Final Completion Date	0		15-Nov-24*	0%	◆ Project F														
<b>ENGINEERING</b>																				
SUB-0040	Submission of Precast Wet Well & Valve Vault Submittal	36	29-Sep-23 A	19-Oct-23 A	100%	Submission of Precast Wet Well & Valve Vault Submittal														
SUB-0070	Submission of WWTP Equipment- Non Potable Water Tank Submittal	28	29-Sep-23 A	27-Oct-23 A	100%	Submission of WWTP Equipment- Primary Tank Submittal														
SUB-0090	Submission of WWTP Equipment- SBR Tank Submittal	28	29-Sep-23 A	27-Oct-23 A	100%	Submission of Generator & ATS Switch Submittal														
SUB-0120	Submission of Concrete Mix & Rebar Submittal	31	01-Oct-23 A	30-Oct-23 A	100%	Submission of Precast Manholes Submittal														
SUB-0020	Submission of Pipe, Valve & Fittings Submittal	36	29-Sep-23 A	20-Nov-23 A	100%	Submission of Thermal & Moisture Protection Submittal														
SUB-0140	Submission of Metals Submittal	45	01-Dec-23 A	06-Jan-24	90%	Submission of Interior Accessories Submittal														
SUB-0170	Submission of Doors & Hardware Submittal	45	01-Dec-23 A	06-Jan-24	90%	Submission of Steel Lab Casework Submittal														
SUB-0180	Submission of Interior Accessories Submittal	45	01-Dec-23 A	06-Jan-24	90%	Submission of Fencing Submittal														
SUB-0190	Submission of Steel Lab Casework Submittal	45	10-Nov-23 A	25-Jan-24	50%	08-Feb-24, REVIEW AND APPROVAL														
SUB-0220	Submission of Fencing Submittal	45	29-Sep-23 A	25-Jan-24	50%	Review and Approval of Generator & ATS Switch Submittal														
RA-0020	Review and Approval of Pipe, Valve & Fittings Submittal	14	13-Oct-23 A	27-Oct-23 A	100%	Review and Approval of Electrical Equipment Submittal														
RA-0070	Review and Approval of WWTP Equipment- Non Potable Water Tank Submittal	14	27-Oct-23 A	06-Nov-23 A	100%	Review and Approval of HVAC Equipment Submittal														
RA-0100	Review and Approval of WWTP Equipment- Tertiary Equipment Submittal	14	27-Oct-23 A	06-Nov-23 A	100%	Review and Approval of Masonry Submittal														
RA-0040	Review and Approval of Precast Wet Well & Valve Vault Submittal	14	19-Oct-23 A	08-Dec-23 A	100%															
RA-0010	Review and Approval of Marina Pump Station- Pumps & Controls Submittal	10	20-Oct-23 A	12-Dec-23 A	100%															
RA-0140	Review and Approval of Metals Submittal	14	06-Jan-24	21-Jan-24	0%															
RA-0150	Review and Approval of Wood/Carpentry Submittal	14	06-Jan-24	21-Jan-24	0%															

SAMPLE

■ Actual Work   
 ■ Critical Remaining Work   
 ▼ Summary  
■ Remaining Work   
 ◆ Milestone

Leesville North Fork Marina WWTP December-23 Update Schedule



Activity ID	Activity Name	Original Duration	Start	Finish	Activity % Complete	Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024		
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
RA-0180	Review and Approval of Interior Accessories Submittal	14	06-Jan-24	21-Jan-24	0%															
RA-0200	Review and Approval of Plumbing Equipment Submittal	14	25-Jan-24	08-Feb-24	0%															
<b>PROCUREMENT</b>																				
PROC-1010	Fabrication and Delivery of Valve Vault	66	08-Dec-23 A	08-Dec-23 A	100%															
PROC-1030	Fabrication and Delivery of RV Hydrant	90	27-Oct-23 A	25-Jan-24	75%															
PROC-1050	Fabrication and Delivery of WWTP Equipment- Non Potable Water Tank	97	09-Nov-23 A	22-Feb-24	50%															
PROC-1070	Fabrication and Delivery of WTP Equipment- SBR Tank	97	09-Nov-23 A	22-Feb-24	50%															
<b>CONSTRUCTION</b>																				
CONS-MS#1-1000	Staking/Layout	2	13-Nov-23 A	14-Nov-23 A	100%															
CONS-MS#1-1010	Mobilization	4	04-Dec-23 A	06-Dec-23 A	100%															
CONS-MS#2-1000	Staking/Layout (Const limits)	2	04-Dec-23 A	12-Dec-23 A	100%															
CONS-MS#2-1020	Weather Days- 14 days (Dec-Jan)	14	18-Jan-24	07-Feb-24	0%															
CONS-MS#2-1040	Excavation and Embankment WWTP Site Rough Grade	13	13-Feb-24	04-Mar-24	0%															
CONS-MS#2-1110	Equipment installation Earth Tek	3	23-Apr-24	26-Apr-24	0%															

SAMPLE

■ Actual Work   
 ■ Critical Remaining Work   
 ▼ Summary  
■ Remaining Work   
 ◆ Milestone

