

CONSTRUCTION ON STATE HIGHWAY CALAVERAS COUNTY PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024										
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
CONSTRUCTION ON STATE HIGHWAY CALAVERAS COUNTY		226	Feb-10-23	Jan-03-24	CONSTRUCTION ON STATE HIGHWAY CALAVERAS COUNTY																						
MILESTONES		61	Feb-10-23	May-09-23	MILESTONES																						
PRE-100	Contract Award	0	Feb-10-23		◆ Contract Award																						
PRE-110	Contract Acceptance	0	Mar-15-23		◆ Contract Acceptance																						
PRE-120	Notice to Proceed	0	May-09-23		◆ Notice to Proceed																						
SUBMITTALS		15	Mar-15-23	Apr-04-23	▼ SUBMITTALS																						
SUB-100	WPCP	15	Mar-15-23	Apr-04-23	■ WPCP																						
SUB-110	Lead Plan	15	Mar-15-23	Apr-04-23	■ Lead Plan																						
					■ [Redacted]																						
SUB-150	Notice of Material to be used Form	15	Mar-15-23	Apr-04-23	■ Notice of Material to be used Form																						
SUB-160	CPM	15	Mar-15-23	Apr-04-23	■ CPM																						
SUB-170	Protective Cover	15	Mar-15-23	Apr-04-23	■ Protective Cover																						
SUB-180	Demo Plan	15	Mar-15-23	Apr-04-23	■ Demo Plan																						
REVIEW/APPROVAL		14	Apr-05-23	Apr-24-23	▼ REVIEW/APPROVAL																						
APP-100	WPCP	14	Apr-05-23	Apr-24-23	■ WPCP																						
APP-110	Lead Plan	14	Apr-05-23	Apr-24-23	■ Lead Plan																						
APP-120	Concrete Mix Design	14	Apr-05-23	Apr-24-23	■ Concrete Mix Design																						
APP-130	Asphalt Mix Design	14	Apr-05-23	Apr-24-23	■ Asphalt Mix Design																						
APP-140	Subcontractors Request Form	14	Apr-05-23	Apr-24-23	■ Subcontractors Request Form																						
APP-150	Notice of Material to be used Form	14	Apr-05-23	Apr-24-23	■ Notice of Material to be used Form																						
APP-160	CPM	14	Apr-05-23	Apr-24-23	■ CPM																						
APP-170	Protective Cover	14	Apr-05-23	Apr-24-23	■ Protective Cover																						
APP-180	Demo Plan	14	Apr-05-23	Apr-24-23	■ Demo Plan																						
MOBILIZATION		10	Apr-25-23	May-09-23	▼ MOBILIZATION																						
MOB-100	Mobilization	10	Apr-25-23	May-09-23	■ Mobilization																						
EXECUTION		165	May-09-23	Jan-03-24	▶ EXECUTION																						
EXC-100	1st Working Day	1	May-09-23	May-09-23	1st Working Day																						
LOCATION 1 - SOUTH FORK MOKELUMNE RIVER BRIDGE		61	May-09-23	Aug-03-23	▶ LOCATION 1 - SOUTH FORK MOKELUMNE RIVER BRIDGE																						
STAGE 1		30	May-09-23	Jun-20-23	▶ STAGE 1																						
L1-S1-100	Set Signal System at Location 1	2	May-09-23	May-10-23	Set Signal System at Location 1																						
L1-S1-110	Set K Rail Stage 1 at Location 1	1	May-11-23	May-11-23	Set K Rail Stage 1 at Location 1																						
					[Redacted]																						
L1-S1-160	Form Soffit Stage 1 at Location 1	3	May-24-23	May-26-23	■ Form Soffit Stage 1 at Location 1																						
L1-S1-170	Rebar Stage 1 at Location 1	2	May-30-23	May-31-23	■ Rebar Stage 1 at Location 1																						
L1-S1-180	Place Deck, Approaches Wing Wall & Curb Stage 1 at Location 1	2	Jun-01-23	Jun-02-23	■ Place Deck, Approaches Wing Wall & Curb Stage 1 at Location 1																						
L1-S1-190	Place Barrier Stage 1 at Location 1	5	Jun-05-23	Jun-09-23	■ Place Barrier Stage 1 at Location 1																						
L1-S1-200	Place Approach Slab Stage 1 at Location 1	3	Jun-05-23	Jun-07-23	■ Place Approach Slab Stage 1 at Location 1																						
L1-S1-210	Install Steel Railing Stage 1 at Location 1	2	Jun-12-23	Jun-13-23	■ Install Steel Railing Stage 1 at Location 1																						
L1-S1-220	Fiber Reinforcing in Deck at Location 1	7	Jun-08-23	Jun-16-23	■ Fiber Reinforcing in Deck at Location 1																						
L1-S1-230	Polyester Overlay Stage 1 at Location 1	2	Jun-19-23	Jun-20-23	Polyester Overlay Stage 1 at Location 1																						
L1-S1-240	Install MBGR Stage 1 at Location 1	2	Jun-12-23	Jun-13-23	■ Install MBGR Stage 1 at Location 1																						

SAMPLE

■ Actual Work
 ■ Critical Remaining Work
 ▼ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
Apr-8-23	00		



CONSTRUCTION ON STATE HIGHWAY CALAVERAS COUNTY PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024							
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
L1-S1-250	Stage 1 Completion at Location 1	0		Jun-20-23																				
STAGE 2		27	Jun-21-23	Jul-28-23																				
L1-S2-100	Shift K Rail to Stage 2 Location at Location 1	1	Jun-21-23	Jun-21-23																				
L1-S2-110	Remove MBGR Stage 2 at Location 1	1	Jun-22-23	Jun-22-23																				
L1-S2-120	Install Protective Cover Stage 2 at Location 1	3	Jun-23-23	Jun-27-23																				
L1-S2-130	Bridge Removal Stage 2 at Location 1	3	Jun-28-23	Jun-30-23																				
L1-S2-140	Excavate Wing Walls Footings Stage 2 at Location 1	2	Jun-22-23	Jun-23-23																				
L1-S2-190	Place Approach Slab Stage 2 at Location 1	3	Jul-13-23	Jul-17-23																				
L1-S2-200	Install Steel Railing Stage 2 at Location 1	2	Jul-20-23	Jul-21-23																				
L1-S2-210	Fiber Reinforcing Stage 2 at Location 1	7	Jul-18-23	Jul-26-23																				
L1-S2-220	Polyester Overlay Stage 2 at Location 1	2	Jul-27-23	Jul-28-23																				
L1-S2-230	Install MBGR Stage 2 at Location 1	2	Jul-20-23	Jul-21-23																				
L1-S2-240	Stage 2 Completion at Location 1	0		Jul-28-23																				
STAGE 1 & STAGE 2		4	Jul-31-23	Aug-03-23																				
L1-S1&S2-100	Remove Protective Cover Stage 1 & 2 at Location 1	2	Jul-31-23	Aug-01-23																				
L1-S1&S2-110	Remove K Rail Stage 2 at Location 1	1	Aug-02-23	Aug-02-23																				
L1-S1&S2-120	Final Stripes at Location 1	1	Aug-03-23	Aug-03-23																				
L1-S1&S2-130	Location 1 Completion	0		Aug-03-23																				
LOCATION 2 - NORTH FORK MOKELUMNE RIVER BRIDGE		61	Aug-04-23	Nov-01-23																				
STAGE 1		30	Aug-04-23	Sep-15-23																				
L2-S1-100	Set Signal System at Location 2	2	Aug-04-23	Aug-07-23																				
L2-S1-110	Set K Rail Stage 1 at Location 2	1	Aug-08-23	Aug-08-23																				
L2-S1-120	Remove MBGR Stage 1 at Location 2	1	Aug-08-23	Aug-08-23																				
L2-S1-160	Form Soffit Stage 1 at Location 2	3	Aug-21-23	Aug-23-23																				
L2-S1-170	Rebar Stage 1 at Location 2	2	Aug-24-23	Aug-25-23																				
L2-S1-180	Place Deck, Approaches Wing Wall & Curb Stage 1 at Location 2	2	Aug-28-23	Aug-29-23																				
L2-S1-190	Place Barrier Stage 1 at Location 2	5	Aug-30-23	Sep-06-23																				
L2-S1-200	Place Approach Slab Stage 1 at Location 2	3	Aug-30-23	Sep-01-23																				
L2-S1-210	Install Steel Railing Stage 1 at Location 2	2	Sep-07-23	Sep-08-23																				
L2-S1-220	Fiber Reinforcing in Deck at Location 2	7	Sep-05-23	Sep-13-23																				
L2-S1-230	Polyester Overlay Stage 1 at Location 2	2	Sep-14-23	Sep-15-23																				
L2-S1-240	Install MBGR Stage 1 at Location 2	2	Sep-07-23	Sep-08-23																				
L2-S1-250	Stage 1 Completion at Location 2	0		Sep-15-23																				
STAGE 2		27	Sep-18-23	Oct-25-23																				
L2-S2-100	Shift K Rail to Stage 2 Location at Location 2	1	Sep-18-23	Sep-18-23																				
L2-S2-110	Remove MBGR Stage 2 at Location 2	1	Sep-19-23	Sep-19-23																				
L2-S2-120	Install Protective Cover Stage 2 at Location 2	3	Sep-20-23	Sep-22-23																				
L2-S2-130	Bridge Removal Stage 2 at Location 2	3	Sep-25-23	Sep-27-23																				
L2-S2-140	Excavate Wing Walls Footings Stage 2 at Location 2	2	Sep-19-23	Sep-20-23																				

SAMPLE

█ Actual Work
 █ Critical Remaining Work
 Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
Apr-8-23	00		



