

Project Schedule Narrative Report

For The

FDOT LETTING # SR 802 (LAKE WORTH RD)

FROM RAULERSON DR TO

PALM BEACH STATE COLLEGE ENTRANCE RD

Awarded Company

Zahlene Enterprise, Inc

Prepared by



August 20, 2023

Update Schedule Analysis

1- Project Information

- NTP Date: June 27th, 2022
- Original Contract Duration: 631 Days
- Weather/Holidays Granted Thru Period: 24 Weather Days/20 Holidays = 44 Days
- New Contract Duration: 675 Days
- Original Contract Completion Date: August 5th, 2024
- Current Contract Completion Date: September 18th, 2024

2- Calendars Used

- 5 Days * 8 Hours (Monday through Friday)
- Holidays:
 - 1st January
 - 19th February
 - 27th May
 - 4th July
 - 2nd September
 - 28th November
 - 29th November
 - 25th December

3- In order to maintain the project finish date within allowable contract time 18-Sep-24.

No relationships adjusted (Same Predecessors & Successors)

Durations for the Not-Started Activities have been adjusted as follows:-

Original Duration Vs New Duration

Activity ID	Activity Name	Original Duration	New Duration
664	Irrigation modifications	4	2
666	Regular Excavation	4	2
667	Type B Stabilization	5	3
668	OBG 10	3	2
673	Traffic separator	4	3
454	Clearing and grubbing	5	3
464	Conduit - Open trench 80 LF	4	3
624	Clearing and grubbing	5	3
302	Regular Excavation	11	6
259	OBG 10	12	6
303	Type B Stabilization	14	8
264	Traffic separator	11	6
309	Traffic separator	11	5
310	Sodding	3	2
417	Clearing and grubbing	5	3
377	Sidewalk	8	4
529	Conduit - Directional Bore 856 LF	5	3
531	Light Pole Complete (4)	10	6
383	Clearing and grubbing	5	3
398	Regular Excavation	3	2
399	Type B Stabilization	3	2
400	OBG 10	4	2

602	Light Pole Complete (5)	10	7
411	Curb Base	3	2
412	Pour	3	1
605	Conduit - Directional Bore 689 LF	6	3
413	SP-12.5 1.5"	4	2
606	Pullboxes (9)	5	3
549	Clearing and grubbing	5	2
578	Pullboxes	2	4
582	Curb Base	4	2
583	Pour	4	1
584	Sidewalk	9	5
687	Milling	5	2
688	Installation of SP12.5	5	2
689	Pavement Marking	5	2
690	Signage	5	2
701	Milling	5	2
702	Installation of SP12.5	5	2
703	Pavement Marking	5	2
704	Signage	5	2
717	Traffic separator (Bike)	5	3
718	Friction Course FC12.5 (1.5")	5	3
719	Pavement markings	5	3
727	Friction Course FC12.5 (1.5")	2	5
731	Final Pavement Markings	3	1
736	Traffic separator (Bike)	5	2
737	Friction Course FC12.5 (1.5")	5	3