



Activity ID	Activity Name	Original Duration	Start	Finish	2, 2023		Qtr 3, 2023			Qtr 4, 2023	
					May	Jun	Jul	Aug	Sep	Oct	Nov
<b>MASSDOT612294-Roof Replacement at the MassDOT Maintenance Dep</b>					06-Nov-23						
<b>MILESTONES</b>					06-Nov-23						
MS-0010	Notice To Proceed (NTP)	0	12-May-23*		Notice To Proceed (NTP)						
MS-0030	Project Final Completion	0		06-Nov-23*	Project Subs Project F						
<b>ENGINEERING</b>					18-Jul-23, ENGINEERING						
<b>SUBMISSION</b>					26-Jun-23, SUBMISSION						
					Submission of Building Permit Application						
SUB-0080	Submission of Downspout Boot PD Submittal	40	12-May-23	21-Jun-23							
SUB-0110	Submission of Rough Carpentry Submittal	40	12-May-23	21-Jun-23	Submission of Rough Carpentry Submittal						
SUB-0120	Submission of Steel Deack Submittal	40	12-May-23	21-Jun-23	Submission of Steel Deack Submittal						
					Submission of Masonry- Product data Submittal						
					Submission of Electrical Submittal						
					Submission of HVAC Submittal						
					Submission of Plumbing Submittal						
<b>REVIEW AND APPROVE</b>					18-Jul-23, REVIEW AND APPROVE						
RA-220	Review and Approval of Rough Carpentry Submittal	21	22-Jun-23	13-Jul-23	Review and Approval of Rough Carpentry Submittal						
RA-230	Review and Approval of Steel Deack Submittal	21	22-Jun-23	13-Jul-23	Review and Approval of Steel Deack Submittal						
RA-240	Review and Approval of Masonry- Product data Submittal	21	22-Jun-23	13-Jul-23	Review and Approval of Masonry- Product data Submittal						
RA-120	Review and Approeval of Building Permit Application	33	15-Jun-23	18-Jul-23	Review and Approeval of Building Permit Application						
RA-130	Review and Approval of Electrical Submittal	21	27-Jun-23	18-Jul-23	Review and Approval of Electrical Submittal						
					Review and Approval of HVAC Submittal						
					Review and Approval of Plumbing Submittal						
<b>PROCUREMENT</b>					29-Aug-23, PROCUREMENT						
					Fabricate and Deliver Rough Carpentry						
PROC-0020	Fabricate and Deliver Roof Insulation	29	14-Jul-23	11-Aug-23	Fabricate and Deliver Roof Insulation						
PROC-0080	Fabricate and Deliver Plumbing	42	19-Jul-23	29-Aug-23	Fabricate and Deliver HVAC						
					Fabricate and Deliver Plumbing						
<b>CONSTRUCTION</b>					01-Nov-23, C						
<b>PVC ROOFING</b>					25-Sep-23, PVC ROOFING						

█ Actual Work    █ Critical Remaining Work    ▼ Summary  
█ Remaining Work    ◆ Milestone

MASSDOT612294-Roof Replacement at the MassDOT Maintenance Depot at 2 Ashley Avenue Baseline Schedule



Activity ID	Activity Name	Original Duration	Start	Finish	2, 2023		Qtr 3, 2023			Qtr 4, 2023	
					May	Jun	Jul	Aug	Sep	Oct	Nov
CONS-1010	Mobilize Equipment	2	14-Aug-23	15-Aug-23				■ Mobilize Equipment			
CONS-1050	Edge Metal / Counterflashing	7	05-Sep-23	13-Sep-23				■ Edge Metal / Counterflashing			
CONS-1060	Punchlist	4	14-Sep-23	19-Sep-23				■ Punchlist			
CONS-1080	Final Inspection	1	25-Sep-23	25-Sep-23				■ Final Inspection			
<b>MASONRY</b>		22	23-Aug-23	22-Sep-23				■ MASONRY			
CONS-1120	Install Lintels/ Temp In	3	05-Sep-23	07-Sep-23				■ Install Lintels/ Temp In			
CONS-1150	Clean up	2	20-Sep-23	21-Sep-23				■ Clean up			
<b>PLUMBING/HVAC</b>		18	25-Sep-23	19-Oct-23				■ PLUMBING/HVAC			
CONS-1170	Install Roof Drains	11	25-Sep-23	10-Oct-23				■ Install Roof Drains			
<b>ELECTRICAL WORKS</b>		9	20-Oct-23	01-Nov-23				■ ELECTRICAL WORKS			
CONS-1220	Interior Electrical EF-1 & EF-2	4	20-Oct-23	25-Oct-23				■ Interior Electrical EF-1 & EF-2			
CONS-1240	Inspections	2	31-Oct-23	01-Nov-23				■ Inspections			
<b>PROJECT CLOSEOUT</b>		3	02-Nov-23	06-Nov-23				■ PROJECT CLOSEOUT			
PCO-0010	Punchlist	3	02-Nov-23	06-Nov-23				■ Punchlist			