

SUNNYSIDE HIGH SCHOOL NEW CTE BUILDING

1019 S. PEACH AVENUE, FRESNO, CA 93727

PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024												2025					
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May		
SUNNYSIDE HIGH SCHOOL NEW CTE BUILDING		420	Feb-06-23	Sep-26-24	SUNNYSIDE HIGH SCHOOL NEW CT																													
PRELIMINARIES		7	Feb-06-23	Feb-14-23	PRELIMINARIES ◆ NOTICE TO PROCEED (NTP) ■ MOBILIZATION																													
P-100	NOTICE TO PROCEED (NTP)	0	Feb-06-23																															
P-110	MOBILIZATION	7	Feb-06-23	Feb-14-23																														
MILESTONES		420	Feb-06-23	Sep-26-24	MILESTONES ◆ START OF DEMOLITION & SITE WORK ◆ Oct-09-23, SITE UTILITY WORK COMPLETED ◆ Sep-21-23, STRUCTURE COMPLETE ◆ Oct-05-23, ROOF WORK COMPLETE ◆ Dec-28-23, EXTERIOR SKIN COMPLETE ◆ Apr-26-24, HARDSCAPE IMPROVEMENTS COMPLETE ◆ Aug-02-24, INTERIOR BUILDOUT COMPLETE ◆ Sep-26-24, FINAL COMPLETION																													
MS-100	START OF DEMOLITION & SITE WORK	0	Feb-15-23																															
MS-110	SITE UTILITY WORK COMPLETED	0		Oct-09-23																														
MS-120	STRUCTURE COMPLETE	0		Sep-21-23																														
MS-130	ROOF WORK COMPLETE	0		Oct-05-23																														
MS-140	EXTERIOR SKIN COMPLETE	0		Dec-28-23																														
MS-150	HARDSCAPE IMPROVEMENTS COMPLETE	0		Apr-26-24																														
MS-160	INTERIOR BUILDOUT COMPLETE	0		Aug-02-24																														
MS-170	BUILDING COMPLETE	380	Feb-06-23	Aug-02-24																														
MS-180	FINAL COMPLETION	0		Sep-26-24																														
MATERIAL ACQUISITION & DELIVERY		90	Feb-15-23	Jun-22-23	MATERIAL ACQUISITION & DELIVERY ■ FAB. & DELIVER - REINFORCING STEEL -BLDG ■ FAB. & DELIVER - REINFORCING STEEL - SITE ■ FAB. & DELIVER - METAL DECKING ■ STRUCTURAL STEEL RAW MATERIALS ■ FAB. & DELIVER - STRUCTURAL STEEL MANUFACTURING ■ FAB. & DELIVER - MISC. METAL FABRICATIONS ■ FAB. & DELIVER - STEEL CANOPY ■ FAB. & DELIVER - GLASS & GLAZING MATERIALS ■ ROUGH CARPENTRY MATERIALS ■ FAB. & DELIVER - OVERHEAD COILING DOORS ■ FAB. & DELIVER - BUILDING INTERIOR INSULATION MATERIALS ■ FAB. & DELIVER - BUILT UP ROOFING MATERIAL ■ FAB. & DELIVER - HVAC DUCTWORK ■ FAB. & DELIVER - HVAC PLATFORMS ■ FAB. & DELIVER - HVAC PACKAGE EQUIPMENT ■ FAB. & DELIVER - HVAC SPLIT UNITS ■ FAB. & DELIVER - HVAC EXHAUST FANS ■ FAB. & DELIVER - HVAC DUCTING ■ FAB. & DELIVER - HVAC GRILLS ■ HVAC EMS CONTROLS ■ FAB. & DELIVER - SHEET METAL MATERIALS BLDG ■ FAB. & DELIVER - SHEET METAL MATERIALS ROOFING ■ FAB. & DELIVER - LT GAUGE METAL FRAMING MATERIALS ■ FAB. & DELIVER - EXTERIOR DENSDECK MATERIAL ■ HM DOORS/FRAMES ■ WOOD DOORS ■ FAB. & DELIVER - DOOR HARDWARE ■ FAB. & DELIVER - PAINT ■ FAB. & DELIVER - METAL ROOF PANELS ■ FAB. & DELIVER - ROOF ACCESORIES																													
MAD-100	FAB. & DELIVER - REINFORCING STEEL -BLDG	20	Feb-15-23	Mar-15-23																														
MAD-110	FAB. & DELIVER - REINFORCING STEEL - SITE	20	Feb-15-23	Mar-15-23																														
MAD-120	FAB. & DELIVER - METAL DECKING	30	Feb-15-23	Mar-29-23																														
MAD-130	STRUCTURAL STEEL RAW MATERIALS	30	Feb-15-23	Mar-29-23																														
MAD-140	FAB. & DELIVER - STRUCTURAL STEEL MANUFACTURING	60	Feb-15-23	May-10-23																														
MAD-150	FAB. & DELIVER - MISC. METAL FABRICATIONS	60	Feb-15-23	May-10-23																														
MAD-160	FAB. & DELIVER - STEEL CANOPY	60	Feb-15-23	May-10-23																														
MAD-170	FAB. & DELIVER - GLASS & GLAZING MATERIALS	90	Feb-15-23	Jun-22-23																														
MAD-180	ROUGH CARPENTRY MATERIALS	90	Feb-15-23	Jun-22-23																														
MAD-190	FAB. & DELIVER - OVERHEAD COILING DOORS	60	Feb-15-23	May-10-23																														
MAD-200	FAB. & DELIVER - BUILDING INTERIOR INSULATION MATERIALS	60	Feb-15-23	May-10-23																														
MAD-210	FAB. & DELIVER - BUILT UP ROOFING MATERIAL	60	Feb-15-23	May-10-23																														
MAD-220	FAB. & DELIVER - HVAC DUCTWORK	60	Feb-15-23	May-10-23																														
MAD-230	FAB. & DELIVER - HVAC PLATFORMS	60	Feb-15-23	May-10-23																														
MAD-240	FAB. & DELIVER - HVAC PACKAGE EQUIPMENT	90	Feb-15-23	Jun-22-23																														
MAD-250	FAB. & DELIVER - HVAC SPLIT UNITS	60	Feb-15-23	May-10-23																														
MAD-260	FAB. & DELIVER - HVAC EXHAUST FANS	60	Feb-15-23	May-10-23																														
MAD-270	FAB. & DELIVER - HVAC DUCTING	60	Feb-15-23	May-10-23																														
MAD-280	FAB. & DELIVER - HVAC GRILLS	60	Feb-15-23	May-10-23																														
MAD-290	HVAC EMS CONTROLS	60	Feb-15-23	May-10-23																														
MAD-300	FAB. & DELIVER - SHEET METAL MATERIALS BLDG	60	Feb-15-23	May-10-23																														
MAD-310	FAB. & DELIVER - SHEET METAL MATERIALS ROOFING	60	Feb-15-23	May-10-23																														
MAD-320	FAB. & DELIVER - LT GAUGE METAL FRAMING MATERIALS	60	Feb-15-23	May-10-23																														
MAD-330	FAB. & DELIVER - EXTERIOR DENSDECK MATERIAL	60	Feb-15-23	May-10-23																														
MAD-340	HM DOORS/FRAMES	60	Feb-15-23	May-10-23																														
MAD-350	WOOD DOORS	60	Feb-15-23	May-10-23																														
MAD-360	FAB. & DELIVER - DOOR HARDWARE	60	Feb-15-23	May-10-23																														
MAD-370	FAB. & DELIVER - PAINT	60	Feb-15-23	May-10-23																														
MAD-380	FAB. & DELIVER - METAL ROOF PANELS	60	Feb-15-23	May-10-23																														
MAD-390	FAB. & DELIVER - ROOF ACCESORIES	60	Feb-15-23	May-10-23																														

■ Actual Work
 ■ Critical Remaining Work
 ▼ Milestone
■ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
Feb-06-23	00		



SUNNYSIDE HIGH SCHOOL NEW CTE BUILDING

1019 S. PEACH AVENUE, FRESNO, CA 93727

PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024												2025					
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May		
MAD-400	FAB. & DELIVER - FIRE SUPPRESSION EQUIPMENT (FE & C,	90	Feb-15-23	Jun-22-23	FAB. & DELIVER - FIRE SUPPRESSION EQUIPMENT (FE & CABINETS)																													
MAD-410	FAB. & DELIVER - ELECTRICAL EQUIPMENT	90	Feb-15-23	Jun-22-23	FAB. & DELIVER - ELECTRICAL EQUIPMENT																													
MAD-420	FAB. & DELIVER - ELECTRICAL PANELS & SWITCHGEAR	90	Feb-15-23	Jun-22-23	FAB. & DELIVER - ELECTRICAL PANELS & SWITCHGEAR																													
MAD-430	FAB. & DELIVER - LOW VOLTAGE / DATA	60	Feb-15-23	May-10-23	FAB. & DELIVER - LOW VOLTAGE / DATA																													
MAD-440	FAB. & DELIVER - LOW VOLTAGE FIRE ALARM	60	Feb-15-23	May-10-23	FAB. & DELIVER - LOW VOLTAGE FIRE ALARM																													
MAD-450	LOW VOLTAGE CAMERA SYSTEMS	60	Feb-15-23	May-10-23	LOW VOLTAGE CAMERA SYSTEMS																													
MAD-460	ELECTRICAL - LIGHT FIXTURES	60	Feb-15-23	May-10-23	ELECTRICAL - LIGHT FIXTURES																													
MAD-470	FAB. & DELIVER - PLUMBING PIPING & MAT BUILDING	60	Feb-15-23	May-10-23	FAB. & DELIVER - PLUMBING PIPING & MAT BUILDING																													
MAD-480	PLUMBING FINISH FIXTURES	60	Feb-15-23	May-10-23	PLUMBING FINISH FIXTURES																													
MAD-490	FAB. & DELIVER - PLUMBING PIPING & MAT SITE	60	Feb-15-23	May-10-23	FAB. & DELIVER - PLUMBING PIPING & MAT SITE																													
MAD-500	PLUMBING SITE DRINKING FOUNTAINS	60	Feb-15-23	May-10-23	PLUMBING SITE DRINKING FOUNTAINS																													
MAD-510	FAB. & DELIVER - CONCRETE MASONRY UNITS	30	Feb-15-23	Mar-29-23	FAB. & DELIVER - CONCRETE MASONRY UNITS																													
MAD-520	FAB. & DELIVER - IRRIGATION MATERIALS	60	Feb-15-23	May-10-23	FAB. & DELIVER - IRRIGATION MATERIALS																													
MAD-530	LANDSCAPE PLANTINGS	60	Feb-15-23	May-10-23	LANDSCAPE PLANTINGS																													
MAD-540	FAB. & DELIVER - CERAMIC TILE	60	Feb-15-23	May-10-23	FAB. & DELIVER - CERAMIC TILE																													
MAD-550	FAB. & DELIVER - LATH & PLASTER MATERIALS	60	Feb-15-23	May-10-23	FAB. & DELIVER - LATH & PLASTER MATERIALS																													
MAD-560	FAB. & DELIVER - DRYWALL MATERIALS	60	Feb-15-23	May-10-23	FAB. & DELIVER - DRYWALL MATERIALS																													
MAD-570	FAB. & DELIVER - ACOUSTICAL CEILING GRID	60	Feb-15-23	May-10-23	FAB. & DELIVER - ACOUSTICAL CEILING GRID																													
MAD-580	FAB. & DELIVER - ACOUSTICAL CEILING TILES	60	Feb-15-23	May-10-23	FAB. & DELIVER - ACOUSTICAL CEILING TILES																													
MAD-590	FAB. & DELIVER - VINYL COVERED WALL PANELS	60	Feb-15-23	May-10-23	FAB. & DELIVER - VINYL COVERED WALL PANELS																													
MAD-600	FIBERGLASS REINFORCED PANELS	60	Feb-15-23	May-10-23	FIBERGLASS REINFORCED PANELS																													
MAD-610	FAB. & DELIVER - CL FENCING MATERIALS	60	Feb-15-23	May-10-23	FAB. & DELIVER - CL FENCING MATERIALS																													
MAD-620	IRON FENCING MATERIALS	60	Feb-15-23	May-10-23	IRON FENCING MATERIALS																													
MAD-630	FAB. & DELIVER - CASEWORK & COUNTERTOPS MATERIA	60	Feb-15-23	May-10-23	FAB. & DELIVER - CASEWORK & COUNTERTOPS MATERIAL																													
MAD-640	FAB. & DELIVER - CASEWORK & COUNTERTOPS MANUFA	60	Feb-15-23	May-10-23	FAB. & DELIVER - CASEWORK & COUNTERTOPS MANUFACTURING																													
MAD-650	FAB. & DELIVER - TOILET PARTITIONS & ACCESSORIES	60	Feb-15-23	May-10-23	FAB. & DELIVER - TOILET PARTITIONS & ACCESSORIES																													
MAD-660	FAB. & DELIVER - CARPET & FLOORING MATERIALS	60	Feb-15-23	May-10-23	FAB. & DELIVER - CARPET & FLOORING MATERIALS																													
MAD-670	FAB. & DELIVER - MARKER BOARDS	60	Feb-15-23	May-10-23	FAB. & DELIVER - MARKER BOARDS																													
MAD-680	FAB. & DELIVER - FIRE SPRINKLER PIPIG	60	Feb-15-23	May-10-23	FAB. & DELIVER - FIRE SPRINKLER PIPIG																													
EXECUTION		373	Feb-15-23	Aug-02-24	EXECUTION																													
SITE DEMOLITION & RELOCATION UTILITIES		28	Feb-15-23	Mar-27-23	SITE DEMOLITION & RELOCATION UTILITIES																													
SDR-100	UTILITY CAP OFF AND DISCONNETS/SAFE-OFF	3	Feb-15-23	Feb-17-23	UTILITY CAP OFF AND DISCONNETS/SAFE-OFF																													
SDR-110	SITE DEMOLITION	5	Feb-21-23	Feb-27-23	SITE DEMOLITION																													
SDR-120	RELOCATE SITE PLUMBING UTILITIES	10	Feb-28-23	Mar-13-23	RELOCATE SITE PLUMBING UTILITIES																													
SDR-130	RELOCATE SITE ELECTRICAL UTILITIES	10	Mar-14-23	Mar-27-23	RELOCATE SITE ELECTRICAL UTILITIES																													
FOUNDATIONS & STRUCTURE		125	Mar-28-23	Sep-21-23	FOUNDATIONS & STRUCTURE																													
FS-100	ROUGH GRADE BUILDING PAD (OVER-EXCAVATION)	5	Mar-28-23	Apr-03-23	ROUGH GRADE BUILDING PAD (OVER-EXCAVATION)																													
FS-110	ROUGH GRADING SITE	2	Apr-04-23	Apr-05-23	ROUGH GRADING SITE																													
FS-120	EXCAVATION OF FOUNDATION FOOTINGS	3	Apr-06-23	Apr-10-23	EXCAVATION OF FOUNDATION FOOTINGS																													
FS-130	DEEP UNDERSLAB UTILITIES (PLUMBING)	5	Apr-11-23	Apr-17-23	DEEP UNDERSLAB UTILITIES (PLUMBING)																													
FS-140	DEEP UNDER SLAB UTILITIES (ELECTRICAL)	3	Apr-18-23	Apr-20-23	DEEP UNDER SLAB UTILITIES (ELECTRICAL)																													
FS-150	SETUP FOOTINGS, EMBEDS & STEMWALLS	7	Apr-21-23	May-01-23	SETUP FOOTINGS, EMBEDS & STEMWALLS																													
FS-160	UTILITY ROUGH IN AT STEMWALLS	3	May-02-23	May-04-23	UTILITY ROUGH IN AT STEMWALLS																													
FS-170	PLACE CONCRETE AT FOOTINGS & STEMWALLS	2	May-05-23	May-08-23	PLACE CONCRETE AT FOOTINGS & STEMWALLS																													
FS-180	UNDERSLAB UTILITIES	5	May-09-23	May-15-23	UNDERSLAB UTILITIES																													

█ Actual Work
 █ Critical Remaining Work
 Milestone
█ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
Feb-06-23	00		



SUNNYSIDE HIGH SCHOOL NEW CTE BUILDING

1019 S. PEACH AVENUE, FRESNO, CA 93727

PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024												2025					
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May		
FS-190	PREP & PLACE SLAB ON GRADE	6	May-16-23	May-23-23	■ PREP & PLACE SLAB ON GRADE																													
FS-200	STRUCTURAL STEEL ERECTION	30	May-24-23	Jul-06-23	■ STRUCTURAL STEEL ERECTION																													
FS-210	METAL DECKING INSTALLATION	14	Jul-07-23	Jul-26-23	■ METAL DECKING INSTALLATION																													
FS-220	GROUTING OF STEEL BASEPLATES	3	Jul-27-23	Jul-31-23	■ GROUTING OF STEEL BASEPLATES																													
FS-230	BLOCKOUT POURBACKS	4	Aug-01-23	Aug-04-23	■ BLOCKOUT POURBACKS																													
FS-240	LIGHT GAUGE METAL FRAMING	25	Aug-07-23	Sep-11-23	■ LIGHT GAUGE METAL FRAMING																													
FS-250	WOOD FRAMING	8	Sep-12-23	Sep-21-23	■ WOOD FRAMING																													
EXTERIOR SKIN		76	Sep-12-23	Dec-28-23	→ EXTERIOR SKIN ■ UTILITY EXTERIOR WALL ROUGH INS ■ EXTERIOR DENS DECK INSTALL ■ SWING EXTERIOR DOORS ■ GLASS & GLAZING EXTERIOR FRAMES ■ AIR & VAPOR BARRIERS ■ EXT FOAM & PLASTER SYSTEMS ■ EXTERIOR PAINTING																													
ES-100	UTILITY EXTERIOR WALL ROUGH INS	5	Sep-12-23	Sep-18-23																														
ES-110	EXTERIOR DENS DECK INSTALL	6	Sep-19-23	Sep-26-23																														
ES-120	SWING EXTERIOR DOORS	3	Sep-27-23	Sep-29-23																														
ES-130	GLASS & GLAZING EXTERIOR FRAMES	3	Oct-02-23	Oct-04-23																														
ES-140	AIR & VAPOR BARRIERS	4	Oct-05-23	Oct-10-23																														
ES-150	EXT FOAM & PLASTER SYSTEMS	45	Oct-11-23	Dec-13-23																														
ES-160	EXTERIOR PAINTING	10	Dec-14-23	Dec-28-23																														
ROOF		50	Jul-27-23	Oct-05-23	→ ROOF ■ METAL ROOF DECK UTILITY PENETRATIONS ■ METAL ROOFING ■ ROOF DRAINS ■ MECHANICAL CURBS / STANDS ■ ROOF HATCH ■ ROOF INSULATION & COVERBOARD ■ PVC/BUILTUP ROOFING MEMBRANE ■ CLAY TILE ROOFING																													
RF-100	METAL ROOF DECK UTILITY PENETRATIONS	5	Jul-27-23	Aug-02-23																														
RF-110	METAL ROOFING	10	Sep-22-23	Oct-05-23																														
RF-120	ROOF DRAINS	4	Jul-27-23	Aug-01-23																														
RF-130	MECHANICAL CURBS / STANDS	4	Jul-27-23	Aug-01-23																														
RF-140	ROOF HATCH	2	Jul-27-23	Jul-28-23																														
RF-150	ROOF INSULATION & COVERBOARD	5	Sep-22-23	Sep-28-23																														
RF-160	PVC/BUILTUP ROOFING MEMBRANE	5	Sep-29-23	Oct-05-23																														
RF-170	CLAY TILE ROOFING	10	Aug-03-23	Aug-16-23																														
INTERIOR BUILDOUT		220	Sep-22-23	Aug-02-24	→ INTERIOR BUILDOUT ■ HOLLOW METAL FRAMES ■ INTERIOR ROOF DECK INSULATION ■ OVERHEAD UTILITY HANGERS ■ FIRE SPRINKLER OVERHEAD PIPING ■ SPRINKLER HEAD DROPS ■ HVAC DUCT WORK ■ ELECTRICAL ROUGH IN ■ PLUMBING TOP OUT ■ HVAC CONTROLS ROUGH IN ■ INTERIOR INSULATION ■ DRYWALL HANG ■ DRYWALL FINISH ■ INTERIOR PAINTING ■ VINYL COVERED TAKCBOARD ■ FRP PANELS ■ SUSPENDED CEILING GRID ■ CERAMIC TILE ■ POLISH CONCRETE ■ RESINOUS FLOORING ■ ELECTRICAL FINISH																													
IB-100	HOLLOW METAL FRAMES	10	Sep-22-23	Oct-05-23																														
IB-110	INTERIOR ROOF DECK INSULATION	7	Oct-06-23	Oct-16-23																														
IB-120	OVERHEAD UTILITY HANGERS	10	Oct-17-23	Oct-30-23																														
IB-130	FIRE SPRINKLER OVERHEAD PIPING	10	Oct-31-23	Nov-13-23																														
IB-140	SPRINKLER HEAD DROPS	7	Nov-14-23	Nov-22-23																														
IB-150	HVAC DUCT WORK	12	Nov-14-23	Nov-30-23																														
IB-160	ELECTRICAL ROUGH IN	20	Dec-01-23	Dec-29-23																														
IB-170	PLUMBING TOP OUT	20	Dec-01-23	Dec-29-23																														
IB-180	HVAC CONTROLS ROUGH IN	20	Dec-01-23	Dec-29-23																														
IB-190	INTERIOR INSULATION	10	Jan-02-24	Jan-15-24																														
IB-200	DRYWALL HANG	15	Jan-16-24	Feb-05-24																														
IB-210	DRYWALL FINISH	15	Feb-06-24	Feb-27-24																														
IB-220	INTERIOR PAINTING	16	Feb-28-24	Mar-20-24																														
IB-230	VINYL COVERED TAKCBOARD	10	Mar-21-24	Apr-03-24																														
IB-240	FRP PANELS	10	Mar-21-24	Apr-03-24																														
IB-250	SUSPENDED CEILING GRID	10	Apr-04-24	Apr-17-24																														
IB-260	CERAMIC TILE	7	Mar-21-24	Mar-29-24																														
IB-270	POLISH CONCRETE	10	Apr-18-24	May-01-24																														
IB-280	RESINOUS FLOORING	5	May-02-24	May-08-24																														
IB-290	ELECTRICAL FINISH	25	Apr-18-24	May-22-24																														

■ Actual Work
 ■ Critical Remaining Work
 ■ Remaining Work
 ◆ Milestone
 → Milestone

Date	Revision	Checked	Approved
Feb-06-23	00		



