



Activity ID	Activity Name	Original Duration	Start	Finish	23	Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			25
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
<b>Person High School ADA And Stadium Improvements Baseline Schedule</b>					30-May-25																			
<b>MILESTONES</b>					30-May-25																			
MS-0010	Notice to Proceed (NTP)	0	27-Nov-23*		Notice to Proceed (NTP)																			
MS-0013	Phase 1 Completion (Stadium, Concession Building & Ticket Booth)	0		30-Aug-24*	◆ Phase 1 Completion (Stadium, Concession Building & Ticket Booth)																			
MS-0015	Project Substantial Completion Date	0		30-May-25*	◆ Project S																			
MS-0020	Project Final Completion Date	0		30-May-25*	◆ Project F																			
<b>CONSTRUCTION</b>					26-Mar-25, CONSTRUCT																			
<b>EARLY SITE WORKS</b>					05-Jan-24, EARLY SITE WORKS																			
C.ESW-1010	Mobilization	5	27-Nov-23	01-Dec-23	Mobilization																			
C.ESW-1020	Install Temp. Silt Fence	8	04-Dec-23	13-Dec-23	Install Temp. Silt Fence																			
C.ESW-1060	Install Erosion Control Measures	10	21-Dec-23	05-Jan-24	Install Erosion Control Measures																			
<b>EXTERNAL DEMOLITIONS</b>					26-Feb-24, EXTERNAL DEMOLITIONS																			
C.EX.DEM-0020	Remove Existing Water services	7	08-Jan-24	17-Jan-24	Remove Existing Water services																			
C.EX.DEM-0010	Remove Existing Bleachers	10	08-Jan-24	22-Jan-24	Remove Existing Bleachers																			
C.EX.DEM-0030	Remove Existing Improvements	10	23-Jan-24	05-Feb-24	Remove Existing Improvements																			
C.EX.DEM-0040	Remove Existing Concession Building	10	06-Feb-24	21-Feb-24	Remove Existing Concession Building																			
C.EX.DEM-0050	Remove Sidewalk and Steps	3	22-Feb-24	26-Feb-24	Remove Sidewalk and Steps																			
<b>CONCESSION BUILDING &amp; GRAND STAND</b>					30-Aug-24, CONCESSION BUILDING & GRAND STAND																			
<b>STRUCTURAL WORK</b>					01-Aug-24, STRUCTURAL WORK																			
CB.EXE.STR-0010	Excavate to Foundation Level	15	27-Feb-24	18-Mar-24	Excavate to Foundation Level																			
CB.EXE.STR-0020	Grade	8	19-Mar-24	28-Mar-24	Grade																			
CB.EXE.STR-0030	Install Foundation Formwork	8	29-Mar-24	10-Apr-24	Install Foundation Formwork																			
CB.EXE.STR-0040	Install Foundation Steel rebars	8	29-Mar-24	10-Apr-24	Install Foundation Steel rebars																			
CB.EXE.STR-0050	Pour Foundation Concrete	1	11-Apr-24	11-Apr-24	Pour Foundation Concrete																			
CB.EXE.STR-0090	Pour Walls Concrete	1	08-May-24	08-May-24	Pour Walls Concrete																			
CB.EXE.STR-0100	Install Concrete Retaining Wall Formwork	10	26-Apr-24	09-May-24	Install Concrete Retaining Wall Formwork																			
CB.EXE.STR-0110	Install Concrete Retaining Wall Steel Rebars	10	26-Apr-24	09-May-24	Install Concrete Retaining Wall Steel Rebars																			
CB.EXE.STR-0120	Pour Concrete Retaining Wall Concrete	1	10-May-24	10-May-24	Pour Concrete Retaining Wall Concrete																			
CB.EXE.STR-0130	Backfill	7	13-May-24	21-May-24	Backfill																			
CB.EXE.STR-0140	Install CMU Walls	10	22-May-24	05-Jun-24	Install CMU Walls																			
CB.EXE.STR-0150	Install Structural Columns	15	06-Jun-24	26-Jun-24	Install Structural Columns																			
CB.EXE.STR-0160	Install Roof Steel Framing	15	27-Jun-24	18-Jul-24	Install Roof Steel Framing																			
CB.EXE.STR-0170	Install Roof Metal Deck	10	19-Jul-24	01-Aug-24	Install Roof Metal Deck																			
<b>FINSIHING WORK</b>					30-Aug-24, FINSIHING WORK																			
<b>EXTERNAL FINISHING</b>					22-Aug-24, EXTERNAL FINISHING																			
CB.EXE.FIN-0010	Install Brickwalls	10	06-Jun-24	19-Jun-24	Install Brickwalls																			
CB.EXE.FIN-0050	Install Metal Soffit and Fascia	10	20-Jun-24	03-Jul-24	Install Metal Soffit and Fascia																			
CB.EXE.FIN-0060	Install Door Frames, Doors and Hardware	10	05-Jul-24	18-Jul-24	Install Door Frames, Doors and Hardware																			

SAMPLE

█ Actual Work   
 █ Critical Remaining Work   
  Summary  
█ Remaining Work   
 ◆ Milestone

Person High School ADA And Stadium Improvements Baseline Schedule Rev 0.0



Activity ID	Activity Name	Original Duration	Start	Finish	23	Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			25
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
CB.EXE.FIN-0270	Install Grandstand Guardrail	15	02-Aug-24	22-Aug-24																				
<b>INTERNAL FINISHING</b>					51							30-Aug-24, INTERNAL FINISHING												
<b>WALL FINISHES</b>					25							25-Jul-24, WALL FINISHES												
CB.EXE.FIN-0080	Install Precast Terrazzo Base	3	20-Jun-24	24-Jun-24																				
CB.EXE.FIN-0100	Install Epoxy Resin base	8	20-Jun-24	01-Jul-24																				
CB.EXE.FIN-0120	Install Paint	10	05-Jul-24	18-Jul-24																				
CB.EXE.FIN-0110	Install Wall Tiles	10	12-Jul-24	25-Jul-24																				
<b>CEILING FINISHES</b>					33							06-Aug-24, CEILING FINISHES												
CB.EXE.FIN-0140	Install Suspended Gypsum Board Ceiling System	10	20-Jun-24	03-Jul-24																				
CB.EXE.FIN-0170	Install ACT Ceiling	10	20-Jun-24	03-Jul-24																				
CB.EXE.FIN-0150	Install Suspended Gypsum Board Ceiling	8	12-Jul-24	23-Jul-24																				
CB.EXE.FIN-0160	Install Suspended Gypsum Board Ceiling Paint	7	24-Jul-24	01-Aug-24																				
CB.EXE.FIN-0180	Install Metal Soffits	13	19-Jul-24	06-Aug-24																				
<b>FLOOR FINISHES</b>					11							16-Aug-24, FLOOR FINISHES												
CB.EXE.FIN-0220	Install Carpet Tiles	5	02-Aug-24	08-Aug-24																				
CB.EXE.FIN-0230	Install Terrazzo	8	07-Aug-24	16-Aug-24																				
<b>DOORS AND EQUIPMENT</b>					31							30-Aug-24, DOORS AND EQUIPMENT												
CB.EXE.FIN-0240	Install Door Frames, Doors and Hardware	10	19-Jul-24	01-Aug-24																				
CB.EXE.FIN-0250	Install Concession Equipment	6	23-Aug-24	30-Aug-24																				
CB.EXE.FIN-0260	Install Owner Equipment	10	19-Aug-24	30-Aug-24																				
<b>PLUMBING WORKS</b>					51							30-Aug-24, PLUMBING WORKS												
CB.EXE.PLM-0010	Install Water and Vent Pipes	15	20-Jun-24	11-Jul-24																				
CB.EXE.PLM-0020	Install Waste Pipes	15	20-Jun-24	11-Jul-24																				
CB.EXE.PLM-0030	Install Drainage Pipes	15	20-Jun-24	11-Jul-24																				
CB.EXE.PLM-0050	Install Toilet Accessories	8	16-Aug-24	27-Aug-24																				
CB.EXE.PLM-0040	Install Plumbing Fixtures	11	16-Aug-24	30-Aug-24																				
<b>MECHANICAL WORKS</b>					41							16-Aug-24, MECHANICAL WORKS												
CB.EXE.MEC-0003	Install Duct work	15	20-Jun-24	11-Jul-24																				
CB.EXE.MEC-0004	Install Refrigerent Pipes	15	20-Jun-24	11-Jul-24																				
CB.EXE.MEC-0040	Install Central Controller for URF System	3	26-Jul-24	30-Jul-24																				
CB.EXE.MEC-0050	Install Lockable Wire Guard over thermostate	2	31-Jul-24	01-Aug-24																				
CB.EXE.MEC-0060	Install drain pan under branch box	3	02-Aug-24	06-Aug-24																				
CB.EXE.MEC-0100	Install Grilles and Diffusers	8	07-Aug-24	16-Aug-24																				
<b>ELECTRICAL WORK</b>					51							30-Aug-24, ELECTRICAL WORK												
CB.EXE.ELE-0010	Install Electrical Rough-in	15	20-Jun-24	11-Jul-24																				
CB.EXE.ELE-0020	Install Lighting Fixtures	10	19-Aug-24	30-Aug-24																				
<b>TICKET BOOTH BUILDING</b>					78							30-Aug-24, TICKET BOOTH BUILDING												
<b>STRUCTURAL WORK</b>					66							14-Aug-24, STRUCTURAL WORK												
TB.EXE.STR-0010	Excavate to Foundation Level	7	13-May-24	21-May-24																				

SAMPLE

█ Actual Work   
 █ Critical Remaining Work   
  Summary   
 █ Remaining Work   
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Start	Finish	23	Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			25		
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		
TB.EXE.STR-0020	Grade	3	22-May-24	24-May-24																						
TB.EXE.STR-0070	Backfill	5	11-Jun-24	17-Jun-24																						
TB.EXE.STR-0090	Install Walls Steel Rebars	5	18-Jun-24	24-Jun-24																						
TB.EXE.STR-0080	Install Walls Formwork	6	18-Jun-24	25-Jun-24																						
TB.EXE.STR-0100	Pour Walls Concete	1	26-Jun-24	26-Jun-24																						
TB.EXE.STR-0110	Install CMU Walls	6	27-Jun-24	05-Jul-24																						
TB.EXE.STR-0120	Install Roof Steel Columns	5	08-Jul-24	12-Jul-24																						
TB.EXE.STR-0160	Install Canopy Structure	3	15-Jul-24	17-Jul-24																						
TB.EXE.STR-0180	Install Canopy Aluminum Composite Panels	3	18-Jul-24	22-Jul-24																						
TB.EXE.STR-0130	Install Roof Metal Frames	8	15-Jul-24	24-Jul-24																						
TB.EXE.STR-0140	Install Roof Metal Deck	5	25-Jul-24	31-Jul-24																						
TB.EXE.STR-0150	Install Fence and Gate	10	01-Aug-24	14-Aug-24																						
<b>FINISHING WORK</b>					40	08-Jul-24	30-Aug-24																			
<b>EXTERNAL FINISHING</b>					27	08-Jul-24	13-Aug-24																			
TB.EXE.FIN-0010	Install Brick Veneer Over CMU	7	08-Jul-24	16-Jul-24																						
TB.EXE.FIN-0030	Install Aluminum Composite Panels	8	01-Aug-24	12-Aug-24																						
TB.EXE.FIN-0060	Install Stainless Steel Countertop	1	13-Aug-24	13-Aug-24																						
<b>INTERNAL FINISHING</b>					30	22-Jul-24	30-Aug-24																			
TB.EXE.FIN-0075	Install Wall Finishes	10	22-Jul-24	02-Aug-24																						
TB.EXE.FIN-0080	Install Metal Soffit Ceiling	7	05-Aug-24	13-Aug-24																						
TB.EXE.FIN-0100	Install Floor Finishes	8	14-Aug-24	23-Aug-24																						
TB.EXE.FIN-0110	Install Lighting Fixtures	5	26-Aug-24	30-Aug-24																						
<b>MAIN BUILDING</b>					189	27-Feb-24	22-Nov-24																			
<b>DEMOLITION</b>					82	27-Feb-24	21-Jun-24																			
<b>ELECTRICAL DEMOLITION</b>					22	27-Feb-24	27-Mar-24																			
MB.DEM.EL-0020	Disconnect and Remove Existing Receptacles and Wiring	3	27-Feb-24	29-Feb-24																						
MB.DEM.EL-0010	Disconnect Existing Wiring from Existing Lighting Fixtures	6	27-Feb-24	05-Mar-24																						
MB.DEM.EL-0060	Disconenct wiring from unit ventilator	2	21-Mar-24	22-Mar-24																						
MB.DEM.EL-0080	Disconnect and Remove Lighting Flxtures in designated Areas	8	18-Mar-24	27-Mar-24																						
<b>MECHANICAL DEMOLITION</b>					50	21-Mar-24	31-May-24																			
MB.DEM.ME-0010	Disconnect and Remove Existing Unit Ventilator	3	25-Mar-24	27-Mar-24																						
MB.DEM.ME-0020	Remove Chilled Water and Hot water piping	10	21-Mar-24	04-Apr-24																						
MB.DEM.ME-0030	Remove Existing Diffuser/Grille and Ass. ducts	10	05-Apr-24	18-Apr-24																						
MB.DEM.ME-0070	Disconnect and Remove Existing Baseboard Hydronic Heater	1	19-Apr-24	19-Apr-24																						
MB.DEM.ME-0060	Disconnect and remove existing un used grille in wall	2	19-Apr-24	22-Apr-24																						
MB.DEM.ME-0100	Relocate Existing thermostate	3	19-Apr-24	23-Apr-24																						

█ Actual Work   
 █ Critical Remaining Work   
  Summary  
█ Remaining Work   
 ◆ Milestone

Person High School ADA And Stadium Improvements Baseline Schedule Rev 0.0



Activity ID	Activity Name	Original Duration	Start	Finish	23	Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			25
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
MB.DEM.ME-0090	Disconnect and Remove Existing Exhaust Grille, ductwork and Exhaust Fan on roof	10	22-Apr-24	03-May-24																				
MB.DEM.ME-0130	Remove Existing duct and roof Fan EF-13	8	10-May-24	21-May-24																				
MB.DEM.ME-0120	Remove hotwater piping back to ceiling	8	21-May-24	31-May-24																				
<b>PLUMBING DEMOLITION</b>					26	28-Mar-24	03-May-24																	
MB.DEM.PL-0010	Remove Existing Toilet Room Fixtures	8	28-Mar-24	09-Apr-24																				
MB.DEM.PL-0020	Remove all Existing waste vent and water pipings	10	10-Apr-24	23-Apr-24																				
MB.DEM.PL-0040	Remove Existing Science Sink	1	24-Apr-24	24-Apr-24																				
MB.DEM.PL-0030	Remove Existing Floor Drain	3	24-Apr-24	26-Apr-24																				
MB.DEM.PL-0050	Remove piping back to floor	5	29-Apr-24	03-May-24																				
<b>ARCHITECTURAL DEMOLITION</b>					82	27-Feb-24	21-Jun-24																	
MB.DEM.AR-0050	Remove Asphalt Pavement	10	27-Feb-24	11-Mar-24																				
MB.DEM.AR-0002	Remove and store all fixtures, Appliance, sink and ice maker	5	28-Mar-24	04-Apr-24																				
MB.DEM.AR-0110	Remove Existing window, glazing, blinds and frames	3	06-May-24	08-May-24																				
MB.DEM.AR-0040	Remove Existing Peeling paint	5	06-May-24	10-May-24																				
MB.DEM.AR-0090	Remove Existing wood, rubber base	5	06-May-24	10-May-24																				
MB.DEM.AR-0070	Remove Existing Ceramice Tile floor and base	8	06-May-24	15-May-24																				
MB.DEM.AR-0120	Remove existing frame	5	09-May-24	15-May-24																				
MB.DEM.AR-0140	Remove Fire Extinguisher and bracket	1	16-May-24	16-May-24																				
MB.DEM.AR-0030	Remove Existing CMU Walls	10	06-May-24	17-May-24																				
MB.DEM.AR-0130	Remove existing lay-in ceiling tile, fixtures and grilles	4	16-May-24	21-May-24																				
MB.DEM.AR-0060	Remove Existing Concrete Floor Slab	10	20-May-24	03-Jun-24																				
MB.DEM.AR-0100	Remove Existing Concrete sealer	3	04-Jun-24	06-Jun-24																				
MB.DEM.AR-0165	Remove Existing Decking material	5	03-Jun-24	07-Jun-24																				
MB.DEM.AR-0080	Remove Existing setting bed and existing slab	10	04-Jun-24	17-Jun-24																				
MB.DEM.AR-0170	Cut existng roof, roof deck and structure	10	10-Jun-24	21-Jun-24																				
<b>EXECUTION</b>					111	18-Jun-24	22-Nov-24																	
<b>ELEVATORS AREAS A,C,G,H</b>					107	24-Jun-24	22-Nov-24																	
MB.EXE.EV-0005	Shore Columns	10	24-Jun-24	08-Jul-24																				
MB.EXE.EV-0010	Excavate to Foundation Level	15	09-Jul-24	29-Jul-24																				
MB.EXE.EV-0060	Install Elevator Roof Deck	15	05-Sep-24	25-Sep-24																				
MB.EXE.EV-0070	Install Elevators Railngs	15	26-Sep-24	17-Oct-24																				
MB.EXE.EV-0080	Install Elevators	15	18-Oct-24	07-Nov-24																				
MB.EXE.EV-0090	Install Elevators Devices & Equipment	10	08-Nov-24	22-Nov-24																				
<b>FIRST, SECOND AND THIRD FLOORS</b>					94	18-Jun-24	29-Oct-24																	
<b>FINISHING WORKS</b>					91	18-Jun-24	24-Oct-24																	
<b>WALL FINISHES</b>					28	18-Jun-24	26-Jul-24																	
MB.EXE.FIN-1010	Install Rubber Base	8	18-Jun-24	27-Jun-24																				



█ Actual Work   
 █ Critical Remaining Work   
 ▶ Summary  
█ Remaining Work   
 ◆ Milestone

Person High School ADA And Stadium Improvements Baseline Schedule Rev 0.0



Activity ID	Activity Name	Original Duration	Start	Finish	23	Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			25
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
MB.EXE.FIN-1020	Install Precast Terrazzo Base	8	18-Jun-24	27-Jun-24								█												
MB.EXE.FIN-1030	Install Wall Paint	10	18-Jun-24	01-Jul-24								█												
MB.EXE.FIN-1040	Install Ceramic Tile Base	8	02-Jul-24	12-Jul-24								█												
MB.EXE.FIN-1050	Install Wall Tiles	10	15-Jul-24	26-Jul-24								█												
<b>CEILING FINISHES</b>					38	22-Jul-24	11-Sep-24																	
MB.EXE.FIN-1060	Install Gypsum Board Ceiling System	15	22-Jul-24	09-Aug-24								█												
MB.EXE.FIN-1070	Install ACT System	15	22-Jul-24	09-Aug-24								█												
[REDACTED]																								
MB.EXE.FIN-1110	Install Metal Soffits	13	26-Aug-24	11-Sep-24								█												
<b>FLOOR FINISHES</b>					15	12-Sep-24	02-Oct-24																	
MB.EXE.FIN-1120	Install Carpet Tiles	5	12-Sep-24	18-Sep-24								█												
MB.EXE.FIN-1130	Install Terrazzo	5	12-Sep-24	18-Sep-24								█												
MB.EXE.FIN-1140	Install Sealed Concrete	7	12-Sep-24	20-Sep-24								█												
MB.EXE.FIN-1150	Install Floor Tiles	15	12-Sep-24	02-Oct-24								█												
MB.EXE.FIN-1160	Install Vinyl Tiles	15	12-Sep-24	02-Oct-24								█												
<b>DOORS AND WINDOWS</b>					23	23-Sep-24	24-Oct-24																	
MB.EXE.FIN-1170	Install new Guard and Handrails at stair cases	13	23-Sep-24	09-Oct-24								█												
MB.EXE.FIN-1180	Install Door Frames, Doors and Hardware	15	03-Oct-24	24-Oct-24								█												
<b>PLUMBING WORKS</b>					94	18-Jun-24	29-Oct-24																	
MB.EXE.PLM-1010	Re-use the HW, CW pipings	7	18-Jun-24	26-Jun-24								█												
MB.EXE.PLM-1020	Connect Existing Wasteline to new waste lines	3	27-Jun-24	01-Jul-24								█												
MB.EXE.PLM-1030	Install Plumbing Fixtures	10	03-Oct-24	17-Oct-24								█												
MB.EXE.PLM-1040	Install Toilet Accessories	8	18-Oct-24	29-Oct-24								█												
<b>MECHANICAL WORKS</b>					58	18-Jun-24	06-Sep-24																	
MB.EXE.MEC-1020	Install Duct work	15	18-Jun-24	09-Jul-24								█												
MB.EXE.MEC-1010	Install Refrigerent Pipes	15	18-Jun-24	09-Jul-24								█												
[REDACTED]																								
MB.EXE.MEC-1070	Insulate Duct work and Refrigerent pipes	8	10-Jul-24	19-Jul-24								█												
MB.EXE.MEC-1080	Install Unit Ventilator	10	10-Jul-24	23-Jul-24								█												
MB.EXE.MEC-1090	Relocate Thermostate	1	24-Jul-24	24-Jul-24								█												
MB.EXE.MEC-1100	Install Roof mounted fan	10	22-Jul-24	02-Aug-24								█												
MB.EXE.MEC-1110	Install Curb Adapter	8	05-Aug-24	14-Aug-24								█												
MB.EXE.MEC-1120	Mount Heater below ceiling	10	26-Aug-24	06-Sep-24								█												
<b>ELECTRICAL WORKS</b>					87	24-Jun-24	24-Oct-24																	
MB.EXE.ELE-1010	Install Electrical Rough-in	15	24-Jun-24	15-Jul-24								█												
MB.EXE.ELE-1020	Install Junction Boxes	10	16-Jul-24	29-Jul-24								█												
MB.EXE.ELE-1030	Connect new Restroom receptacles to existing circuite	3	30-Jul-24	01-Aug-24								█												
MB.EXE.ELE-1040	Install Rooftop HVAC maint. receptacle	5	02-Aug-24	08-Aug-24								█												
MB.EXE.ELE-1050	Install motor Rated Siwtch at new EF-1	8	02-Aug-24	13-Aug-24								█												
[REDACTED]																								

SAMPLE

█ Actual Work   
 █ Critical Remaining Work   
 ▶ Summary  
█ Remaining Work   
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Start	Finish	23	Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			25		
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		
MB.EXE.ELE-1100	Install Disconnect Switch	10	29-Aug-24	11-Sep-24																						
MB.EXE.ELE-1110	Install New Data outlets	10	12-Sep-24	25-Sep-24																						
MB.EXE.ELE-1120	Install New Lighting Fixtures	15	03-Oct-24	24-Oct-24																						
<b>PARKING AREA</b>					141	02-Sep-24	26-Mar-25																			
PK.EXE-0003	Install Infrastructure Drainage Pipes	10	02-Sep-24	13-Sep-24																						
PK.EXE-0001	Install Maholes	15	30-Oct-24	20-Nov-24																						
PK.EXE-0010	Install Sub-base course	15	25-Nov-24	17-Dec-24																						
PK.EXE-0060	Install Pavement Markings	8	10-Mar-25	19-Mar-25																						
PK.EXE-0070	Install Signs	5	20-Mar-25	26-Mar-25																						
<b>PROJECT CLOSEOUT</b>					45	27-Mar-25	29-May-25																			
PCO-0010	Final Clean up	5	27-Mar-25	02-Apr-25																						
PCO-0020	Punch List	30	03-Apr-25	14-May-25																						

SAMPLE