CONTRACT PAT-214.018

Rehabilitation of Expansion Joints and Drains at JSTC Parking Deck Monthly Schedule August-23 Update Update Sep 1 (DD 9/1/2023)

Project Status

PAT-214.018 JOURNAL SQUARE TRANSPORTATION CENTER PARKING GARAGE REHABILITATION OF EXP. JOINT AND DRAINS was Awarded the contract to
RML Construction, Inc. The Notice to Proceed was given to RML on June
for the update Schedule identifying the Substantial Completion Date as
Project Final Completion Date of
Project Progress thru
 INSTALL NEW SPRINKLER PIPES AND HEADS @ PHASE 1 completed
•
• REMOVAL OF EXISTING ELECTRICAL/SPRINKLER AND INSTALL TEMPORARY, MPT @ PHASE 5, GRID LINE 11 is in progress at 54%
INSTALL FABRICATED STAINLESS STEEL EXPANSION JOINT ASSEMBLY @ PHASE 6 completed
Critical Path • MISC. REPAIR AUTO RAMP 1" EXPANSION JOINTS AND WALL JOINT FLASJING AT ROOF LEVEL GRID LINE
B31-B33 (PR-3)
REPAIR SIDEWALK EXPANSION JOINTS AT ROOF LEVEL-EFJ-300
 INSTALL TEMPORARY WORK PLATFORM AND SHIELDING @ PHASE 5, GRID LINE 11 INSTALL WOOD FORMS, DRILL/GROUT DOWELS, REBARS @ PHASE 5, GRID LINE 11
•
•
REMOVAL OF TEMPORARY WORK/SHIELDING PLATFORM @ PHASE 5, GRID LINE 11
•
•
•
 INSTALL FABRICATED STAINLESS STEEL EXPANSION JOINT ASSEMBLY @ PHASE 5, GRID LINE 25 REMOVAL OF TEMPORARY WORK/SHIELDING PLATFORM @ PHASE 5, GRID LINE 25
•
•
•

Attachments

• Attachment A- All Activities Schedule

Exhibit #1

