



Activity ID	Activity Name	Original Duration	Activity % Complete	Schedule % Complete	Start	Finish	BL Project Start	BL Project Finish	2023												2024												2025	
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb		
MUNICIPAL BUILDING ST. MARYS OHIO Update 8-1-2023		466		0%	01-Mar-23 A	20-Dec-24	01-Mar-23	31-Jul-24	[Gantt bar from 01-Mar-23 to 20-Dec-24]																									
PRELIMINARIES		111		0%	01-Mar-23 A	04-Aug-23	01-Mar-23	15-Mar-23	[Gantt bar from 01-Mar-23 to 04-Aug-23]																									
PRE-100	NOTICE TO PROCEED (NTP)	0	100%	100%	01-Mar-23 A		01-Mar-23		[Gantt bar from 01-Mar-23 to 01-Mar-23]																									
PRE-105	BONDS & ALLOWANCES	4	0%	100%	01-Aug-23	04-Aug-23	01-Mar-23	06-Mar-23	[Gantt bar from 01-Aug-23 to 04-Aug-23]																									
PRE-110	MOBILIZATION	7	100%	100%	07-Mar-23 A	15-Mar-23	07-Mar-23	15-Mar-23	[Gantt bar from 07-Mar-23 to 15-Mar-23]																									
MILESTONES		360		0%	28-Jul-23 A	20-Dec-24	21-Apr-23	31-Jul-24	[Gantt bar from 28-Jul-23 to 20-Dec-24]																									
MS-100	FOUNDATION COMPLETE	0	100%	100%		28-Jul-23 A		21-Apr-23	[Milestone diamond at 28-Jul-23]																									
MS-105	METAL BUILDING SYSTEM COMPLETE	0	0%	0%		28-Dec-23		02-Aug-23	[Milestone diamond at 28-Dec-23]																									
MS-110	EXTERIOR BUILDING ENCLOSURE COMPLETE	0	0%	0%		01-Jul-24		06-Feb-24	[Milestone diamond at 01-Jul-24]																									
MS-115	INTERIOR BUILDOUT COMPLETE	0	0%	0%		19-Nov-24		27-Jun-24	[Milestone diamond at 19-Nov-24]																									
MS-120	COMPLETE & ENERGIZED BUILDING	0	0%	0%		27-Aug-24		03-Apr-24	[Milestone diamond at 27-Aug-24]																									
MS-125	CIVIL WORK COMPLETE	0	0%	0%		25-Sep-24		03-Jun-24	[Milestone diamond at 25-Sep-24]																									
MS-130	SUBSTANTIAL COMPLETION	0	0%	0%		19-Nov-24		27-Jun-24	[Milestone diamond at 19-Nov-24]																									
MS-135	FINAL COMPLETION	0	0%	0%		20-Dec-24		31-Jul-24	[Milestone diamond at 20-Dec-24]																									
SUBMITTALS		142		0%	01-Mar-23 A	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 01-Mar-23 to 19-Sep-23]																									
SUB-100	CAST-IN-PLACE CONCRETE	10	100%	100%	01-Mar-23 A	14-Mar-23	01-Mar-23	14-Mar-23	[Gantt bar from 01-Mar-23 to 14-Mar-23]																									
SUB-105	UNIT MASONRY	25	40%	100%	03-Jul-23 A	05-Sep-23	01-Mar-23	04-Apr-23	[Gantt bar from 03-Jul-23 to 05-Sep-23]																									
SUB-125	STRUCTURAL STEEL	15	33%	100%	03-Jul-23 A	21-Aug-23	01-Mar-23	21-Mar-23	[Gantt bar from 03-Jul-23 to 21-Aug-23]																									
SUB-130	STEEL JOIST	20	100%	100%	01-Mar-23 A	28-Mar-23	01-Mar-23	28-Mar-23	[Gantt bar from 01-Mar-23 to 28-Mar-23]																									
SUB-135	METAL DECKING	25	100%	100%	01-Mar-23 A	04-Apr-23 A	01-Mar-23	04-Apr-23	[Gantt bar from 01-Mar-23 to 04-Apr-23]																									
SUB-140	COLD-FORMED METAL FRAMING	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 01-Aug-23 to 19-Sep-23]																									
SUB-145	METAL FABRICATIONS	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 01-Aug-23 to 19-Sep-23]																									
SUB-150	METAL PAN STAIRS	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 01-Aug-23 to 19-Sep-23]																									
SUB-155	DECORATIVE METAL RAILINGS	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 01-Aug-23 to 19-Sep-23]																									
SUB-175	PLASTIC-LAMINATE-CLAD CABINETS	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 01-Aug-23 to 19-Sep-23]																									
SUB-180	SOLID POLYMER FABRICATIONS	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 01-Aug-23 to 19-Sep-23]																									
SUB-185	COLD FLUID-APPLIED WATERPROOFING	35	100%	100%	03-Jul-23 A	25-Jul-23 A	01-Mar-23	18-Apr-23	[Gantt bar from 03-Jul-23 to 25-Jul-23]																									
SUB-190	THERMAL INSULATION	35	100%	100%	03-Jul-23 A	25-Jul-23 A	01-Mar-23	18-Apr-23	[Gantt bar from 03-Jul-23 to 25-Jul-23]																									
SUB-195	SPRAYED CELLULOSE THERMAL INSULATION	35	100%	100%	03-Jul-23 A	25-Jul-23 A	01-Mar-23	18-Apr-23	[Gantt bar from 03-Jul-23 to 25-Jul-23]																									
SUB-200	FLUID-APPLIED MEMBRANE AIR BARRIERS	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 01-Aug-23 to 19-Sep-23]																									
SUB-205	METAL ROOF PANELS	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 01-Aug-23 to 19-Sep-23]																									
SUB-210	STANDING SEEM METAL ROOF PANELS	35	70%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 03-Jul-23 to 19-Sep-23]																									
SUB-215	METAL WALL PANELS	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 01-Aug-23 to 19-Sep-23]																									
SUB-220	POLYVINYL-CHLORIDE (PVC) ROOFING	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 01-Aug-23 to 19-Sep-23]																									
SUB-225	THERMOPLASTIC-POLYOLEFIN (TPO) ROOFING	35	50%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 03-Jul-23 to 19-Sep-23]																									
SUB-230	SHEET METAL FLASHING AND TRIM	35	60%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 03-Jul-23 to 19-Sep-23]																									
SUB-235	ROOF ACCESSORIES	35	50%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 03-Jul-23 to 19-Sep-23]																									
SUB-240	APPLIED FIRE PROTECTION	35	50%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23	[Gantt bar from 03-Jul-23 to 19-Sep-23]																									



█ Actual Level of Effort █ Remaining Work ◆ Milestone
█ Actual Work █ Critical Remaining Work ▶ summary

MUNICIPAL BUILDING ST. MARYS OHIO UPDATE 8-1-2023



Activity ID	Activity Name	Original Duration	Activity % Complete	Schedule % Complete	Start	Finish	BL Project Start	BL Project Finish	23		Qtr 2, 2023				Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			1, 2025	
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb		
■ SUB-260	ARCHITECTURAL EXPANSION JOINTS	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-265	HOLLOW METAL DOORS AND FRAMES	35	33%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23						■	■	■																		
■ SUB-270	FLUSH WOOD DOORS	35	25%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23						■	■	■																		
■																■																		
■																■																		
■																■																		
■ SUB-290	ALUMINUM-FRAMED ENTRANCES AND STOREFRONTS	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-295	TRANSLUCENT EXTERIOR CHANNEL GLASS WALL	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-300	ALUMINUM WINDOWS	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-305	GLASS CANOPY SYSTEM	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-310	DOOR HARDWARE	35	25%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-315	GLAZING	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-320	FIRE RATED GLAZING	35	33%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-325	GYPSUM BOARD ASSEMBLIES	35	100%	100%	03-Jul-23 A	25-Jul-23 A	01-Mar-23	18-Apr-23								■																		
■ SUB-330	GYPSUM BOARD	35	100%	100%	03-Jul-23 A	25-Jul-23 A	01-Mar-23	18-Apr-23								■																		
■ SUB-335	TILING	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■																■																		
■																■																		
■																■																		
■ SUB-355	QUARTZ FLOORING	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-360	TILE CARPETING	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-365	WALL COVERINGS	35	66%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-370	WOOD VENEER WALLCOVERING	35	50%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-375	EXTERIOR PAINTING	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-380	STAINING AND TRANSPARENT FINISHING	35	50%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-385	PANEL SIGNAGE	35	33%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-390	TOILET COMPARTMENTS	35	75%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-395	BULLET RESISTANT STEEL SHEET	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-400	TOILET ACCESSORIES	35	100%	100%	03-Jul-23 A	25-Jul-23 A	01-Mar-23	18-Apr-23								■																		
■ SUB-405	FIRE PROTECTION CABINETS	35	100%	100%	03-Jul-23 A	25-Jul-23 A	01-Mar-23	18-Apr-23								■																		
■ SUB-410	AWNINGS	35	25%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-415	FLAGPOLES	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-420	WINDOW ROLLER SHADES	35	100%	100%	03-Jul-23 A	25-Jul-23 A	01-Mar-23	18-Apr-23								■																		
■ SUB-425	PASSENGER ELEVATOR	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■																■																		
■																■																		
■																■																		
■ SUB-450	SUMP PUMPS	35	50%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-455	ELECTRIC, DOMESTIC-WATER HEATERS	35	33%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-460	TOILET ACCESORIES	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-465	HVAC DUCT & SYSTEM	35	10%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-470	CENTRIFUGAL HVAC FANS	35	33%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-475	AIR DUCT ACCESSORIES	35	100%	100%	03-Jul-23 A	25-Jul-23 A	01-Mar-23	18-Apr-23								■																		
■ SUB-480	AIR HANDLING UNITS	35	50%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-485	ELECTRICAL POWER CONDUCTORS & CABLES	35	100%	100%	03-Jul-23 A	25-Jul-23 A	01-Mar-23	18-Apr-23								■																		
■ SUB-490	GROUNDING AND BONDING FOR ELECTRICAL SYSTEM	35	50%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23								■																		
■ SUB-495	RACEWAYS AND BOXES FOR ELECTRICAL SYSTEMS	35	100%	100%	03-Jul-23 A	25-Jul-23 A	01-Mar-23	18-Apr-23								■																		



Activity ID	Activity Name	Original Duration	Activity % Complete	Schedule % Complete	Start	Finish	BL Project Start	BL Project Finish	23																							
									Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			1, 2025		
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	F
SUB-500	IDENTIFICATION FOR ELECTRICAL SYSTEM	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23																								
SUB-505	LIGHTING CONTROL DEVICES	35	66%	100%	03-Jul-23 A	16-Aug-23	01-Mar-23	18-Apr-23																								
SUB-510	LIGHTNING PROTECTION SYSTEM	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23																								
SUB-515	LOW-VOLTAGE DISTRIBUTION TRANSFORMERS	35	100%	100%	03-Jul-23 A	25-Jul-23 A	01-Mar-23	18-Apr-23																								
SUB-520	PANELBOARDS	35	50%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23																								
SUB-525	WIRING DEVICES	35	50%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23																								
[Redacted]									[Redacted]																							
SUB-565	SURGE PROTECTION	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23																								
SUB-575	LED INTERIOR LIGHTING	35	25%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23																								
SUB-585	EMERGENCY AND EXIT LIGHTING	35	66%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23																								
SUB-595	COMMUNICATION SYSTEMS	35	17%	100%	03-Jul-23 A	19-Sep-23	01-Mar-23	18-Apr-23																								
SUB-605	ELECTRONIC SAFETY AND SECURITY SYSTEMS	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23																								
SUB-615	EARTH MOVING	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23																								
SUB-625	AUGER CAST PILES	10	100%	100%	01-Mar-23 A	14-Mar-23	01-Mar-23	14-Mar-23																								
SUB-635	HIGH-SECURITY METAL FENCE SYSTEM	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23																								
SUB-645	SITE FURNISHINGS	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23																								
SUB-655	LANDSCAPING	35	0%	100%	01-Aug-23	19-Sep-23	01-Mar-23	18-Apr-23																								
SUB-665	FOUNDATION DRAINAGE	10	100%	100%	01-Mar-23 A	14-Mar-23	01-Mar-23	14-Mar-23																								
DELIVERIES		217		0%	22-Mar-23 A	26-Jan-24	22-Mar-23	24-Aug-23		26-Jan-24, DELIVERIES																						
DEL-100	ANCHOR BOLTS	30	100%	100%	22-Mar-23 A	02-May-23	22-Mar-23	02-May-23																								
DEL-115	STRUCTURAL STEEL	30	15%	100%	22-Mar-23 A	27-Sep-23	22-Mar-23	02-May-23																								
[Redacted]									[Redacted]																							
DEL-130	HVAC UNITS	90	0%	80%	20-Sep-23	26-Jan-24	19-Apr-23	24-Aug-23																								
DEL-135	WINDOWS	60	0%	100%	20-Sep-23	13-Dec-23	19-Apr-23	13-Jul-23																								
DEL-140	MASONRY	40	0%	100%	06-Sep-23	31-Oct-23	05-Apr-23	31-May-23																								
DEL-145	HANDRAIL	60	0%	100%	20-Sep-23	13-Dec-23	19-Apr-23	13-Jul-23																								
DEL-150	FLOOD DOORS	60	0%	100%	20-Sep-23	13-Dec-23	19-Apr-23	13-Jul-23																								
DEL-155	GLASS CANOPY	60	0%	100%	20-Sep-23	13-Dec-23	19-Apr-23	13-Jul-23																								
EXECUTION		432		0%	16-Mar-23 A	19-Nov-24	16-Mar-23	27-Jun-24		19-Nov-24, E																						
FOUNDATIONS & STRUCTURE		203		0%	16-Mar-23 A	02-Jan-24	16-Mar-23	04-Aug-23		02-Jan-24, FOUNDATIONS & STRUCTURE																						
FOS-100	PILING, EXCAVATION OF FOUNDATION FOOTINGS + POUR FOOTINGS	20	100%	100%	16-Mar-23 A	12-Apr-23 A	16-Mar-23	12-Apr-23																								
FOS-105	DEEP UNDERSLAB UTILITIES (PLUMBING)	7	100%	100%	17-Jul-23 A	27-Jul-23 A	22-Mar-23	30-Mar-23																								
FOS-110	DEEP UNDER SLAB UTILITIES (ELECTRICAL)	7	50%	100%	31-Jul-23 A	15-Aug-23	27-Mar-23	04-Apr-23																								
FOS-115	SETUP FOOTINGS, EMBEDS & WALLS	8	100%	100%	29-Mar-23 A	07-Apr-23 A	29-Mar-23	07-Apr-23																								
FOS-120	UTILITY ROUGH IN AT WALLS	6	100%	100%	10-Apr-23 A	24-Jul-23 A	10-Apr-23	17-Apr-23																								
FOS-125	PLACE CONCRETE AT FOOTINGS & WALLS	4	100%	100%	18-Apr-23 A	28-Jul-23 A	18-Apr-23	21-Apr-23																								
FOS-130	UNDERSLAB UTILITIES	6	95%	100%	25-Jul-23 A	14-Aug-23	19-Apr-23	26-Apr-23																								
FOS-135	[Redacted]																															
FOS-140	[Redacted]																															
FOS-145	[Redacted]																															
FOS-150	[Redacted]																															
FOS-155	[Redacted]																															

█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone
 █ Actual Work
 █ Critical Remaining Work
 ─ summary

MUNICIPAL BUILDING ST. MARYS OHIO UPDATE 8-1-2023



Activity ID	Activity Name	Original Duration	Activity % Complete	Schedule % Complete	Start	Finish	BL Project Start	BL Project Finish	23																																	
									Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			1, 2025												
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
█ FOS-160	PREP & PLACE SLAB ON GRADE	7	0%	100%	01-Nov-23	10-Nov-23	08-Jun-23	16-Jun-23	█ PREP & PLACE SLAB ON GRADE																																	
█ FOS-165	CMU WALL	30	0%	100%	06-Nov-23	19-Dec-23	13-Jun-23	25-Jul-23	█ CMU WALL																																	
█ FOS-170	METAL DECKING INSTALLATION	12	0%	83.33%	11-Dec-23	28-Dec-23	18-Jul-23	02-Aug-23	█ METAL DECKING INSTALLATION																																	
█ FOS-175	PREP+POUR SLAB	7	0%	42.86%	20-Dec-23	02-Jan-24	27-Jul-23	04-Aug-23	█ PREP+POUR SLAB																																	
█ EXTERIOR SKIN		136	0%	0%	19-Dec-23	01-Jul-24	26-Jul-23	06-Feb-24	█ EXTERIOR SKIN																																	
█ ETS-100	UTILITY EXTERIOR WALL ROUGH INS	10	0%	40%	19-Dec-23	04-Jan-24	26-Jul-23	08-Aug-23	█ UTILITY EXTERIOR WALL ROUGH INS																																	
█ ETS-105	EXTERIOR SHEATHING	15	0%	0%	04-Jan-24	25-Jan-24	09-Aug-23	29-Aug-23	█ EXTERIOR SHEATHING																																	
█ ETS-125	EXTERIOR INSULATION & METAL WALL PANELS	25	0%	0%	07-Mar-24	11-Apr-24	11-Oct-23	14-Nov-23	█ EXTERIOR INSULATION & METAL WALL PANELS																																	
█ ETS-130	OVERHEAD DOORS	15	0%	0%	18-Mar-24	08-Apr-24	20-Oct-23	09-Nov-23	█ OVERHEAD DOORS																																	
█ ETS-135	EXTERIOR MASONRY VENEER & PAINTING	30	0%	0%	11-Apr-24	23-May-24	15-Nov-23	28-Dec-23	█ EXTERIOR MASONRY VENEER & PAINTING																																	
█ ETS-140	GLASS CANOPY & AWNINGS	20	0%	0%	23-May-24	20-Jun-24	29-Dec-23	26-Jan-24	█ GLASS CANOPY & AWNINGS																																	
█ ETS-145	EXTERIOR SIGNAGE	7	0%	0%	20-Jun-24	01-Jul-24	29-Jan-24	06-Feb-24	█ EXTERIOR SIGNAGE																																	
█ ROOF		52	0%	0%	28-Dec-23	13-Mar-24	03-Aug-23	16-Oct-23	█ ROOF																																	
█ RF-100	METAL ROOF DECK UTILITY PENETRATIONS	7	0%	0%	28-Dec-23	09-Jan-24	03-Aug-23	11-Aug-23	█ METAL ROOF DECK UTILITY PENETRATIONS																																	
█ RF-105	ROOF PANELS & SIDING	22	0%	0%	09-Jan-24	08-Feb-24	14-Aug-23	13-Sep-23	█ ROOF PANELS & SIDING																																	
█ RF-110	ROOF DRAINS	7	0%	0%	08-Feb-24	20-Feb-24	14-Sep-23	22-Sep-23	█ ROOF DRAINS																																	
█ RF-115	MECHANICAL CURBS / STANDS	7	0%	0%	08-Feb-24	20-Feb-24	14-Sep-23	22-Sep-23	█ MECHANICAL CURBS / STANDS																																	
█ RF-120	ROOF HATCH & FLASHING	7	0%	0%	08-Feb-24	20-Feb-24	14-Sep-23	22-Sep-23	█ ROOF HATCH & FLASHING																																	
█ RF-125	PVC ROOFING	8	0%	0%	20-Feb-24	01-Mar-24	25-Sep-23	04-Oct-23	█ PVC ROOFING																																	
█ RF-130	TPO ROOFING	8	0%	0%	01-Mar-24	13-Mar-24	05-Oct-23	16-Oct-23	█ TPO ROOFING																																	
█ INTERIOR BUILDOUT		229	0%	0%	02-Jan-24	19-Nov-24	07-Aug-23	27-Jun-24	█ INTERIOR BUILDOUT																																	
█ INB-115	HVAC DUCT WORK	40	0%	0%	20-Feb-24	16-Apr-24	25-Sep-23	17-Nov-23	█ HVAC DUCT WORK																																	
█ INB-120	ELECTRICAL & COMMUNICATION ROUGH IN	30	0%	0%	21-Mar-24	02-May-24	25-Oct-23	06-Dec-23	█ ELECTRICAL & COMMUNICATION ROUGH IN																																	
█ INB-125	PLUMBING & FIRE ROUGH IN	25	0%	0%	01-Apr-24	06-May-24	03-Nov-23	08-Dec-23	█ PLUMBING & FIRE ROUGH IN																																	
█ INB-130	HVAC CONTROLS ROUGH IN	12	0%	0%	15-Apr-24	01-May-24	17-Nov-23	05-Dec-23	█ HVAC CONTROLS ROUGH IN																																	
█ INB-135	ELEVATOR INSTALL	25	0%	0%	15-Apr-24	20-May-24	17-Nov-23	22-Dec-23	█ ELEVATOR INSTALL																																	
█ INB-140	INTERIOR INSULATION	25	0%	0%	16-Apr-24	21-May-24	20-Nov-23	26-Dec-23	█ INTERIOR INSULATION																																	
█ INB-145	DRYWALL HANG	25	0%	0%	18-Apr-24	23-May-24	22-Nov-23	28-Dec-23	█ DRYWALL HANG																																	
█ INB-150	DRYWALL FINISH	20	0%	0%	26-Apr-24	24-May-24	01-Dec-23	29-Dec-23	█ DRYWALL FINISH																																	
█ INB-155	GYPSPUM BOARD	20	0%	0%	03-May-24	03-Jun-24	08-Dec-23	08-Jan-24	█ GYPSPUM BOARD																																	
█ INB-160	STAIRS & RAILING	15	0%	0%	07-May-24	29-May-24	12-Dec-23	03-Jan-24	█ STAIRS & RAILING																																	
█ INB-165	INTERIOR PAINTING	40	0%	0%	07-May-24	02-Jul-24	12-Dec-23	07-Feb-24	█ INTERIOR PAINTING																																	
█ INB-170	SUSPENDED CEILING GRID	20	0%	0%	29-May-24	25-Jun-24	04-Jan-24	31-Jan-24	█ SUSPENDED CEILING GRID																																	
█ INB-175	TILE WORK	20	0%	0%	05-Jun-24	02-Jul-24	11-Jan-24	07-Feb-24	█ TILE WORK																																	
█ INB-180	FLOORING	30	0%	0%	02-Jul-24	14-Aug-24	08-Feb-24	21-Mar-24	█ FLOORING																																	
█ INB-185	METAL WORK	25	0%	0%	10-Jul-24	14-Aug-24	15-Feb-24	21-Mar-24	█ METAL WORK																																	
█ INB-190	STAINLESS WORK	20	0%	0%	14-Aug-24	10-Sep-24	22-Mar-24	18-Apr-24	█ STAINLESS WORK																																	
█ INB-195	ELECTRICAL & COMMUNICATION FINISH	20	0%	0%	12-Jun-24	10-Jul-24	18-Jan-24	14-Feb-24	█ ELECTRICAL & COMMUNICATION FINISH																																	
█ INB-200	HVAC GRILLS/FINISH	20	0%	0%	25-Jun-24	24-Jul-24	01-Feb-24	29-Feb-24	█ HVAC GRILLS/FINISH																																	



█ Actual Level of Effort █ Remaining Work ◆ Milestone
█ Actual Work █ Critical Remaining Work ▬ summary

