

CAMP BUTLER NATIONAL CEMETERY GRAVESITE EXPANSION PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024												2025
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
CAMP BUTLER NATIONAL CEMETERY GRAVESITE EXPANSION					CAMP BUTLER NATIONAL CEMETERY GRAVESITE EXPANSION																								
PRELIMINARIES					▼ PRELIMINARIES																								
PRE-100	Notice to Proceed (NTP)	0	Dec-01-22	Dec-01-22	◆ Notice to Proceed (NTP)																								
MOBILIZATION					▼ MOBILIZATION																								
MOB-100	Mobilization	10	Jan-09-23	Jan-20-23	■ Mobilization																								
SUBMITTALS					▼ SUBMITTALS																								
SUB-100	Project Health & Safety Plan	7	Dec-12-22	Dec-20-22	■ Project Health & Safety Plan																								
SUB-110	Environmental Protection Plan	7	Dec-12-22	Dec-20-22	■ Environmental Protection Plan																								
SUB-150	Cast In Place Concrete	10	Dec-16-22	Dec-29-22	■ Cast In Place Concrete																								
SUB-160	Precast Concrete Columbarium	10	Dec-16-22	Dec-29-22	■ Precast Concrete Columbarium																								
SUB-170	Precast Concrete Memorial Wall	10	Dec-16-22	Dec-29-22	■ Precast Concrete Memorial Wall																								
SUB-180	Masonry Mortaring	10	Dec-16-22	Dec-29-22	■ Masonry Mortaring																								
SUB-190	Masonry Grouting	10	Dec-16-22	Dec-29-22	■ Masonry Grouting																								
SUB-230	Flashing & Sheet Metal	10	Dec-22-22	Jan-04-23	■ Flashing & Sheet Metal																								
SUB-240	Joint Sealent	10	Dec-22-22	Jan-04-23	■ Joint Sealent																								
SUB-250	Exterior Signage	10	Dec-26-22	Jan-06-23	■ Exterior Signage																								
SUB-260	Faucet Posts	10	Dec-26-22	Jan-06-23	■ Faucet Posts																								
SUB-270	Dewatering	7	Dec-12-22	Dec-20-22	■ Dewatering																								
SUB-280	Concrete Exterior Improvements	10	Dec-26-22	Jan-06-23	■ Concrete Exterior Improvements																								
SUB-290	Asphalt Base Course	10	Dec-28-22	Jan-10-23	■ Asphalt Base Course																								
SUB-300	Asphalt Base/Surface Course	10	Dec-28-22	Jan-10-23	■ Asphalt Base/Surface Course																								
SUB-310	Asphalt Job Mix Formula	10	Dec-28-22	Jan-10-23	■ Asphalt Job Mix Formula																								
SUB-320	Chain Link Fencing	10	Jan-02-23	Jan-13-23	■ Chain Link Fencing																								
SUB-360	Trash Recepticle	10	Jan-02-23	Jan-13-23	■ Trash Recepticle																								
SUB-370	Flower Vase Recepticle	10	Jan-02-23	Jan-13-23	■ Flower Vase Recepticle																								
SUB-380	Water Spigot	10	Jan-02-23	Jan-13-23	■ Water Spigot																								
SUB-390	Planting Equipment	10	Jan-04-23	Jan-17-23	■ Planting Equipment																								
SUB-400	Irrigation Sleeving	10	Jan-04-23	Jan-17-23	■ Irrigation Sleeving																								
SUB-410	Irrigation Pipe and Fittings	10	Jan-04-23	Jan-17-23	■ Irrigation Pipe and Fittings																								
SUB-420	Irrigation Gate Valve Assembly	10	Jan-04-23	Jan-17-23	■ Irrigation Gate Valve Assembly																								
SUB-430	Irrigation Relief Valve Assembly	10	Jan-06-23	Jan-19-23	■ Irrigation Relief Valve Assembly																								
SUB-440	Pop Up Sprinkler	10	Jan-06-23	Jan-19-23	■ Pop Up Sprinkler																								
SUB-450	Maintinace & Operation	10	Jan-06-23	Jan-19-23	■ Maintinace & Operation																								
SUB-460	Planting	10	Jan-06-23	Jan-19-23	■ Planting																								
SUB-470	Organic Soil Amendment	10	Jan-06-23	Jan-19-23	■ Organic Soil Amendment																								
SUB-480	Plants	10	Jan-06-23	Jan-19-23	■ Plants																								
SUB-490	Topsoil	10	Jan-06-23	Jan-19-23	■ Topsoil																								
SUB-530	Plant Fertilizers	10	Jan-06-23	Jan-19-23	■ Plant Fertilizers																								
SUB-540	Turfgrass Fertilizer	10	Jan-06-23	Jan-19-23	■ Turfgrass Fertilizer																								
SUB-550	Mulch	10	Jan-06-23	Jan-19-23	■ Mulch																								



■ Actual Work ■ Critical Remaining Work ▼ Milestone
■ Remaining Work ◆ Milestone

Date	Revision	Checked	Approved
Dec-23-22	00		



CAMP BUTLER NATIONAL CEMETERY GRAVESITE EXPANSION PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024												2025
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
[Redacted]																													
SUB-600	Concrete Pipe and Fittings	10	Jan-06-23	Jan-19-23																									
SUB-610	Cleanouts	10	Jan-06-23	Jan-19-23																									
SUB-620	Manholes and Catch Basins	10	Jan-06-23	Jan-19-23																									
SUB-630	Pipe Outlets	10	Jan-06-23	Jan-19-23																									
SUB-640	Flared End Sections	10	Jan-06-23	Jan-19-23																									
APPROVALS																													
APP-100	Project Health & Safety Plan	7	Dec-21-22	Dec-29-22																									
APP-110	Environmental Protection Plan	7	Dec-21-22	Dec-29-22																									
[Redacted]																													
APP-160	Precast Concrete Columbarium	14	Dec-30-22	Jan-18-23																									
APP-170	Precast Concrete Memorial Wall	14	Dec-30-22	Jan-18-23																									
APP-180	Masonry Mortaring	14	Dec-30-22	Jan-18-23																									
APP-190	Masonry Grouting	14	Dec-30-22	Jan-18-23																									
APP-200	Unit Masonry	14	Dec-30-22	Jan-18-23																									
APP-210	Cut Stone Assemblies	14	Jan-05-23	Jan-24-23																									
APP-220	Bituminous Dampproofing	14	Jan-05-23	Jan-24-23																									
APP-230	Flashing & Sheet Metal	14	Jan-05-23	Jan-24-23																									
APP-240	Joint Sealant	14	Jan-05-23	Jan-24-23																									
APP-250	Exterior Signage	14	Jan-09-23	Jan-26-23																									
APP-260	Faucet Posts	14	Jan-09-23	Jan-26-23																									
APP-270	Dewatering	7	Dec-21-22	Dec-29-22																									
APP-280	Concrete Exterior Improvements	14	Jan-09-23	Jan-26-23																									
APP-290	Asphalt Base Course	14	Jan-11-23	Jan-30-23																									
APP-300	Asphalt Base/Surface Course	14	Jan-11-23	Jan-30-23																									
APP-310	Asphalt Job Mix Formula	14	Jan-11-23	Jan-30-23																									
APP-320	Chain Link Fencing	14	Jan-16-23	Feb-02-23																									
APP-330	Decorative Metal Fencing	14	Jan-16-23	Feb-02-23																									
APP-340	Flower Watering Stations	14	Jan-16-23	Feb-02-23																									
APP-350	Gravesite Expansion Markers	14	Jan-16-23	Feb-02-23																									
APP-360	Trash Receptacle	14	Jan-16-23	Feb-02-23																									
[Redacted]																													
APP-430	Irrigation Relief Valve Assembly	14	Jan-20-23	Feb-08-23																									
APP-440	Pop Up Sprinkler	14	Jan-20-23	Feb-08-23																									
APP-450	Maintainance & Operation	14	Jan-20-23	Feb-08-23																									
APP-460	Planting	14	Jan-20-23	Feb-08-23																									
APP-470	Organic Soil Amendment	14	Jan-20-23	Feb-08-23																									
APP-480	Plants	14	Jan-20-23	Feb-08-23																									
APP-490	Topsoil	14	Jan-20-23	Feb-08-23																									
APP-500	Inorganic Soil Amendments	14	Jan-20-23	Feb-08-23																									
APP-510	Organic Soil Amendments	14	Jan-20-23	Feb-08-23																									



█ Actual Work
 █ Critical Remaining Work
 Milestone
█ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
Dec-23-22	00		



CAMP BUTLER NATIONAL CEMETERY GRAVESITE EXPANSION PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024												2025
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
APP-580	Decorative Gravel	14	Jan-20-23	Feb-08-23																									
APP-590	Storm Sewer Factory Assembled Products	14	Jan-20-23	Feb-08-23																									
APP-600	Concrete Pipe and Fittings	14	Jan-20-23	Feb-08-23																									
APP-610	Cleanouts	14	Jan-20-23	Feb-08-23																									
APP-620	Manholes and Catch Basins	14	Jan-20-23	Feb-08-23																									
APP-630	Pipe Outlets	14	Jan-20-23	Feb-08-23																									
APP-640	Flared End Sections	14	Jan-20-23	Feb-08-23																									
DELIVERIES		30	Jan-19-23	Mar-01-23																									
DEL-100	Cast In Place Concrete	5	Jan-19-23	Jan-25-23																									
DEL-110	Precast Concrete Columbarium	15	Jan-19-23	Feb-08-23																									
DEL-120	Precast Concrete Memorial Wall	15	Jan-19-23	Feb-08-23																									
DEL-130	Masonry Mortaring	10	Jan-19-23	Feb-01-23																									
DEL-140	Masonry Grouting	10	Jan-19-23	Feb-01-23																									
DEL-150	Unit Masonry	10	Jan-19-23	Feb-01-23																									
DEL-160	Cut Stone Assemblies	10	Jan-25-23	Feb-07-23																									
DEL-170	Bituminous Dampproofing	10	Jan-25-23	Feb-07-23																									
DEL-180	Flashing & Sheet Metal	10	Jan-25-23	Feb-07-23																									
DEL-190	Joint Sealant	10	Jan-25-23	Feb-07-23																									
DEL-200	Exterior Signage	10	Jan-27-23	Feb-09-23																									
DEL-210	Faucet Posts	15	Jan-27-23	Feb-16-23																									
DEL-220	Concrete Exterior Improvements	10	Jan-27-23	Feb-09-23																									
DEL-230	Asphalt Base Course	10	Jan-31-23	Feb-13-23																									
DEL-240	Asphalt Base/Surface Course	10	Jan-31-23	Feb-13-23																									
DEL-250	Chain Link Fencing	10	Feb-03-23	Feb-16-23																									
DEL-260	Decorative Metal Fencing	15	Feb-03-23	Feb-23-23																									
DEL-270	Flower Watering Stations	15	Feb-03-23	Feb-23-23																									
DEL-340	Irrigation Pipe and Fittings	15	Feb-07-23	Feb-27-23																									
DEL-350	Irrigation Gate Valve Assembly	15	Feb-07-23	Feb-27-23																									
DEL-360	Irrigation Relief Valve Assembly	15	Feb-09-23	Mar-01-23																									
DEL-370	Pop Up Sprinkler	15	Feb-09-23	Mar-01-23																									
DEL-380	Planting	15	Feb-09-23	Mar-01-23																									
DEL-390	Organic Soil Amendment	15	Feb-09-23	Mar-01-23																									
DEL-400	Plants	15	Feb-09-23	Mar-01-23																									
DEL-410	Topsoil	15	Feb-09-23	Mar-01-23																									
DEL-420	Inorganic Soil Amendments	15	Feb-09-23	Mar-01-23																									
DEL-430	Planting Soil Mixture	15	Feb-09-23	Mar-01-23																									
DEL-440	Plant Fertilizers	15	Feb-09-23	Mar-01-23																									
DEL-450	Turfgrass Fertilizer	15	Feb-09-23	Mar-01-23																									
DEL-460	Mulch	15	Feb-09-23	Mar-01-23																									
DEL-470	Seed	15	Feb-09-23	Mar-01-23																									

SAMPLE

■ Actual Work
 ■ Critical Remaining Work
 Milestone
■ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
Dec-23-22	00		



