

P.S. 117-QUEENS RESO A AUDITORIUM UPGRADE

PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023				
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
P.S. 117 - QUEENS RESO A AUDITORIUM UPGRADE		283	Jun-20-22	Jul-19-23	P.S. 117 - QUEENS RESO A AUDITORIUM UPGRADE																
SUBMITTALS		21	Jun-21-22	Jul-19-22																	
NTP-100	Notice to Proceed (NTP)	0	Jun-20-22	Jul-19-23	◆ Notice to Proceed (NTP)																
SUB-100	General Requirements	6	Jun-21-22	Jun-28-22	▬ SUBMITTALS																
SUB-110	Shop Drawings	6	Jun-21-22	Jun-28-22	■ General Requirements																
SUB-120	Project Organization Chart	6	Jun-21-22	Jun-28-22	■ Shop Drawings																
SUB-130	Safe Work Plans (SWP)	5	Jun-29-22	Jul-05-22	■ Project Organization Chart																
SUB-140	Dust Control Work Plan	5	Jun-29-22	Jul-05-22	■ Safe Work Plans (SWP)																
SUB-150	Concrete	6	Jun-21-22	Jun-28-22	■ Dust Control Work Plan																
SUB-160	Paint	6	Jun-21-22	Jun-28-22	■ Concrete																
SUB-170	Gypsum Board	6	Jun-21-22	Jun-28-22	■ Paint																
SUB-180	Ceramic Tile	6	Jun-21-22	Jun-28-22	■ Gypsum Board																
SUB-190	Douglas Fir Lumber	6	Jun-21-22	Jun-28-22	■ Ceramic Tile																
SUB-200	Plumbing Piping, Valves, Hangers and Supports	7	Jun-29-22	Jul-07-22	■ Douglas Fir Lumber																
SUB-210	Cold and Hot Water Piping - Hangers and Supports	7	Jun-29-22	Jul-07-22	■ Plumbing Piping, Valves, Hangers and Supports																
SUB-220	Plumbing Fixtures, Water Heaters, Pumping Apparatus and Tank	7	Jul-04-22	Jul-12-22	■ Cold and Hot Water Piping - Hangers and Supports																
SUB-230	Leviton Duplex Receptacle	7	Jul-04-22	Jul-12-22	■ Plumbing Fixtures, Water Heaters, Pumping Apparatus and Tanks																
SUB-240	Projection System	7	Jul-04-22	Jul-12-22	■ Leviton Duplex Receptacle																
SUB-250	Wiring Systems Affidavit & Schedule	7	Jul-04-22	Jul-12-22	■ Projection System																
SUB-260	Raceways Affidavit & Schedule	7	Jul-04-22	Jul-12-22	■ Wiring Systems Affidavit & Schedule																
SUB-270	Hilti FS-ONE MAX & Thermafiber	7	Jul-04-22	Jul-12-22	■ Raceways Affidavit & Schedule																
SUB-280	DOB Electrical Permit	7	Jun-27-22	Jul-05-22	■ Hilti FS-ONE MAX & Thermafiber																
SUB-290	SAF Form	7	Jun-27-22	Jul-05-22	■ DOB Electrical Permit																
SUB-300	Platform Curtains	7	Jul-06-22	Jul-14-22	■ SAF Form																
SUB-310	Window Curtains	7	Jul-06-22	Jul-14-22	■ Platform Curtains																
SUB-320	Fixed Audience Seating	10	Jul-06-22	Jul-19-22	■ Window Curtains																
SUB-330	Stainless Steel Railing & Handrail	10	Jul-06-22	Jul-19-22	■ Fixed Audience Seating																
SUB-340	Stainless Steel Guards	10	Jul-06-22	Jul-19-22	■ Stainless Steel Railing & Handrail																
SUB-350	Signage	10	Jul-06-22	Jul-19-22	■ Stainless Steel Guards																
DEMOLITION WORKS		30	Jul-06-22	Aug-16-22	■ Signage																
DW-100	Removal of Existing Projector Screen	2	Jul-06-22	Jul-07-22	▬ DEMOLITION WORKS																
DW-110	Removal of Existing Wiring, Circuit Breaker & Phone Box	3	Jul-08-22	Jul-12-22	■ Removal of Existing Projector Screen																
DW-120	Removal of Existing Auditorium Seating	7	Jul-13-22	Jul-21-22	■ Removal of Existing Wiring, Circuit Breaker & Phone Box																
DW-130	Removal of Existing Platform Curtains	3	Jul-22-22	Jul-26-22	■ Removal of Existing Auditorium Seating																
DW-140	Removal of Existing Window Curtains	3	Jul-27-22	Jul-29-22	■ Removal of Existing Platform Curtains																
DW-150	Removal of Existing Sealed Concrete Finish	3	Aug-01-22	Aug-03-22	■ Removal of Existing Window Curtains																
DW-160	Removal of Existing Drinking Fountain & Water Supply System	3	Aug-04-22	Aug-08-22	■ Removal of Existing Sealed Concrete Finish																
DW-170	Removal of Existing Plumbing Fixtures	3	Aug-09-22	Aug-11-22	■ Removal of Existing Drinking Fountain & Water Supply System																
DW-180	Protection of Existing Flooring	3	Aug-12-22	Aug-16-22	■ Removal of Existing Plumbing Fixtures																
ARCHITECTURAL WORKS		219	Aug-17-22	Jun-19-23	■ Protection of Existing Flooring																
AW-100	Installation of New Stud Wall	12	Aug-17-22	Sep-01-22	▬ ARCHITECTURAL WORKS																
AW-110	Installation of Wall Gypsum Board	15	Sep-02-22	Sep-22-22	■ Installation of New Stud Wall																
AW-120	Installation of Wall Ceramic Tiles	18	Sep-23-22	Oct-18-22	■ Installation of Wall Gypsum Board																
AW-130	Patch & Repair & Paint Existing Walls	40	Oct-19-22	Dec-13-22	■ Installation of Wall Ceramic Tiles																
AW-140	Installation of New Auditorium Seating	30	Dec-14-22	Jan-24-23	■ Patch & Repair & Paint Existing Walls																
AW-150	Leveling of Existing Concrete Flooring	22	Jan-25-23	Feb-23-23	■ Installation of New Auditorium Seating																
AW-160	Installation of New Platform Curtains	18	Feb-24-23	Mar-21-23	■ Leveling of Existing Concrete Flooring																
AW-170	Installation of New Window Curtains	17	Mar-22-23	Apr-13-23	■ Installation of New Platform Curtains																
AW-180	Installation of New Stainless Steel Guards	17	Apr-14-23	May-08-23	■ Installation of New Window Curtains																

■ Actual Work ■ Critical Remaining Work ▬ Remaining Work ◆ Milestone

Date	Revision	Checked	Approved
Jul-19-22	00		



