

New Bedford Sewer Lift Station Project Baseline Schedule



Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Activity % Complete	Total Float	23	2024	2025
<b>NEW BEDFORD SEWER LIFT STATION FINAL BASELINE SCHEDULE</b>														
<b>MILESTONES</b>														
		436	436	12-Jun-23	24-Feb-25	12-Jun-23	24-Feb-25				0			
MS030	Project Final Completion	0	0		24-Feb-25		24-Feb-25	MS020		0%	0			
<b>ENGINEERING</b>														
<b>SUBMITTALS</b>														
<b>SL</b>														
ESUB-U0010	Submission of Project Schedule Submittal									0%	0			
ESUB-U0040	Submission of Description of Drainage Control									0%	0			
ESUB-U0080	Submission of Schedule of Values Submittal									0%	0			
ESUB-U0090	Submission of GSW Safety Program Submittal									0%	0			
ESUB-U0100	Submission of Excavated Soil Sampling Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	ESUB-U0	EAPP-U0	0%	61			
ESUB-U0110	Submission of Excavated Soil Sampling Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	64			
ESUB-U0130	Submission of Control Low Strength Mix Design Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	64			
ESUB-U0150	Submission of Precast Concrete Structures/Concrete Manhole Wetwell(10'Diameter) Utility Vault Access Hatches Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	40			
ESUB-U0180	Submission of Site Preparation-Layout/Temp Fences/ Stockpile Location Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	40			
ESUB-U0200	Submission of Dewatering Plan Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	64			
ESUB-U0220	Submission of Generators Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0240	Submission of Bulkheads and Plugs Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	67			
ESUB-U0250	Submission of Standby Equipment Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	67			
ESUB-U0270	Submission of Crushed Rock Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	64			
ESUB-U0290	Submission of Permeable Backfill Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	64			
ESUB-U0300	Submission of Impervious Material Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	64			
ESUB-U0320	Submission of Crushed Rock Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	64			
ESUB-U0330	Submission of Sand Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	64			
ESUB-U0350	Submission of Geotextile Fabric Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	64			
ESUB-U0370	Submission of Crushed Gravel Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	64			
ESUB-U0390	Submission of Sand Submittal	24	24	28-Jun-23	25-Jul-23	07-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	64			

SAMPLE

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ─ summary

New Bedford Sewer Lift Station Project Baseline Schedule



Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Activity % Complete	Total Float	2023	2024	2025
ESUB-U0420	Submission of Liquid Asphalt Submittal	24	24	28-Jun-23	25-Jul-23	12-Sep-23	09-Oct-23	MS010, E	EAPP-U0	0%	68			
ESUB-U0440	Submission of Asphalt Emulsion Submittal	24	24	28-Jun-23	25-Jul-23	12-Sep-23	09-Oct-23	MS010, E	EAPP-U0	0%	68			
ESUB-U0460	Submission of Chain Link Fences and Gates-Steel Chain Link Fabric Submittal	17	17	25-Jul-23	13-Aug-23	15-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	47			
ESUB-U0480	Submission of Chain Link Fences and Gates-Tension Wire Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0500	Submission of Chain Link Fences and Gates-Tie Wire and Hog Rings Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0520	Submission of Chain Link Fences and Gates- Bottom Guide Wheels Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0540	Submission of Chain Link Fences and Gates- Concrete Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0570	Submission of Pavement Restoration- Prime Coat Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0590	Submission of Pavement Restoration Aggregate Base- Seal Coat Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0620	Submission of Concrete Joints and Joint Accessories- Premolded Joint Filler Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0640	Submission of Concrete Joints and Joint Accessories-Bonding Agent Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0660	Submission of Concrete Reinforcement-Concrete Reinforcing Bars Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0680	Submission of Concrete Reinforcement-Tie Wire- 16 gauge Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0710	Submission of Precast Polymer Concrete structures- Base Riser Section/Monolithic Floors Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0740	Submission of Precast Polymer Concrete Structures-Design Walls Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0770	Submission of Nonshrink Epoxy Grout Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0790	Submission of Masonry- Sample Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0810	Submission of Masonry-Reinforcement Ties and Anchors Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0830	Submission of Masonry-Mortar Mixes Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0850	Submission of Steel Submittal	17	17	25-Jul-23	13-Aug-23	16-Sep-23	04-Oct-23	MS010, E	EAPP-U0	0%	47			
ESUB-U0870	Submission of Cast Iron Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			

SAMPLE

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ ◆ Milestone   
 ─── summary

New Bedford Sewer Lift Station Project Baseline Schedule



Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Activity % Complete	Total Float	2023	2024	2025
ESUB-U0890	Submission of Galvanizing Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0910	Submission of Bolts and Anchors Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0930	Submission of Anchor Bolts Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0950	Submission of Concrete Anchors Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0970	Submission of Adhesive Anchors Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U0990	Submission of Power Driven Pins Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U0	0%	61			
ESUB-U1010	Submission of Extruded Polystyrene Insulation Board Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1040	Submission of Metal Roof Panels Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	01-Oct-23	MS010, E	EAPP-U1	0%	44			
ESUB-U1060	Submission of Insulation Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1090	Submission of Eave Protection Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1100	Submission of Fasteners/Blind Fasteners Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1110	Submission of Flashing and Trim Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1130	Submission of Downspouts Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1150	Submission of Stainless Steel Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1160	Submission of Fasteners: Nails Rivets and Other Fastenings. Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1170	Submission of Concrete and Masonry Anchors Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1190	Submission of Exterior Wall Penetrations Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1210	Submission of Mineral Wool Batts Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1230	Submission of Through Fire Stop Material Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1250	Submission of Ductwork/Gypsum Drywall Penetrations Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1270	Submission of Polyurethane Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1290	Submission of Backer Rod Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1310	Submission of Polyurethane Sealants Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1330	Submission of Acrylic Latex Sealant Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			

SAMPLE

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▾ summary

New Bedford Sewer Lift Station Project Baseline Schedule



Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Activity % Complete	Total Float	2023	2024	2025
ESUB-U1390	Submission of Lining Mechanisms Submittal	17	17	23-Jul-23	13-Aug-23	31-Jul-23	19-Aug-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1400	Submission of Locking Mechanisms Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1410	Submission of Fall Protection Gate Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1420	Submission of Fall Protection Gate Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1430	Submission of Fall Protection Gate Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1440	Submission of Fall Protection Gate Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1470	Submission of Door Bottom Drip Submittal	17	17	25-Jul-23	13-Aug-23	20-Aug-23	07-Sep-23	MS010, E	EAPP-U1	0%	23			
ESUB-U1480	Submission of Kickplates Submittal	17	17	25-Jul-23	13-Aug-23	20-Aug-23	07-Sep-23	MS010, E	EAPP-U1	0%	23			
ESUB-U1490	Submission of Door Stops and Holders Submittal	17	17	25-Jul-23	13-Aug-23	20-Aug-23	07-Sep-23	MS010, E	EAPP-U1	0%	23			
ESUB-U1500	Submission of Saddle Thresholds Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1510	Submission of Saddle Thresholds Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1520	Submission of Saddle Thresholds Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1530	Submission of Factors and Accessories Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1560	Submission of Trim Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1570	Submission of Trim Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1580	Submission of Trim Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1610	Submission of Sign Types and Messages Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1620	Submission of Sign Types and Messages Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1670	Submission of B-2400 Floor Standing Waste Receptacle Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1680	Submission of B-221 Class Series Surface Mounted Seat Cover Dispenser Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1690	Submission of B-2888 Class Series Surface Mounted Toilet Paper Dispenser Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1740	Submission of Level Control System Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1750	Submission of Level Transmitter Submittal	17	17	25-Jul-23	13-Aug-23	30-Sep-23	19-Oct-23	MS010, E	EAPP-U1	0%	61			
ESUB-U1760	Submission of Solenoid Valves Submittal	17	17	25-Jul-23	13-Aug-23	21-Aug-23	09-Sep-23	MS010, E	EAPP-U1	0%	24			
ESUB-U1770	Submission of Solenoid Valves Submittal	17	17	25-Jul-23	13-Aug-23	21-Aug-23	09-Sep-23	MS010, E	EAPP-U1	0%	24			
ESUB-U1780	Submission of Solenoid Valves Submittal	17	17	25-Jul-23	13-Aug-23	21-Aug-23	09-Sep-23	MS010, E	EAPP-U1	0%	24			

SAMPLE

■ Actual Level of Effort   
 ■ Remaining Work   
 ■ Critical Remaining Work   
 ◆ Milestone   
 ▾ summary

New Bedford Sewer Lift Station Project Baseline Schedule



Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Activity % Complete	Total Float	2023	2024	2025
ESUB-U1860	Submission of Gauge Isolator Submittal	17	17	25-Jul-23	13-Aug-23	27-Aug-23	14-Sep-23	MS010, E	EAPP-U1	0%	29			
EAPP-U0100	Review and Approval of Skid Resistant Steel Plates Submittal	13	13	25-Jul-23	09-Aug-23	01-Oct-23	16-Oct-23	ESUB-U0	WWC030	0%	61			
EAPP-U0110	Review and Approval of Excavated Soil Sampling Submittal	13	13	25-Jul-23	09-Aug-23	04-Oct-23	18-Oct-23	ESUB-U0	CBD040	0%	64			
EAPP-U0160	Review and Approval of Precaast Concrete Structures/Concrete Manhole Wetwell(10'Diameter) "RAM NECK" Submittal	13	13	25-Jul-23	09-Aug-23	07-Sep-23	22-Sep-23	ESUB-U0	WWC020	0%	40			
EAPP-U0170	Review and Approval of Precaast Concrete Structures/Concrete Manhole Wetwell(10'Diameter) Con Seal Joint Wrap 102 Subr	13	13	25-Jul-23	09-Aug-23	07-Sep-23	22-Sep-23	ESUB-U0	WWC020	0%	40			
EAPP-U0180	Review and Approval of Site Preparation-Layout/Temp Fences/ Stockpile Location Submittal	13	13	25-Jul-23	09-Aug-23	07-Sep-23	22-Sep-23	ESUB-U0	DEME030	0%	40			
EAPP-U0230	Review and Approval of Sewage Flow Control Piping Submittal	13	13	25-Jul-23	09-Aug-23	26-Sep-23	10-Oct-23	ESUB-U0	DEMM04	0%	57			
EAPP-U0240	Review and Approval of Bulkheads and Plugs Submittal	13	13	25-Jul-23	09-Aug-23	01-Oct-23	16-Oct-23	ESUB-U0	DEMM04	0%	61			
EAPP-U0260	Review and Approval of Sand Submittal	13	13	25-Jul-23	09-Aug-23	04-Oct-23	18-Oct-23	ESUB-U0	CBD040	0%	64			
EAPP-U0290	Review and Approval of Permeable Backfill Submittal	13	13	25-Jul-23	09-Aug-23	04-Oct-23	18-Oct-23	ESUB-U0	CBD040	0%	64			
EAPP-U0340	Review and Approval of Class 2 AB Submittal	13	13	25-Jul-23	09-Aug-23	04-Oct-23	18-Oct-23	ESUB-U0	CBD040	0%	64			
EAPP-U0390	Review and Approval of Sand Submittal	13	13	25-Jul-23	09-Aug-23	04-Oct-23	18-Oct-23	ESUB-U0	CBD040	0%	64			

SAMPLE

■ Actual Level of Effort   
 ■ Remaining Work   
 ■ Critical Remaining Work   
 ◆ Milestone   
 ▼ summary

New Bedford Sewer Lift Station Project Baseline Schedule



Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Activity % Complete	Total Float	23	2024	2025
EAPP-U0480	Review and Approval of Chain Link Fences and Gates-Tension Wire Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	FCIV010,	0%	61			
EAPP-U0490	Review and Approval of Chain Link Fences and Gates-Fittings Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	FCIV010,	0%	61			
EAPP-U0530	Review and Approval of Chain Link Fences and Gates- Bottom Guid Wheels Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	FCIV010,	0%	61			
EAPP-U0570	Review and Approval of Pavement Restoration- Prime Coat Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	LS050, W	0%	61			
EAPP-U0580	Review and Approval of Pavement Restoration- Tack Coat Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	LS050, W	0%	61			
EAPP-U0620	Review and Approval of Concrete Joints and Joint Accessories- Premolded Joint Filler Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	WWC020	0%	61			
EAPP-U0630	Review and Approval of Concrete Joints and Joint Accessories- Bond Breaker Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	WWC020	0%	61			
EAPP-U0670	Review and Approval of Concrete Reinforcement-Reinforcing Steel Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	WWC020	0%	61			
EAPP-U0680	Review and Approval of Concrete Reinforcement-Tie Wire- 16 gauge Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	WWC020	0%	61			
EAPP-U0690	Review and Approval of Class A Concrete-Red Color Detail F states "Red Class C Concrete Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	WWC020	0%	61			
EAPP-U0730	Review and Approval of Precast Polymer Concrete Structures-Polymer Concrete Sections Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	WWC020	0%	61			
EAPP-U0740	Review and Approval of Precast Polymer Concrete Structures-Design Walls Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	WWC020	0%	61			
EAPP-U0780	Review and Approval of Masonry-Shop Drawings Data of Material Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	CELE040	0%	61			
EAPP-U0820	Review and Approval of Masonry-Mortar and Grout Mixes Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	CELE040	0%	61			
EAPP-U0830	Review and Approval of Masonry-Mortar Mixes Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	CELE040	0%	61			
EAPP-U0870	Review and Approval of Cast Iron Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	WWC050	0%	61			
EAPP-U0880	Review and Approval of Bolts, Nuts, and Washer Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	WWC050	0%	61			

SAMPLE

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▬ summary

New Bedford Sewer Lift Station Project Baseline Schedule



Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Activity % Complete	Total Float	2023	2024	2025
EAPP-U0920	Review and Approval of Welding Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	WWC030	0%	61			
EAPP-U0960	Review and Approval of Studs Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U0	WWC010	0%	61			
EAPP-U1000	Review and Approval of Iron Castings Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	WWC010	0%	61			
EAPP-U1010	Review and Approval of Extruded Polystyrene Insulation Board Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	WWC010	0%	61			
EAPP-U1020	Review and Approval of Expanding Foam Insulation Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	WWC010	0%	61			
EAPP-U1030	Review and Approval of METAL ROOFING SYSTEM Submittal	13	13	13-Aug-23	27-Aug-23	01-Oct-23	15-Oct-23	ESUB-U1	WWC050	0%	44			
EAPP-U1070	Review and Approval of Felts Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	GCIV200	0%	61			
EAPP-U1110	Review and Approval of Flashing and Trim Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	GCIV200	0%	61			
EAPP-U1120	Review and Approval of Gutters Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	GCIV200	0%	61			
EAPP-U1160	Review and Approval of Fasteners, Nails, Rivets and Other Fastenings Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	GCIV200	0%	61			
EAPP-U1170	Review and Approval of Concrete and Masonry Anchors Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	GCIV160	0%	61			
EAPP-U1180	Review and Approval of Sheet Lead Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	GCIV160	0%	61			
EAPP-U1220	Review and Approval of Top of Wall Fire Stop Fill Material Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	GCIV160	0%	61			
EAPP-U1230	Review and Approval of Through Fire Stop Material Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	GCIV160	0%	61			
EAPP-U1240	Review and Approval of Data Cable Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	EELEC02	0%	61			
EAPP-U1280	Review and Approval of Interior Sealant Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	MELEC0	0%	61			
EAPP-U1290	Review and Approval of Backer Rod Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	MELEC0	0%	61			
EAPP-U1330	Review and Approval of Acrylic Latex Sealant Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	MELEC0	0%	61			
EAPP-U1340	Review and Approval of Acoustical Sealant Submittal	13	13	13-Aug-23	27-Aug-23	14-Sep-23	29-Sep-23	ESUB-U1	GCIV190	0%	29			
EAPP-U1350	Review and Approval of Plastic Foam Joint Fillers Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1	GCIV190	0%	61			

SAMPLE

■ Actual Level of Effort   
 ■ Remaining Work   
 ■ Critical Remaining Work   
 ◆ Milestone   
 ▼ summary

New Bedford Sewer Lift Station Project Baseline Schedule



Activity ID	Activity Name	Original Duration	Remaining	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Activity % Complete	Total Float	23	2024	2025
EAPP-U1450	Review and Approval of Manual Flush Bolts Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1 GCIV190	GCIV190	0%	61			
EAPP-U1460	Review and Approval of Automatic Door Bottom Submittal	13	13	13-Aug-23	27-Aug-23	07-Sep-23	22-Sep-23	ESUB-U1 GCIV190	GCIV190	0%	23			
EAPP-U1470	Review and Approval of Door Bottom Drip Submittal	13	13	13-Aug-23	27-Aug-23	07-Sep-23	22-Sep-23	ESUB-U1 GCIV190	GCIV190	0%	23			
EAPP-U1480	Review and Approval of Kickplates Submittal	13	13	13-Aug-23	27-Aug-23	07-Sep-23	22-Sep-23	ESUB-U1 GCIV190	GCIV190	0%	23			
EAPP-U1560	Review and Approval of Trim Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1 GCIV200	GCIV200	0%	61			
EAPP-U1570	Review and Approval of Wall Attached Metals Acoustic Panels Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1 GCIV200	GCIV200	0%	61			
EAPP-U1580	Review and Approval of Panel Framing Members Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1 GCIV200	GCIV200	0%	61			
EAPP-U1660	Review and Approval of B-822 Sink Mounted Soap Dispenser Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1 MELECO	MELECO	0%	61			
EAPP-U1670	Review and Approval of B-2400 Floor Standing Waste Receptacle Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1 MELECO	MELECO	0%	61			
EAPP-U1680	Review and Approval of B-221 Clasi Series Surface Mounted Seat Cover Dispenser Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1 MELECO	MELECO	0%	61			
EAPP-U1750	Review and Approval of Lever Transmitter Submittal	13	13	13-Aug-23	27-Aug-23	19-Oct-23	02-Nov-23	ESUB-U1 WWM03C	WWM03C	0%	61			
EAPP-U1760	Review and Approval of Solenoid Valves Submittal	13	13	13-Aug-23	27-Aug-23	09-Sep-23	23-Sep-23	ESUB-U1 WWM03C	WWM03C	0%	24			
EAPP-U1770	Review and Approval of Pneumatic Assembly Submittal	13	13	13-Aug-23	27-Aug-23	09-Sep-23	23-Sep-23	ESUB-U1 WWM03C	WWM03C	0%	24			
EAPP-U1780	Review and Approval of Air Compressor Submittal	13	13	13-Aug-23	27-Aug-23	09-Sep-23	23-Sep-23	ESUB-U1 WWM03C	WWM03C	0%	24			

SAMPLE

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▾ summary



New Bedford Sewer Lift Station Project Baseline Schedule



Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Activity % Complete	Total Float	23	2024	2025		
<b>AS-BUILT</b>																
		8	8	16-Dec-24	25-Dec-24	18-Dec-24	26-Dec-24				2					
<b>MANUFACTURE/SHIPPING/SITE DELIVERY</b>																
		447	447	12-Jun-23	21-Oct-24	12-Jun-23	21-Oct-24				0					
PROC0100	Manufacturing and Delivery of Precast Polymer Lift Station Structure	60	60	09-Aug-23	14-Oct-23	22-Sep-23	27-Nov-23	EAPP-U0	WWC020	0%	40					
PROC0030	Manufacturing and Delivery of Plumbing Fixtures	50	50	28-Aug-23	23-Oct-23	19-Sep-23	13-Nov-23	EAPP-U1	MELECO	0%	19					
PROC0050	Manufacturing and Delivery of Valves	40	40	15-Nov-23	30-Dec-23	22-Dec-23	05-Feb-24	EAPP-U1	WWM020	0%	33					
PROC0080	Manufacturing and Delivery of Split System Condensing Unit	140	140	27-Aug-23	30-Jan-24	23-Sep-23	26-Feb-24	EAPP-U1	MELECO	0%	24					
PROC0160	Manufacturing and Delivery of Tripler Switch	200	200	12-Jun-23	20-Jan-24	27-Jun-23	05-Feb-24	MS010	GELECO1	0%	14					
PROC0180	Manufacturing and Delivery of PLC	200	200	12-Jun-23	20-Jan-24	27-Jun-23	05-Feb-24	MS010	WWE030	0%	14					
<b>CONSTRUCTION</b>																
<b>SITE PREPARATION WORKS</b>																
		15	15	21-Aug-23	11-Sep-23	21-Aug-23	11-Sep-23				0					
CSP020	Installation of Temp. Access Roads	5	5	28-Aug-23	01-Sep-23	28-Aug-23	01-Sep-23	MS015, C	CSP040	0%	0					
CSP040	Installation of Temp. Fence	5	5	05-Sep-23	11-Sep-23	05-Sep-23	11-Sep-23	CSP020,	CBD005,	0%	0					
<b>BYPASS AND DEWATERING</b>																
		29	29	12-Sep-23	23-Oct-23	12-Sep-23	23-Oct-23				0					
CBD010	Installation of Flow Control Pumps and Generators	5	5	03-Oct-23	10-Oct-23	03-Oct-23	10-Oct-23	CBD005	CBD020	0%	0					
CBD020	Installation of Sewage Flow Control Piping	3	3	11-Oct-23	13-Oct-23	11-Oct-23	13-Oct-23	CBD010,	CBD030	0%	0					
<b>DEMOLITION WORKS</b>																
		58	58	24-Oct-23	19-Jan-24	24-Oct-23	11-Mar-24				34					
DEME020	Co-ordination of Removal of Secondary Conductors with Utility Company	2	2	25-Oct-23	26-Oct-23	25-Oct-23	26-Oct-23	DEME010	DEME030	0%	0					

SAMPLE

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▾ summary

New Bedford Sewer Lift Station Project Baseline Schedule



Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Activity % Complete	Total Float	23	2024	2025
DEME050	Disconnect and Removal of Service Entrance Cabinet	2	2	01-Nov-23	02-Nov-23	01-Nov-23	02-Nov-23	DEME040	DEME060	0%	0			
DEME070	Disconnect and Removal of Transfer Switch	1	1	06-Nov-23	06-Nov-23	06-Nov-23	06-Nov-23	DEME060	DEME080	0%	0			
DEME100	Disconnect and Removal of Luminer	1	1	09-Nov-23	09-Nov-23	09-Nov-23	09-Nov-23	DEME090	DEME110	0%	0			
DEME130	Disconnect and Removal of Telemetry Panel	2	2	15-Nov-23	16-Nov-23	15-Nov-23	16-Nov-23	DEME120	DEME140	0%	0			
DEMM010	Disconnect Pipe to Wet Well	5	5	28-Nov-23	04-Dec-23	28-Nov-23	04-Dec-23	DEME150	DEMM020	0%	0			
DEMM030	Removal of Sump Pump	5	5	12-Dec-23	18-Dec-23	12-Dec-23	18-Dec-23	DEMM020	DEMM040	0%	0			
DEMM040	Removal of Water Line	5	5	19-Dec-23	26-Dec-23	19-Dec-23	26-Dec-23	DEMM030	DEMM060	0%	0			
DEMM050	Removal of Water Meter	5	5	19-Dec-23	26-Dec-23	29-Dec-23	05-Jan-24	DEMM030	WWM050	0%	7			
DEMC050	Removal of Safety Rail	1	1	05-Jan-24	05-Jan-24	05-Jan-24	05-Jan-24	DEMM060	DEMC060	0%	0			
DEMC060	Removal of Dry Well Hatch, Shaft	1	1	08-Jan-24	08-Jan-24	08-Jan-24	08-Jan-24	DEMC050	DEMC070	0%	0			
DEMC070	Demolition of Dry Well top	1	1	09-Jan-24	09-Jan-24	09-Jan-24	09-Jan-24	DEMC060	DEMC080	0%	0			
WWC040	Installation of Precast Pad Top	3	3	06-Mar-24	08-Mar-24	06-Mar-24	08-Mar-24	WWC030	WWC050	0%	0			
WWC050	Installation of Spring Assisted Al. Access Hatch Cover	1	1	11-Mar-24	11-Mar-24	11-Mar-24	11-Mar-24	WWC040	WWM010	0%	0			
WWM050	Installation of Water Meter	10	10	03-Apr-24	16-Apr-24	10-Apr-24	23-Apr-24	WWM010	PC020, V	0%	5			
WWE030	Installation of Pump Control Panel	3	3	24-Apr-24	26-Apr-24	24-Apr-24	26-Apr-24	WWM030	RW010	0%	0			

SAMPLE

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▾ summary

New Bedford Sewer Lift Station Project Baseline Schedule



Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Activity % Complete	Total Float	2023	2024	2025
WWE040	Installation of Lighting Fixtures	15	15	24-Apr-24	14-May-24	29-Apr-24	17-May-24	WWE020	PC020, R	0%	3			
RW010	Pouring Plain Concrete Foundations & Insulation works	5	5	29-Apr-24	03-May-24	29-Apr-24	03-May-24	WWE030	RW020	0%	0			
CELE070	Installation of Louvres	3	3	23-Aug-24	27-Aug-24	23-Aug-24	27-Aug-24	CELE060	CELE110	0%	0			
CELE080	Insulation of Roof Top & Testing	15	15	31-Jul-24	20-Aug-24	21-Aug-24	10-Sep-24	CELE030	PC010, C	0%	15			
CELE090	Installation of Condensing Unit Concrete Pad	10	10	10-Jul-24	23-Jul-24	17-Jul-24	30-Jul-24	CELE020	CELE100	0%	5			
CELE120	Installation of External Paint Works	15	15	28-Aug-24	17-Sep-24	11-Sep-24	01-Oct-24	CELE070	PC010, C	0%	10			
MELECO10	Installation of Duct Works	7	7	07-Nov-24	18-Nov-24	07-Nov-24	18-Nov-24	CELE100	MELECO1	0%	0			
MELECO60	Installation of Exhaust Fans	10	10	19-Nov-24	04-Dec-24	19-Nov-24	04-Dec-24	MELECO1	PC020	0%	0			
EELECO10	Installation of Electrical First Fix (Conduits & Backboxes)	15	15	21-Oct-24	08-Nov-24	21-Oct-24	08-Nov-24	CELE020	EELECO2	0%	0			
EELECO20	Installation of Electrical Second Fix (Wiring & Cabling)	7	7	12-Nov-24	20-Nov-24	12-Nov-24	20-Nov-24	CELE050	EELECO3	0%	0			
EELECO30	Installation of Electrical Third Fix	8	8	21-Nov-24	04-Dec-24	21-Nov-24	04-Dec-24	CELE100	PC020	0%	0			
G CIV130	Pouring R.C Foundations	15	15	31-Jul-24	20-Aug-24	31-Jul-24	20-Aug-24	CELE030	G CIV140	0%	0			
G CIV140	Pouring R.C Walls	15	15	21-Aug-24	10-Sep-24	21-Aug-24	10-Sep-24	G CIV130	G CIV150,	0%	0			
G CIV210	Installation of Generator Concrete Pad	10	10	11-Sep-24	24-Sep-24	29-Oct-24	12-Nov-24	G CIV140	G CIV220	0%	33			
G CIV220	Installation of Floor Finishes	8	8	13-Nov-24	22-Nov-24	13-Nov-24	22-Nov-24	G CIV230	GMECH0	0%	0			
G CIV230	Installation of Internal Paint Works	5	5	05-Nov-24	12-Nov-24	05-Nov-24	12-Nov-24	G CIV190	G CIV220	0%	0			
G CIV240	Installation of External Paint Works	13	13	05-Nov-24	22-Nov-24	05-Nov-24	22-Nov-24	G CIV190	PC010, C	0%	0			
GMECH010	Installation of Air Compressor and Receiving Tank	6	6	25-Nov-24	04-Dec-24	25-Nov-24	04-Dec-24	G CIV220	PC020	0%	0			

SAMPLE

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▾ summary

New Bedford Sewer Lift Station Project Baseline Schedule



Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Predecessors	Successors	Activity % Complete	Total Float	23	2024	2025
GELEC010	Installation of 100 KV Generator	7	7	25-Nov-24	06-Dec-24	26-Nov-24	06-Dec-24	G CIV220	LS010	0%	0			
FCIV010	Installation of Fence Works	15	15	02-Oct-24	23-Oct-24	14-Nov-24	06-Dec-24	G CIV150	PC010, L	0%	29			
LS050	Laying Asphalt	1	1	12-Dec-24	13-Dec-24	13-Dec-24	13-Dec-24	LS040, L	PC010, L	0%	0			
PC010	Punch List and Snagging	8	8	16-Dec-24	26-Dec-24	16-Dec-24	26-Dec-24	LS050, C	MS020	0%	0			
PC020	Testing and Commissioning	7	7	05-Dec-24	13-Dec-24	05-Dec-24	13-Dec-24	WWM040	MS020, F	0%	0			

SAMPLE

█ Actual Level of Effort   
 █ Remaining Work   
 ◆ ◆ Milestone  
█ Actual Work   
 █ Critical Remaining Work   
 ▼ summary