

H.S QUEENS SCIENCE LAB UPGRADE

207-01 116TH AVENUE, QUEENS, NY 11411

PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024					
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
H.S. QUEENS SCIENCE LAB UPGRADE					H.S. QUEENS SCIENCE LAB UPGRADE																	
NTP-100	Notice to Proceed (NTP)	0	Aug-17-22	Sep-08-23	◆ Notice to Proceed (NTP)																	
SUBMITTALS					▼ SUBMITTALS																	
SUB-100	General Requirements	6	Aug-18-22	Aug-25-22	■ General Requirements																	
SUB-110	Shop Drawings	6	Aug-18-22	Aug-25-22	■ Shop Drawings																	
SUB-120	Project Organization Chart	6	Aug-18-22	Aug-25-22	■ Project Organization Chart																	
SUB-130	Safe Work Plans (SWP)	5	Aug-26-22	Sep-01-22	■ Safe Work Plans (SWP)																	
SUB-140	Dust Control Work Plan	5	Aug-26-22	Sep-01-22	■ Dust Control Work Plan																	
SUB-150	Concrete	6	Aug-18-22	Aug-25-22	■ Concrete																	
SUB-160	Paint	6	Aug-18-22	Aug-25-22	■ Paint																	
SUB-170	Ceiling	6	Aug-18-22	Aug-25-22	■ Ceiling																	
SUB-180	Flooring	6	Aug-18-22	Aug-25-22	■ Flooring																	
SUB-190	Furniture & Equipment	6	Aug-18-22	Aug-25-22	■ Furniture & Equipment																	
SUB-200	Mechanical Duct, Valves, Hangers and Supports	7	Aug-26-22	Sep-05-22	■ Mechanical Duct, Valves, Hangers and Supports																	
SUB-210	Cold and Hot Water Piping - Hangers and Supports	7	Aug-26-22	Sep-05-22	■ Cold and Hot Water Piping - Hangers and Supports																	
SUB-220	Plumbing Fixtures, Water Heaters, Ice Maker	7	Aug-31-22	Sep-08-22	■ Plumbing Fixtures, Water Heaters, Ice Maker																	
SUB-230	Leviton Duplex Receptacle	7	Aug-31-22	Sep-08-22	■ Leviton Duplex Receptacle																	
SUB-240	Wiring Systems Affidavit & Schedule	7	Aug-31-22	Sep-08-22	■ Wiring Systems Affidavit & Schedule																	
SUB-250	Raceways Affidavit & Schedule	7	Aug-31-22	Sep-08-22	■ Raceways Affidavit & Schedule																	
SUB-260	DOB Electrical Permit	7	Aug-31-22	Sep-08-22	■ DOB Electrical Permit																	
SUB-270	SAF Form	7	Aug-31-22	Sep-08-22	■ SAF Form																	
SUB-280	Louvers, Curb & Flashing	7	Aug-24-22	Sep-01-22	■ Louvers, Curb & Flashing																	
SUB-290	Wall Mounted Boards	7	Aug-24-22	Sep-01-22	■ Wall Mounted Boards																	
SUB-300	Windows	7	Sep-02-22	Sep-12-22	■ Windows																	
SUB-310	Doors	7	Sep-02-22	Sep-12-22	■ Doors																	
SUB-320	Lights & Lighting Fixtures	7	Sep-02-22	Sep-12-22	■ Lights & Lighting Fixtures																	
SUB-330	Alarm Detectors	7	Sep-02-22	Sep-12-22	■ Alarm Detectors																	
SUB-340	Fume Hood & Acid Cabinet	7	Sep-02-22	Sep-12-22	■ Fume Hood & Acid Cabinet																	
SUB-350	Signage	7	Sep-02-22	Sep-12-22	■ Signage																	
DEMOLITION WORKS					▼ DEMOLITION WORKS																	
DW-100	Removal of Existing Lab Furniture & Equipment	2	Sep-02-22	Sep-05-22	■ Removal of Existing Lab Furniture & Equipment																	
DW-110	Removal of Existing Lab Benches & Fixed Furniture	2	Sep-06-22	Sep-07-22	■ Removal of Existing Lab Benches & Fixed Furniture																	
DW-120	Removal of Existing Shelves & Cabinets	3	Sep-08-22	Sep-12-22	■ Removal of Existing Shelves & Cabinets																	
DW-130	Removal of Existing Flooring & Wall Bases	3	Sep-13-22	Sep-15-22	■ Removal of Existing Flooring & Wall Bases																	
DW-140	Removal of Existing Ceiling, Hanger & Supports	3	Sep-16-22	Sep-20-22	■ Removal of Existing Ceiling, Hanger & Supports																	
DW-150	Removal of Existing Doors & Windows	3	Sep-21-22	Sep-23-22	■ Removal of Existing Doors & Windows																	
DW-160	Removal of Existing Masonry Wall	3	Sep-26-22	Sep-28-22	■ Removal of Existing Masonry Wall																	
DW-170	Removal of Existing Sink Cabinet & Countertop	2	Sep-29-22	Sep-30-22	■ Removal of Existing Sink Cabinet & Countertop																	
DW-180	Removal of Existing Mechanical Fixtures & Equipments	3	Oct-03-22	Oct-05-22	■ Removal of Existing Mechanical Fixtures & Equipments																	
DW-190	Removal of Existing Plumbing Piping & Fixtures	4	Oct-06-22	Oct-11-22	■ Removal of Existing Plumbing Piping & Fixtures																	
DW-200	Removal of Existing Electric. Wiring & Fixtures	4	Oct-12-22	Oct-17-22	■ Removal of Existing Electric. Wiring & Fixtures																	
DW-210	Removal of Existing Roofing	3	Oct-18-22	Oct-20-22	■ Removal of Existing Roofing																	
ARCHITECTURAL WORKS					▼ ARCHITECTURAL WORKS																	
AW-100	Brick Up Windows Openings	8	Oct-21-22	Nov-01-22	■ Brick Up Windows Openings																	
AW-110	Construction New Chase Wall	7	Nov-02-22	Nov-10-22	■ Construction New Chase Wall																	
AW-120	Patch & Repair Concrete Slab & Walls	15	Nov-11-22	Dec-01-22	■ Patch & Repair Concrete Slab & Walls																	
AW-130	Patch & Repair Existing Walls, Columns & Wood Moldings	15	Dec-02-22	Dec-22-22	■ Patch & Repair Existing Walls, Columns & Wood Moldings																	

■ Actual Work
 ■ Critical Remaining Work
 ▼ Milestone
■ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
Aug-04-22	00		



