

Project Schedule Narrative Report

For The

CIP #C80583

D020604

PS 188K

BASELINE SCHEDULE

Awarded Company



Prepared by



November 10, 2023

Baseline Schedule Analysis



- 5F: Remove Corridor Lighting Fixtures
- 5F: Remove Corridor Ceiling
- 5F: Install new duct work
- 5F: Install opposed blade Damper



- 5F: Paint Walls to match surroundings
- 5F: Reinstall Ceiling lighting Fixtures
- 5F: Install Fire Alarm work
- RF: Remove Exhaust Fan



- RF: Remove Outdoor Air hood
- RF: Remove Existing concrete cap




- RF: Connect to Existing 3'G



- RF: Install glass cloth adhesive tape to secure cable to metal pipe



- RF: Electrical CID Inspection/Approval



- Project Final Completion
- Punch-List
- Testing and Commissioning

C.) Work hours, holidays, and nonworking days.

Work hours will be from [redacted] AM to [redacted] PM, Monday through Friday.

Holidays and nonworking days during the construction season include:

- [redacted]
- [redacted]
- [redacted]
- [redacted]
- [redacted]
- [redacted]
- [redacted]
- [redacted]

D.) Corrections Implemented from Rev 0.0 to Rev 1.0

- [REDACTED]
 - [REDACTED]
- *It seems Site safety Plan activities are missing from the schedule. The GC should follow item*
[REDACTED]
 - **Site Safety Plan Activities have been added to the schedule**
- [REDACTED]
 - **The Activities sequence has been reformed to work concurrently.**
- [REDACTED]
 - **Intermediate milestones have been added to the baseline schedule**