

Cedar Lee Middle School Expansion Renovation (2)

Full Layout Schedule

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022												2023											
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Phase I		295	07-Oct-21	23-Nov-22	113	23-Nov-22, Phase I																							
Erosion & Sediment Control At Classroom Addition Area		20	07-Oct-21	03-Nov-21	57	03-Nov-21, Erosion & Sediment Control At Classroom Addition Area																							
29	Temporary Fence	8	07-Oct-21	18-Oct-21	57	■ Temporary Fence																							
50	Storm Drain Inlet Protection	4	19-Oct-21	22-Oct-21	57	■ Storm Drain Inlet Protection																							
51	Temporary Diversion Dike	4	19-Oct-21	22-Oct-21	57	■ Temporary Diversion Dike																							
52	Temporary Sediment Trap	4	25-Oct-21	28-Oct-21	57	■ Temporary Sediment Trap																							
53	Outlet Protection	4	25-Oct-21	28-Oct-21	57	■ Outlet Protection																							
54	Temporary Seeding	3	29-Oct-21	02-Nov-21	57	■ Temporary Seeding																							
55	Tree Preservation & Protection	4	29-Oct-21	03-Nov-21	57	■ Tree Preservation & Protection																							
56	Construction Entrance With Wash Rack	3	29-Oct-21	02-Nov-21	57	■ Construction Entrance With Wash Rack																							
Bus Loop Construction		139	03-Nov-21	16-May-22	54	16-May-22, Bus Loop Construction																							
Stage 01		14	03-Nov-21	22-Nov-21	57	22-Nov-21, Stage 01																							
236	Demo Sidewalk at bus loop	3	03-Nov-21	05-Nov-21	57	■ Demo Sidewalk at bus loop																							
246	Demo portion of bus loop	3	03-Nov-21	05-Nov-21	57	■ Demo portion of bus loop																							
242	Install temporary roads to parking area	5	08-Nov-21	12-Nov-21	57	■ Install temporary roads to parking area																							
252	Grade footprint of addition	6	15-Nov-21	22-Nov-21	57	■ Grade footprint of addition																							
Stage 02		22	15-Apr-22	16-May-22	54	16-May-22, Stage 02																							
262	Rough Grade Portion of Bus Loop	6	15-Apr-22*	22-Apr-22	54	■ Rough Grade Portion of Bus Loop																							
272	C&G at Bus Loop and Concrete V Ditch	5	25-Apr-22	29-Apr-22	54	■ C&G at Bus Loop and Concrete V Ditch																							
282	Base Stone at Bus Loop	7	02-May-22	10-May-22	54	■ Base Stone at Bus Loop																							
292	Grade front of Addition	4	11-May-22	16-May-22	54	■ Grade front of Addition																							
Classroom Addition		295	07-Oct-21	23-Nov-22	113	23-Nov-22, Classroom Addition																							
Earthworks		27	07-Oct-21	12-Nov-21	0	12-Nov-21, Earthworks																							
64	Survey Building	5	07-Oct-21	13-Oct-21	0	■ Survey Building																							
66	Excavation	12	14-Oct-21	29-Oct-21	0	■ Excavation																							
67	Backfilling	10	01-Nov-21	12-Nov-21	0	■ Backfilling																							
Architectural Demolition		14	07-Oct-21	26-Oct-21	13	26-Oct-21, Architectural Demolition																							
1000	FA & Security Relocation from Lobby	5	07-Oct-21	13-Oct-21	13	■ FA & Security Relocation from Lobby																							
1010	Insulated Tempory Wall at Lobby	2	14-Oct-21	15-Oct-21	19	■ Insulated Tempory Wall at Lobby																							
1020	Demo ACT & Soffit Ceilings	3	15-Oct-21	20-Oct-21	13	■ Demo ACT & Soffit Ceilings																							
1030	Demo Roof Structure	3	15-Oct-21	20-Oct-21	13	■ Demo Roof Structure																							
1040	Demo SOG & Sidewalk	4	20-Oct-21	26-Oct-21	13	■ Demo SOG & Sidewalk																							
Foundation		63	15-Nov-21	09-Feb-22	318	09-Feb-22, Foundation																							
70	Building Pad Subgrade	3	15-Nov-21	17-Nov-21	0	■ Building Pad Subgrade																							
240	Footing Excavation	4	18-Nov-21	23-Nov-21	0	■ Footing Excavation																							
72	Install Reinforcement & Dwls. For Footings	6	24-Nov-21	01-Dec-21	0	■ Install Reinforcement & Dwls. For Footings																							
74	Place Footing Concrete	32	02-Dec-21	14-Jan-22	0	■ Place Footing Concrete																							

Cedar Lee Middle School Expansion Renovation (2)

Full Layout Schedule

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022												2023																	
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
96	CMU For Foundation Walls & Fire Walls	25	13-Dec-21	14-Jan-22	0	■ CMU For Foundation Walls & Fire Walls																													
102	Place CMU Grout	5	17-Jan-22	21-Jan-22	0	■ Place CMU Grout																													
109	Underground MEP Rough-in	4	19-Jan-22	24-Jan-22	0	■ Underground MEP Rough-in																													
106	Backfilling Below Slab	1	24-Jan-22	24-Jan-22	330	Backfilling Below Slab																													
112	Install Reinforcement For Slab	5	31-Jan-22	04-Feb-22	0	■ Install Reinforcement For Slab																													
120	Pour Slab & Saw Cut Joints	3	07-Feb-22	09-Feb-22	0	■ Pour Slab & Saw Cut Joints																													
Structure		17	10-Feb-22	04-Mar-22	0	▼ 04-Mar-22, Structure																													
78	Install Steel Columns	5	10-Feb-22	16-Feb-22	0	■ Install Steel Columns																													
84	Install Splice Members & Steel Framing	8	17-Feb-22	28-Feb-22	0	■ Install Splice Members & Steel Framing																													
131	Install Roof Metal Decking	4	01-Mar-22	04-Mar-22	0	■ Install Roof Metal Decking																													
Roof		20	07-Mar-22	01-Apr-22	0	▼ 01-Apr-22, Roof																													
143	Install Roof Wood Blocking	4	07-Mar-22	10-Mar-22	0	■ Install Roof Wood Blocking																													
148	Install Roof Curbs & Sleeves	4	11-Mar-22	16-Mar-22	0	■ Install Roof Curbs & Sleeves																													
161	Instal Rood Drains and Leaders	4	17-Mar-22	22-Mar-22	0	■ Instal Rood Drains and Leaders																													
166	Install Roof System	8	23-Mar-22	01-Apr-22	0	■ Install Roof System																													
Interior Rough		49	04-Apr-22	09-Jun-22	0	▼ 09-Jun-22, Interior Rough																													
162	Frame Interior Metal Stud Walls and HM Frames	8	04-Apr-22	13-Apr-22	1	■ Frame Interior Metal Stud Walls and HM Frames																													
121	Install External Framed Wall And Sheeting	9	04-Apr-22	14-Apr-22	0	■ Install External Framed Wall And Sheeting																													
237	Alum Entrance & Window Systems	9	15-Apr-22	27-Apr-22	0	■ Alum Entrance & Window Systems																													
167	Electrical Wall Rough-in	8	28-Apr-22	09-May-22	0	■ Electrical Wall Rough-in																													
168	Plumbing Wall Rough-in	8	28-Apr-22	09-May-22	0	■ Plumbing Wall Rough-in																													
174	Electrical O/H Rough-in	8	10-May-22	19-May-22	4	■ Electrical O/H Rough-in																													
169	Mechanical O/H Rough-in	9	10-May-22	20-May-22	0	■ Mechanical O/H Rough-in																													
170	Sprinkler Piping O/H Rough-in	8	10-May-22	19-May-22	0	■ Sprinkler Piping O/H Rough-in																													
184	Fire Alarm O/H Rough-in	8	10-May-22	19-May-22	0	■ Fire Alarm O/H Rough-in																													
177	Install Control Wiring	6	20-May-22	27-May-22	0	■ Install Control Wiring																													
178	Insulate Walls (Sound Attenuation Insulation)	9	30-May-22	09-Jun-22	0	■ Insulate Walls (Sound Attenuation Insulation)																													
Interior Finish		106	10-Jun-22	04-Nov-22	0	▼ 04-Nov-22, Interior Finish																													
193	Gypsum Board & Finish	12	10-Jun-22	27-Jun-22	0	■ Gypsum Board & Finish																													
206	Prime Walls	8	28-Jun-22	07-Jul-22	0	■ Prime Walls																													
209	ACT Grid	6	08-Jul-22	15-Jul-22	0	■ ACT Grid																													
214	Light Fixtures	9	18-Jul-22	28-Jul-22	0	■ Light Fixtures																													
221	HVAC RG&D's	6	29-Jul-22	05-Aug-22	0	■ HVAC RG&D's																													
223	Electrical Trim	8	08-Aug-22	17-Aug-22	57	■ Electrical Trim																													
224	Plumbing Trim	8	08-Aug-22	17-Aug-22	57	■ Plumbing Trim																													
222	Paint	13	08-Aug-22	24-Aug-22	0	■ Paint																													
302	Ceramic Tile	13	25-Aug-22	12-Sep-22	0	■ Ceramic Tile																													

Cedar Lee Middle School Expansion Renovation (2)

Full Layout Schedule

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022												2023												
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	UG
312	Casework	8	13-Sep-22	22-Sep-22	0	■ Casework																								
322	Plumbing Fixture and Trim	6	15-Sep-22	22-Sep-22	0	■ Plumbing Fixture and Trim																								
332	Electric Trim	5	16-Sep-22	22-Sep-22	0	■ Electric Trim																								
342	Doors & Hardward	8	23-Sep-22	04-Oct-22	0	■ Doors & Hardward																								
362	ACT Tile	8	05-Oct-22	14-Oct-22	0	■ ACT Tile																								
372	Floor Finishes	5	17-Oct-22	21-Oct-22	0	■ Floor Finishes																								
352	Toilet Partitions and Specialties	4	24-Oct-22	27-Oct-22	0	■ Toilet Partitions and Specialties																								
382	Install Interior Signage	4	24-Oct-22	27-Oct-22	0	■ Install Interior Signage																								
392	Interior Punchout & Final Clean	6	28-Oct-22	04-Nov-22	0	■ Interior Punchout & Final Clean																								
Exterior Enclosure		40	28-Apr-22	22-Jun-22	97	▶ 22-Jun-22, Exterior Enclosure ■ Install Brick Veneer ■ Gypsum Soffit System ■ Metal Copings & Cornice ■ Paint Exterior ■ Sidewalk at Canopy																								
194	Install Brick Veneer	10	28-Apr-22	11-May-22	97																									
201	Gypsum Soffit System	6	12-May-22	19-May-22	97																									
202	Metal Copings & Cornice	18	12-May-22	06-Jun-22	97																									
215	Paint Exterior	6	07-Jun-22	14-Jun-22	97																									
219	Sidewalk at Canopy	6	15-Jun-22	22-Jun-22	97																									
Inspection		13	07-Nov-22	23-Nov-22	0	▼ 23-Nov-22, Inspection ■ Pre-Final Inspection ■ Final Inspection																								
226	Pre-Final Inspection	7	07-Nov-22	15-Nov-22	0																									
230	Final Inspection	6	16-Nov-22	23-Nov-22	0																									
Phase I Renovation		85	20-Dec-21	15-Apr-22	0	▶ 15-Apr-22, Phase I Renovation ■ Replace Terminal Units At Existing Rooms																								
33	Replace Terminal Units At Existing Rooms	85	20-Dec-21*	15-Apr-22	0																									
Phase II		44	31-May-22	29-Jul-22	0	▶ 29-Jul-22, Phase II ▶ 29-Jul-22, Kitchen Addition & Kitchen/Café Renovation ▼ 02-Jun-22, Earthworks Survey Building Excavation Backfilling ▼ 16-Jun-22, Foundation Demo Outside Cooler Building PadPrep Excavate Footings Pour Concrete Footings CMU For Foundation Walls Place Grout For CMU Backfilling Below Slab Underground MEP Rough-in Install Reinforcement For Slab Pour Slab & Saw Cut Joints																								
Kitchen Addition & Kitchen/Café Renovation		44	31-May-22	29-Jul-22	0																									
Earthworks		3	31-May-22	02-Jun-22	0																									
71	Survey Building	1	31-May-22	31-May-22	0																									
73	Excavation	1	01-Jun-22	01-Jun-22	0																									
75	Backfilling	1	02-Jun-22	02-Jun-22	0																									
Foundation		10	03-Jun-22	16-Jun-22	0																									
189	Demo Outside Cooler	1	03-Jun-22	03-Jun-22	0																									
79	Building PadPrep	1	06-Jun-22	06-Jun-22	0																									
80	Excavate Footings	1	07-Jun-22	07-Jun-22	0																									
81	Pour Concrete Footings	1	08-Jun-22	08-Jun-22	0																									
83	CMU For Foundation Walls	2	09-Jun-22	10-Jun-22	0																									
85	Place Grout For CMU	1	10-Jun-22	10-Jun-22	0																									
87	Backfilling Below Slab	1	13-Jun-22	13-Jun-22	0																									
89	Underground MEP Rough-in	1	14-Jun-22	14-Jun-22	0																									
90	Install Reinforcement For Slab	2	15-Jun-22	16-Jun-22	0																									
92	Pour Slab & Saw Cut Joints	1	16-Jun-22	16-Jun-22	0																									

Cedar Lee Middle School Expansion Renovation (2)

Full Layout Schedule

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022												2023											
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Structure						▼ 22-Jun-22, Structure																							
97	CMU Addition Walls	1	17-Jun-22	17-Jun-22	0	CMU Addition Walls																							
101	Install Roof Metal Decking	2	20-Jun-22	21-Jun-22	0	Install Roof Metal Decking																							
103	Veneer at Addition	1	22-Jun-22	22-Jun-22	0	Veneer at Addition																							
Roof						▼ 28-Jun-22, Roof																							
195	Roof Drains and Leaders	1	23-Jun-22	23-Jun-22	0	Roof Drains and Leaders																							
105	Roof Blocking	1	24-Jun-22	24-Jun-22	0	Roof Blocking																							
107	Install Roof System	1	27-Jun-22	27-Jun-22	0	Install Roof System																							
110	Metal Copings & Flashing	1	28-Jun-22	28-Jun-22	0	Metal Copings & Flashing																							
Interior Rough						▼ 06-Jul-22, Interior Rough																							
111	Layout and Demo Concrete Floors	1	29-Jun-22	29-Jun-22	0	Layout and Demo Concrete Floors																							
94	Abatement	1	29-Jun-22	29-Jun-22	0	Abatement																							
98	Demo Kitchen Equipment	1	29-Jun-22	29-Jun-22	0	Demo Kitchen Equipment																							
241	Demo Walls & Ceiling	1	29-Jun-22	29-Jun-22	0	Demo Walls & Ceiling																							
115	Plumbing & Elect Gnd Works	1	30-Jun-22	30-Jun-22	0	Plumbing & Elect Gnd Works																							
116	Concrete SOG	1	30-Jun-22	30-Jun-22	0	Concrete SOG																							
117	CMU Walls & HM Frames	2	30-Jun-22	01-Jul-22	0	CMU Walls & HM Frames																							
118	Reinforce Roof Openings	1	04-Jul-22	04-Jul-22	0	Reinforce Roof Openings																							
124	Electrical Rough-in	1	05-Jul-22	05-Jul-22	0	Electrical Rough-in																							
129	Mechanical O/H Rough-in	1	05-Jul-22	05-Jul-22	0	Mechanical O/H Rough-in																							
128	Plumbing Rough-in	1	05-Jul-22	05-Jul-22	0	Plumbing Rough-in																							
402	Fire Alarm O/H Rough-in	1	05-Jul-22	05-Jul-22	0	Fire Alarm O/H Rough-in																							
132	Install Control Wiring	1	06-Jul-22	06-Jul-22	0	Install Control Wiring																							
Interior Finish						▼ 26-Jul-22, Interior Finish																							
134	Install Gypsum Bulkheads	2	07-Jul-22	08-Jul-22	0	Install Gypsum Bulkheads																							
139	Install Primer	1	11-Jul-22	11-Jul-22	0	Install Primer																							
142	ACT Grid	1	12-Jul-22	12-Jul-22	0	ACT Grid																							
151	RG&D's	1	12-Jul-22	12-Jul-22	0	RG&D's																							
147	Lighting	1	12-Jul-22	12-Jul-22	0	Lighting																							
152	Paint	1	13-Jul-22	13-Jul-22	0	Paint																							
154	Ceramic and QT Finishes	1	14-Jul-22	14-Jul-22	0	Ceramic and QT Finishes																							
155	ACT Tile	1	15-Jul-22	15-Jul-22	0	ACT Tile																							
156	Casework	1	18-Jul-22	18-Jul-22	0	Casework																							
157	Doors & Hardware	1	18-Jul-22	18-Jul-22	0	Doors & Hardware																							
158	Floor Finishes	2	19-Jul-22	20-Jul-22	0	Floor Finishes																							
165	Kitchen Equipment	1	21-Jul-22	21-Jul-22	0	Kitchen Equipment																							
225	Plumbing & Electric Terminations & Trim	1	22-Jul-22	22-Jul-22	0	Plumbing & Electric Terminations & Trim																							

Cedar Lee Middle School Expansion Renovation (2)

Full Layout Schedule

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022												2023									
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
235	Equipment Start-Up	1	22-Jul-22	22-Jul-22	0																					I	Equipment Start-Up
245	Kitchen Cleaning & Sealants	1	25-Jul-22	25-Jul-22	0																					I	Kitchen Cleaning & Sealants
255	Signage & Specialties	1	26-Jul-22	26-Jul-22	0																					I	Signage & Specialties
265	Punchout & Final Clean	1	26-Jul-22	26-Jul-22	0																					I	Punchout & Final Clean
Inspection		3	27-Jul-22	29-Jul-22	0																					▼	29-Jul-22, Inspection
159	Pre-Final Inspection	2	27-Jul-22	28-Jul-22	0																					I	Pre-Final Inspection
172	Final Inspection	1	29-Jul-22	29-Jul-22	0																					I	Final Inspection
Phase III		219	31-May-22	31-Mar-23	0																					▶	31-Mar-23, Phase III
Erosion & Sediment Control At Auxiliary Gymnasium Area		8	31-May-22	09-Jun-22	0																					▼	09-Jun-22, Erosion & Sediment Control At Auxiliary Gymnasium Area
57	Temporary Fence	5	31-May-22	06-Jun-22	0																					I	Temporary Fence
61	Storm Drain Inlet Protection	3	07-Jun-22	09-Jun-22	0																					I	Storm Drain Inlet Protection
15	Temporary Seeding	3	07-Jun-22	09-Jun-22	0																					I	Temporary Seeding
Renovation of Utilities At Auxiliary Gymnasium		33	10-Jun-22	26-Jul-22	0																					▶	26-Jul-22, Renovation of Utilities At Auxiliary Gymnasium
86	Install of New Spliced WF-Beams Between Existing	8	10-Jun-22	21-Jun-22	0																					I	Install of New Spliced WF-Beams Between Existing
91	Install New Ceiling	8	22-Jun-22	01-Jul-22	0																					I	Install New Ceiling
82	Install New Sanitary Line	6	04-Jul-22	11-Jul-22	0																					I	Install New Sanitary Line
251	Install New Flooring At New Sanitary Line	6	12-Jul-22	19-Jul-22	0																					I	Install New Flooring At New Sanitary Line
95	Install Sanitary Fixtures	5	20-Jul-22	26-Jul-22	0																					I	Install Sanitary Fixtures
Auxiliary Gymnasium		178	27-Jul-22	31-Mar-23	0																					▶	31-Mar-23, Auxiliary Gymnasium
Earthworks		15	27-Jul-22	16-Aug-22	0																					▶	16-Aug-22, Earthworks
100	Survey Building	5	27-Jul-22	02-Aug-22	0																					I	Survey Building
104	Excavation	6	03-Aug-22	10-Aug-22	0																					I	Excavation
108	Backfilling	5	10-Aug-22	16-Aug-22	0																					I	Backfilling
Foundation		38	17-Aug-22	07-Oct-22	0																					▶	07-Oct-22, Foundation
113	Building Pad	4	17-Aug-22	22-Aug-22	0																					I	Building Pad
119	Excavate Footings	6	23-Aug-22	30-Aug-22	0																					I	Excavate Footings
123	Pour Concrete Footings	4	31-Aug-22	05-Sep-22	0																					I	Pour Concrete Footings
127	CMU For Foundation Walls	4	06-Sep-22	09-Sep-22	0																					I	CMU For Foundation Walls
130	Place Grout For CMU	3	12-Sep-22	14-Sep-22	0																					I	Place Grout For CMU
133	Backfilling Below Slab	5	15-Sep-22	21-Sep-22	0																					I	Backfilling Below Slab
135	Underground MEP Rough-in	4	22-Sep-22	27-Sep-22	0																					I	Underground MEP Rough-in
138	Install Reinforcement For Slab	6	28-Sep-22	05-Oct-22	0																					I	Install Reinforcement For Slab
141	Pour Slab & Saw Cut Joints	2	06-Oct-22	07-Oct-22	0																					I	Pour Slab & Saw Cut Joints
Structure		25	10-Oct-22	11-Nov-22	0																					▶	11-Nov-22, Structure
229	Install External CMU With Vert Bars	8	10-Oct-22	19-Oct-22	0																					I	Install External CMU With Vert Bars
239	Install Wool Insulation	5	20-Oct-22	26-Oct-22	0																					I	Install Wool Insulation
249	Brick Veneer	4	27-Oct-22	01-Nov-22	0																					I	Brick Veneer



Cedar Lee Middle School Expansion Renovation (2)

Full Layout Schedule

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022												2023															
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
						149	Install Roof Metal Decking	8	02-Nov-22	11-Nov-22	0																						
Roof		12	14-Nov-22	29-Nov-22	0																												
171	Roof Drains and Leaders	4	14-Nov-22	17-Nov-22	0																												
173	Roof Blocking	2	18-Nov-22	21-Nov-22	0																												
175	Install Roof System	6	22-Nov-22	29-Nov-22	0																												
Interior Rough		26	30-Nov-22	04-Jan-23	0																												
145	CMU Interior Walls & HM Frames	9	30-Nov-22	12-Dec-22	0																												
176	Plumbing Wall Rough-in	8	13-Dec-22	22-Dec-22	4																												
150	Electrical Wall Rough-in	6	13-Dec-22	20-Dec-22	0																												
187	Fire Alarm O/H Rough-in	5	21-Dec-22	27-Dec-22	0																												
182	Electrical O/H Rough-in	5	21-Dec-22	27-Dec-22	6																												
180	Mechanical O/H Rough-in	5	23-Dec-22	29-Dec-22	4																												
183	Install Control Wiring	6	28-Dec-22	04-Jan-23	0																												
Interior Finish		49	05-Jan-23	14-Mar-23	0																												
196	Install Ceiling Finish	8	05-Jan-23	16-Jan-23	0																												
203	Install Primer	5	17-Jan-23	23-Jan-23	0																												
204	ACT Grid & Ceiling Framing	5	24-Jan-23	30-Jan-23	0																												
205	Lights & RG&D's	4	31-Jan-23	03-Feb-23	0																												
207	Interior Paint	5	06-Feb-23	10-Feb-23	0																												
208	Install Doors & Windows	5	06-Feb-23	10-Feb-23	2																												
210	Electrical Trim	4	13-Feb-23	16-Feb-23	0																												
211	Plumbing Trim	4	13-Feb-23	16-Feb-23	18																												
212	Install E-Score Board & E-Shot Clock	4	13-Feb-23	16-Feb-23	2																												
213	Install Basketball Backstop	6	13-Feb-23	20-Feb-23	2																												
216	Special Systems Trim	4	17-Feb-23	22-Feb-23	0																												
218	Baffles & Fabric Panels	4	23-Feb-23	28-Feb-23	0																												
228	Signage & Specialties	4	01-Mar-23	06-Mar-23	0																												
248	Punchout & Final Clean	6	07-Mar-23	14-Mar-23	0																												
Exterior Enclosure		49	21-Dec-22	27-Feb-23	11																												
153	Aluminum Windows & Doors	8	21-Dec-22	30-Dec-22	11																												
179	Install Wool Insulation	5	02-Jan-23	06-Jan-23	11																												
185	Brick Veneer	6	09-Jan-23	16-Jan-23	11																												
186	Exterior Framing & Composite Panels	5	17-Jan-23	23-Jan-23	11																												
188	Metal Flashing / Copings	6	24-Jan-23	31-Jan-23	11																												
198	Concrete Sidewalks	5	01-Feb-23	07-Feb-23	11																												
258	Install Stainless Steel Handrail	6	08-Feb-23	15-Feb-23	11																												
268	Paint Exterior	8	16-Feb-23	27-Feb-23	11																												

- Install Roof Metal Decking
- ▾ 29-Nov-22, Roof
- Roof Drains and Leaders
- Roof Blocking
- Install Roof System
- ▾ 04-Jan-23, Interior Rough
- CMU Interior Walls & HM Frames
- Plumbing Wall Rough-in
- Electrical Wall Rough-in
- Fire Alarm O/H Rough-in
- Electrical O/H Rough-in
- Mechanical O/H Rough-in
- Install Control Wiring
- ▾ 14-Mar-23, Interior Finish
- Install Ceiling Finish
- Install Primer
- ACT Grid & Ceiling Framing
- Lights & RG&D's
- Interior Paint
- Install Doors & Windows
- Electrical Trim
- Plumbing Trim
- Install E-Score Board & E-Shot Clock
- Install Basketball Backstop
- Special Systems Trim
- Baffles & Fabric Panels
- Signage & Specialties
- Punchout & Final Clean
- ▾ 27-Feb-23, Exterior Enclosure
- Aluminum Windows & Doors
- Install Wool Insulation
- Brick Veneer
- Exterior Framing & Composite Panels
- Metal Flashing / Copings
- Concrete Sidewalks
- Install Stainless Steel Handrail
- Paint Exterior



Cedar Lee Middle School Expansion Renovation (2)

Full Layout Schedule

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022												2023																	
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
Inspection						31-Mar-23, Inspection																													
217	Pre-Final Inspection	8	15-Mar-23	24-Mar-23	0	■ Pre-Final Inspection																													
220	Final Inspection	5	27-Mar-23	31-Mar-23	0	■ Final Inspection																													
Phase IV						31-Mar-23, Phase IV																													
Renovation of Admin						28-Feb-23, Renovation of Admin																													
17	Demo Interior Walls & Finishes At Old Admin	8	24-Nov-22	05-Dec-22	0	■ Demo Interior Walls & Finishes At Old Admin																													
48	CMU Walls & HM Frames	10	06-Dec-22	19-Dec-22	0	■ CMU Walls & HM Frames																													
68	Demo Exterior Walls at Old Admin	9	20-Dec-22	30-Dec-22	0	■ Demo Exterior Walls at Old Admin																													
88	Mech and Elect Rough-Ins	4	02-Jan-23	05-Jan-23	0	■ Mech and Elect Rough-Ins																													
278	Prime	5	06-Jan-23	12-Jan-23	0	■ Prime																													
288	ACT Grid	6	13-Jan-23	20-Jan-23	0	■ ACT Grid																													
298	Lights and RG&D's	4	23-Jan-23	26-Jan-23	0	■ Lights and RG&D's																													
308	Paint	5	27-Jan-23	02-Feb-23	0	■ Paint																													
318	Electric Trim	5	03-Feb-23	09-Feb-23	0	■ Electric Trim																													
328	Floor Finishes	6	10-Feb-23	17-Feb-23	0	■ Floor Finishes																													
338	Signage & Specialties	3	20-Feb-23	22-Feb-23	0	■ Signage & Specialties																													
348	Punchout & Final Clean	4	23-Feb-23	28-Feb-23	0	■ Punchout & Final Clean																													
Build B112, 113, 114, 114B & 115						10-Mar-23, Build B112, 113, 114, 115																													
Structure Renovation						10-Mar-23, Structure Renovation																													
22	Installing Roof Hatch in Roof Deck	5	01-Mar-23	07-Mar-23	0	■ Installing Roof Hatch in Roof Deck																													
35	Install Ladder for Roof Hatch	3	08-Mar-23	10-Mar-23	0	■ Install Ladder for Roof Hatch																													
Landscape						31-Mar-23, Landscape																													
23	Landscape & Planting Works	15	13-Mar-23	31-Mar-23	0	■ Landscape & Planting Works																													
Close-out						01-May-23, Close-out																													
Commissioning						18-Apr-23, Commissioning																													
24	Phase 1 Commissioning	3	03-Apr-23	05-Apr-23	0	■ Phase 1 Commissioning																													
25	Phase 2 Commissioning	3	06-Apr-23	10-Apr-23	0	■ Phase 2 Commissioning																													
26	Phase 3 Commissioning	3	11-Apr-23	13-Apr-23	0	■ Phase 3 Commissioning																													
27	Phase 4 Commissioning	3	14-Apr-23	18-Apr-23	0	■ Phase 4 Commissioning																													
Final Acceptance						01-May-23, Final Acceptance																													
28	Final Review	9	19-Apr-23	01-May-23	0	■ Final Review																													