

# Project Schedule Narrative Report

For The

08-1L7014

Modifying Ramp Metering Systems



Awarded Company



Prepared by



January 29, 2024

# Update Schedule Analysis



- Disconnect and Remove Existing Pole, and Wires for Location 46
- Disconnect and Remove Existing Pole, and Wires for Location 7
- Disconnect and Remove Existing Pole, and Wires for Location 47
- Disconnect and Remove Existing Pole, and Wires for Location 8
- Disconnect and Remove Existing Pole, and Wires for Location 48
- Disconnect and Remove Existing Pole, and Wires for Location 9

[Redacted]

[Redacted]

- Disconnect and Remove Existing Pole, and Wires for Location 13
- Disconnect and Remove Existing Pole, and Wires for Location 14
- Disconnect and Remove Existing Pole, and Wires for Location 15

[Redacted]

- Disconnect and Remove Existing Pole, and Wires for Location 23
- Sawcut and Remove Rock Blanket, and Existing Foundation for Location Number 21
- Disconnect and Remove Existing Pole, and Wires for Location 24
- Disconnect and Remove Existing Pole, and Wires for Location 25

[Redacted]

- Disconnect and Remove Existing Pole, and Wires for Location 26
- Disconnect and Remove Existing Pole, and Wires for Location 27

[Redacted]

- Disconnect and Remove Existing Pole, and Wires for Location 28

[Redacted]

- Disconnect and Remove Existing Pole, and Wires for Location 31

[Redacted]

- Install Cage and Pour Foundation and Rocket Blanket for Location 41

[Redacted]

- Install Cage and Pour Foundation and Rocket Blanket for Location 42

[Redacted]

- Install Cage and Pour Foundation and Rocket Blanket for Location 43


- Sawcut and Remove Rock Blanket, and Existing Foundation for Location Number 46

[Redacted]


- Install Cage and Pour Foundation and Rocket Blanket for Location 46



- Install Cage and Pour Foundation and Rocket Blanket for Location 51
- Sawcut and Remove Rock Blanket, and Existing Foundation for Location Number 53
- Install Cage and Pour Foundation and Rocket Blanket for Location 52



- Install Pole, Signal, and Signs. Run Cables and Energize for Location 8
- Remove Existing Foundation, Install Cage and Pour Foundation for Location 10
- Install Pole, Signal, and Signs. Run Cables and Energize for Location 9
- Remove Existing Foundation, Install Cage and Pour Foundation for Location 11
- Install Pole, Signal, and Signs. Run Cables and Energize for Location 10
- Remove Existing Foundation, Install Cage and Pour Foundation for Location 12



- Remove Existing Foundation, Install Cage and Pour Foundation for Location 19
- Install Pole, Signal, and Signs. Run Cables and Energize for Location 18
- Remove Existing Foundation, Install Cage and Pour Foundation for Location 20



- Install Pole, Signal, and Signs. Run Cables and Energize for Location 23
- Remove Existing Foundation, Install Cage and Pour Foundation for Location 25
- Install Pole, Signal, and Signs. Run Cables and Energize for Location 24

