			DARBY PARK RESTROOM PROJECT SCHEDULE						
ctivity ID	Activity Name	Original		Finish	2022		2023		
		Duration	09-Jan-23	27-Mar-23	Dec	Jan	Feb	N	
Darby park Rest	room							1 1 1	
Preliminaries		3	09-Jan-23	11-Jan-23		11-Jan-23, Preliminaries			
P1010	Mobilization (Bid line item no.1)	3	09-Jan-23	11-Jan-23		Mobilization (Bid line item no	.1)		
Execution		56	09-Jan-23	27-Mar-23					
E1000	Protect the storm drain inlet.	3	09-Jan-23	11-Jan-23		Protect the storm drain inlet.			
E1010	DigAlet	3	09-Jan-23	11-Jan-23		► DigAlet			
E1020		1						1	
E1030									
E1040	Install Erosion System	3	3 17-Jan-23	19-Jan-23		Install Elosion Sys	tem		
E1050	Demolition of existing fence and concrete stairs around the wading p	5	5 30-Jan-23	03-Feb-23			Demolition of existing fence	and concrete stairs	
E1060	Install Erosion Control	5	5 30-Jan-23	03-Feb-23		►	Install Erosion Control	1	
E1070	Plan to be submitted to the Building and Safty Department for new re	1	30-Jan-23	30-Jan-23		► <mark>1</mark> Plan	to be submitted to the Buildi	ng and Safty Depart	
E1080	Expected a Respose for Materials Submittals for the Existing Restroc	2	2 30-Jan-23	31-Jan-23		Ex Ex	bected a Respose for Materia	als Submittals for the	
E1090	Resubmitt if any Materials Submittals Correction for the Existing Res	2	2 01-Feb-23	02-Feb-23		i	Res <mark>u</mark> bmitt if any Materials Su	bmittals Correction f	
E1100								1	
E1110							▶		
E1120	Expect the Plan Check Respose fom the Building and Safety Depar	1	10-Feb-23	10-Feb-23		· · · · · · · · · · · · · · · · · · ·	Expect the Plan Ch	eck Respose fom th	
E1130	Make a Corraction if Any and Resubmit the Plan to the Building and	5	5 13-Feb-23	17-Feb-23			Make a C	orraction if Any and F	
E1140									
E1150							۱		
E1160	Demolish walls of supply room, removal of middle supply room door	5	27-Feb-23	03-Mar-23			[Demolish wa	
E1170	Replace the men's restroom door with the same type of door and do	3	06-Mar-23	08-Mar-23				► Repla	
E1180								▶	
E1190									
E1200	Make the Corraction if Any and Resubmit the Plan to the Building an	5	07-Mar-23	13-Mar-23					
E1210	Demolish and open the east wall of the existing woman's restroom a	4	03-Mar-23	08-Mar-23				Demo	
E1220	Expect the Plan approval form the Building and Safety Department f	1	27-Mar-23	27-Mar-23					
E1230	After we recive the plan approval from the Building and Safety will St	1	27-Mar-23	27-Mar-23					

Actual Work Critical Remaining Work Summary	Page 1 of 1	TASK filter: All Activities
Remaining Work Milestone		

	PM	
Mar	Apr	May
	27-Mar-23, Darby park Restroom	
	: :	1
	27-Mar-23, Execution	
·		
		1
s around the wadir	ng pool area (Bid line item no. 3)	
	: :	1
	troom for approval.	
ne Existing Restroo		
for the Existing Re	estrooms(per Spec)	
	afety Department for new restroom des	
Resubmit the Plar	n to the Building and Safety Departmen	tfor Ch
valls of supply roor	n, removal of middle supply room door	of the v
ace the men's rest	room door with the same type of door a	nd doo
	1	1
	tion if Any and Resubmit the Plan to the	
iolish and open the	e east wall of the existing woman's restro	om an
2	Expect the Plan approval form the Buil After we recive the plan approval from	ding ar
-	After we recive the plan approval from	the Bui

© Oracle Corporation