





ity ID	Activity Name	Original Duration	Activity % Complete	Schedule % Complete	Start	Finish	BL Project Start	BL Project Finish	Actual Expense Cost	Budgeted Expense Cost	Remaining Expense Cost	Variance - BL Project Expense	2023 2024 an F Mar Apr May Jun Jul Aug Sep Oct N Dec Jan F Mar Apr N
1300	Removal of slurry	10	100%	100%	24-Apr-23 A	05-May-23 A	24-Apr-23	05-May-23	\$0.00	\$0.00	\$0.00	Cost \$0.00	Removal of slurry
1330	Fabricate Galvanized Portion of Bollards. Ir	30	0%		22-May-23	30-Jun-23	23-Feb-23	05-Apr-23	\$0.00	\$184,500.00	\$184,500.00	\$0.00	Fabricate Galvanized Portion of Bollards, Include
1331	Board & Committee Meeting/ No work	2	0%		10-Jul-23*	11-Jul-23	10-Jul-23	11-Jul-23	\$0.00	\$0.00	\$0.00	\$0.00	■ Board & Committee Meeting/ No work
1333	Board & Committee Meeting/ No work	1	0%		25-Jul-23*	25-Jul-23	25-Jul-23	25-Jul-23	\$0.00	\$0.00	\$0.00	\$0.00	I Board & Committee Meeting/ No work
1335	Board & Committee Meeting/ No work	2	0%		14-Aug-23*	15-Aug-23	14-Aug-23	15-Aug-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
1362	Board & Committee Meeting/ No work	2	0%	0%	11-Sep-23*	12-Sep-23	11-Sep-23	12-Sep-23	\$0.00	\$0.00	\$0.00	\$0.00	I Board & Committee Meeting/ No wor
1368	Board & Committee Meeting/ No work	1	0%		23-May-23*	23-May-23	23-May-23	23-May-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
1370	Install S.S. Bollards Cover , New Avila St.	3	0%		23-Aug-23	25-Nay-23 25-Aug-23	02-Jun-23	06-Jun-23	\$0.00	\$20,500.00	\$20,500.00	\$0.00	Install S.S. Bollards Cover , New Avila
372	Board & Committee Meeting/ No work	1	0%		26-Sep-23*	26-Sep-23	26-Sep-23	26-Sep-23	\$0.00	\$0.00	\$0.00	\$0.00	I Board & Committee Meeting/ No
380	Install Waterproofing . New Avila St.	33	0%		28-Aug-23	11-Oct-23	07-Jun-23	21-Jul-23	\$0.00	\$89,100.00	\$89,100.00	\$0.00	Install Waterproofing , New Avi
384	Board & Committee Meeting/ No work	2	0%		12-Jun-23*	13-Jun-23	12-Jun-23	13-Jun-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
386	Board & Committee Meeting/ No work	1	0%		27-Jun-23*	27-Jun-23	27-Jun-23	27-Jun-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
1390	Form, Pour Concrete , New Avila St.,	15	0%		12-Oct-23	01-Nov-23	24-Jul-23	11-Aug-23	\$0.00	\$6,000.00	\$6,000.00	\$0.00	Form, Pour Concrete , New
398	Board & Committee Meeting/ No work	2	0%		10-Jul-23*	11-Jul-23	10-Jul-23	11-Jul-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
400	Install, Relocate Fence West site, Alameda	10	0%		23-Aug-23	05-Sep-23	29-May-23	09-Jun-23	\$0.00	\$37,600.00	\$37,600.00	\$0.00	Install, Relocate Fence West site, Ala
1409	Board & Committee Meeting/ No work	1	0%		25-Jul-23*	25-Jul-23	25-Jul-23	25-Jul-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
1410	Demolition . West Side	25	0%		06-Sep-23	10-Oct-23	12-Jun-23	14-Jul-23	\$0.00	\$0.00	\$0.00	\$0.00	Demolition West Side
1420	Implement water Pollution control at Expos	3	0%		11-Oct-23	13-Oct-23		19-Jul-23	\$0.00	\$600.00	\$600.00	\$0.00	I Implement water Pollution cont
428	Board & Committee Meeting/ No work	2	0%		14-Aug-23*	15-Aug-23	14-Aug-23	15-Aug-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
429	Board & Committee Meeting/ No work	1	0%		22-Aug-23*	22-Aug-23	22-Aug-23	22-Aug-23	\$0.00	\$0.00	\$0.00	\$0.00	I Board & Committee Meeting/ No work
1430	Install Galvanized Bollards ,5,7/ A8002	20	0%		11-Oct-23	07-Nov-23	17-Jul-23	11-Aug-23	\$0.00	\$73,031.25	\$73,031.25	\$0.00	Install Galvanized Bollards
1434	Board & Committee Meeting/ No work	20	0%		27-Jun-23*	27-Jun-23	27-Jun-23	-	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
1480	Drill and Excavate for Bollards Footings 23/	3	0%		17-Jan-24	19-Jan-24	23-Oct-23	25-Oct-23	\$0.00	\$583.33	\$583.33	\$0.00	■ Drill and Excav
490	Install Rebar Cage and S.S. Sleeves	5	0%		22-Jan-24	26-Jan-24	26-Oct-23	01-Nov-23	\$0.00	\$1,166.67	\$1,166.67	\$0.00	■ Install Rebar
498	Board & Committee Meeting/ No work	2	0%		13-Nov-23*	14-Nov-23	13-Nov-23	14-Nov-23	\$0.00	\$0.00	\$0.00	\$0.00	I Board & Committee Mee
500	Form, Pour concrete Alameda St Around F	10	0%		29-Jan-24	09-Feb-24	02-Nov-23	15-Nov-23	\$0.00	\$26,360.00	\$26,360.00	\$0.00	Form, Pou
508	Board & Committee Meeting/ No work	1	0%		28-Nov-23*	28-Nov-23	28-Nov-23	28-Nov-23	\$0.00	\$0.00	\$0.00	\$0.00	
510	Install Galvanized Bollards 9/ A8002	5	0%		12-Feb-24	16-Feb-24	16-Nov-23	22-Nov-23	\$0.00	\$73,031.25	\$73,031.25	\$0.00	I Insta∥ Ga
512	Board & Committee Meeting/ No work	2	0%		11-Dec-23*	12-Dec-23	11-Dec-23	12-Dec-23	\$0.00	\$0.00	\$0.00	\$0.00	I Board & Committee
520	Install S.S. Bollards Cover , 9/ A8002	5	0%		19-Feb-24	23-Feb-24	23-Nov-23	29-Nov-23	\$0.00	\$20,500.00	\$20,500.00	\$0.00	■ Install S
1528	Board & Committee Meeting/ No work	2	0%	100%	22-May-23*	23-May-23	10-Apr-23	11-Apr-23	\$0.00	\$0.00	\$0.00	\$0.00	■ Board & Committee Meeting/ No work



tivity ID	Activity Name	Original	Activity %	Schedule % Start	Finish	BL Project	BL Project	Actual	Budgeted	Remaining	Variance - BL	2023 2024
		Duration	Complete	Complete		Start	Finish	Expense Cost			LOSE	F Mar Apr May Jun Jul Aug Sep Oct N Dec Jan F Mar Apr Ma
A1530	Implement Temp Facility Fence, Avila St , :	8	0%	100% 22-May-23	31-May-23	05-Apr-23	14-Apr-23	\$0.00	\$3,083.33	\$3,083.33	\$0.00	Implement Temp Facility Fence, Avila St , 2nd pha who
A1540	Demolition New Avila St St. 2and Phase (S	5	100%	100% 14-Apr-23 A	21-Apr-23 A	17-Apr-23	21-Apr-23	\$98,700.00	\$98,700.00	\$0.00	\$0.00	Demolition New Avila St St. 2and Phase (South)
A1550	Implement Water Pollution Control , 2and p	5	0%	100% 01-Jun-23	07-Jun-23	17-Apr-23	21-Apr-23	\$0.00	\$600.00	\$600.00	\$0.00	☐ Implement Water Pollution Control , 2and phase
A1558	Board & Committee Meeting/ No work	1	0%	100% 22-May-23*	22-May-23	25-Apr-23	25-Apr-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
_												
A1600	Install Rebar Cage and HSS Galvanized	15	0%	100% 15-Jun-23	05-Jul-23	01-May-23	19-May-23	\$0.00	\$1,166.67	\$1,166.67	\$0.00	Install Rebar Cage and HSS Galvanized
A1610	Install SS Cover	5	0%	0% 23-Aug-23	29-Aug-23	29-May-23	02-Jun-23	\$0.00	\$0.00	\$0.00	\$0.00	■ Install SS Cover
A1618	Board & Committee Meeting/ No work	2	0%	0% 12-Jun-23*	13-Jun-23	12-Jun-23	13-Jun-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
A1620	Install Waterproofing	15	0%	0% 30-Aug-23	19-Sep-23	05-Jun-23	23-Jun-23	\$0.00	\$12,500.00	\$12,500.00	\$0.00	Install Waterproofing
A1628	Board & Committee Meeting/ No work	1	0%	0% 27-Jun-23*	27-Jun-23	27-Jun-23	27-Jun-23	\$0.00	\$0.00	\$0.00	\$0.00	l Board & Committee Meeting/ No work
A1629	Board & Committee Meeting/ No work	2	0%	0% 10-Jul-23*	11-Jul-23	10-Jul-23	11-Jul-23	\$0.00	\$0.00	\$0.00	\$0.00	■ Board & Committee Meeting/ No work
A1630	Form , Pour Concrete, New Avila St. St 2n	15	0%	0% 20-Sep-23	10-Oct-23	26-Jun-23	14-Jul-23	\$0.00	\$7,850.00	\$7,850.00	\$0.00	Form , Pour Concrete, New Avila
A1640	File Required AQMD Notific.(10 Days prior	5	0%	0% 29-May-23	02-Jun-23	31-May-23	06-Jun-23	\$0.00	\$0.00	\$0.00	\$0.00	File Required AQMD Notific. (10 Days prior to fence sh
A1650	Implement. Temp Fence at Iron Fence Loc	3	0%	0% 05-Jun-23	07-Jun-23	07-Jun-23	09-Jun-23	\$0.00	\$3,083.33	\$3,083.33	\$0.00	I Implement. Temp Fence at Iron Fence Locations (5 D
A1658	Board & Committee Meeting/ No work	2	0%	100% 22-May-23*	23-May-23	08-May-23	09-May-23	\$0.00 \$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/No work
A1659 A1660	Board & Committee Meeting/ No work Lead Abatement	12	0% 0%	0% 23-May-23* 0% 10-Jul-23	23-May-23 25-Jul-23	23-May-23 12-Jun-23	23-May-23 27-Jun-23	\$0.00	\$0.00 \$15,000.00	\$0.00 \$15,000.00	\$0.00 \$0.00	■ Board & Committee Meeting/ No work ■ Lead Abatement
A1668	Board & Committee Meeting/ No work	2	0%	100% 22-May-23*	23-May-23	08-May-23	09-May-23	\$0.00	\$15,000.00	\$15,000.00	\$0.00	Board & Committee Meeting/ No work
A1670	Demolition at Fence Footings	6	0%	0% 08-Jun-23	15-Jun-23		19-Jun-23	\$0.00	\$0.00	\$0.00	\$0.00	Demolition at Fence Footings
A1680	Implement Water Pollution Control	2	0%	0% 16-Jun-23	19-Jun-23	20-Jun-23	21-Jun-23	\$0.00	\$600.00	\$600.00	\$0.00	I Implement Water Pollution Control
									,	, , , , , , ,		
												<u>;</u> 0
A1748	Board & Committee Meeting/ No work	1	0%	0% 10-Jul-23*	10-Jul-23	10-Jul-23	10-Jul-23	\$0.00	\$0.00	\$0.00	\$0.00	I Board & Committee Meeting/ No work
A1750	Install Fence panels and Gates	20	0%	0% 17-Jul-23	11-Aug-23	19-Jul-23	15-Aug-23	\$0.00		\$164,900.00	\$0.00	Install Fence panels and Gates
A1758	Board & Committee Meeting/ No work	1	0%	0% 25-Jul-23*	25-Jul-23	25-Jul-23	25-Jul-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
A1760 A1770	Install Paint on Fence and gates Install Gate Hardware	15 5	0% 0%	0% 14-Aug-23 0% 02-Oct-23	01-Sep-23 06-Oct-23	16-Aug-23 06-Sep-23	05-Sep-23 12-Sep-23	\$0.00 \$0.00	\$2,750.00 \$27,000.00	\$2,750.00 \$27,000.00	\$0.00 \$0.00	Install Paint on Fence and gates Install Gate Hardware
A1780	Install Gate Signs	2	0%	0% 02-Oct-23	10-Oct-23	13-Sep-23	14-Sep-23	\$0.00	\$2,510.00	\$2,510.00	\$0.00	I Install Gate Signs
A1788	Board & Committee Meeting/ No work	2	0%	0% 09-0ct-23*	15-Aug-23	14-Aug-23	15-Aug-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
A1790	Paint columns and walls , apply anti Graffil	5	0%	0% 11-Oct-23	17-Oct-23	15-Sep-23	21-Sep-23	\$0.00	\$6,500.00	\$6,500.00	\$0.00	Paint columns and walls , apply
A1792	Board & Committee Meeting/ No work	1	0%	100% 22-May-23*	22-May-23	28-Mar-23	28-Mar-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
A1793	Board & Committee Meeting/ No work	2	0%	100% 22-May-23*	23-May-23	10-Apr-23	11-Apr-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
A1794	Board & Committee Meeting/ No work	1	0%	100% 22-May-23*	22-May-23	25-Apr-23	25-Apr-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
A1795	Board & Committee Meeting/ No work	2	0%	100% 22-May-23*	23-May-23	08-May-23	09-May-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
											<u> </u>	



tivity ID												<u> </u>
	Activity Name	Original Duration	Activity % Complete	Schedule % Start Complete	Finish	BL Project Start	BL Project Finish	Actual Expense Cost	Budgeted Expense Cost	Remaining Expense Cost		2023 2024 an F Mar Apr May Jun Jul Aug Sep Oct N Dec Jan F Mar Apr Ma
A1796	Board & Committee Meeting/ No work	1	0%	0% 23-May-23*	23-May-23	23-May-23	23-May-23	\$0.00	\$0.00	\$0.00	Cost \$0.00	Board & Committee Meeting/ No work
A1800	Install Rough Electrical sheet EY101	60	0%	30% 03-Jul-23	22-Sep-23	26-Apr-23	18-Jul-23	\$0.00	\$0.00	\$0.00	\$0.00	Install Rough Electrical sheet EY101
A1810	Implement Water Pollution Controls	1	0%	0% 22-Jun-23	22-Jun-23	26-Jun-23	26-Jun-23	\$0.00	\$600.00	\$600.00	\$0.00	I Implement Water Pollution Controls
A1818	Board & Committee Meeting/ No work	2	0%	0% 12-Jun-23*	13-Jun-23	12-Jun-23	13-Jun-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
A1820	Trench Electrical conduit	15	0%	0% 23-Jun-23	13-Jul-23	27-Jun-23	17-Jul-23	\$0.00	\$250.00	\$250.00	\$0.00	Trench Electrical conduit
A4077	Decrel 9 Committee Meeting/Newards	1	00/	00/ 00 Nov 02*	20 Nov 22	20 Nov. 22	20 Nov. 22	Ф0 00	* 0.00	* 0.00	#0.00	
A1877	Board & Committee Meeting/ No work	20	0%	0% 28-Nov-23*	28-Nov-23	28-Nov-23	28-Nov-23	\$0.00 \$0.00	\$0.00	\$0.00	\$0.00 \$0.00	I Board & Committee Meeti
A1880	Install Cameras and Speakers	30	0%	0% 18-Dec-23	26-Jan-24	18-Oct-23	28-Nov-23	-	\$19,800.00	φ 19,000.00		Install Cameras
A1888 A1890	Board & Committee Meeting/ No work Aim , program and Test Cameras	20	0% 0%	0% 11-Dec-23* 0% 29-Jan-24	12-Dec-23 23-Feb-24	11-Dec-23 29-Nov-23	12-Dec-23 26-Dec-23	\$0.00 \$0.00	\$0.00 \$102,000.00	\$0.00 \$102,000.00	\$0.00 \$0.00	I Board & Committee Me
A1900	Program and Test Speakers	20	0%	0% 29-Jan-24 0% 12-Feb-24	23-Feb-24 08-Mar-24	29-Nov-23 13-Dec-23	26-Dec-23 09-Jan-24	\$0.00	\$102,000.00	\$102,000.00	\$0.00	Aim, progr
A1910	Install card Readers and Wiring and test	34	0%	0% 17-Oct-23	01-Dec-23	21-Sep-23	09-5an-24 07-Nov-23	\$0.00	\$43,000.00	\$43,000.00	\$0.00	Install card Readers and
A1918	Board & Committee Meeting/ No work	2	0%	0% 17-Oct-23*	15-Aug-23	14-Aug-23	15-Aug-23	\$0.00	\$0.00	\$0.00	\$0.00	Board & Committee Meeting/ No work
A1919	Board & Committee Meeting/ No work	1	0%	0% 22-Aug-23*	22-Aug-23	22-Aug-23	22-Aug-23	\$0.00	\$0.00	\$0.00	\$0.00	I Board & Committee Meeting/No work
A1920	Remove Temp fence and K-Rails in New A	9	0%	0% 08-Nov-23	20-Nov-23	14-Aug-23	24-Aug-23	\$3,083.33	\$3,083.33	\$0.00	\$0.00	Remove Temp fence and
A1930	Perform Traffic control Requirements in Nev	8	0%	0% 21-Nov-23	30-Nov-23	25-Aug-23	05-Sep-23	\$0.00	\$7,850.00	\$7,850.00	\$0.00	■ Perform Traffic control Re
A1931	Board & Committee Meeting/ No work	2	0%	0% 11-Sep-23*	12-Sep-23	11-Sep-23	12-Sep-23	\$0.00	\$0.00	\$0.00	\$0.00	■ Board & Committee Meeting/ No work
	Remove Existing Stripping	12	0%	0% 01-Dec-23	18-Dec-23	06-Sep-23	21-Sep-23	\$0.00	\$0.00	\$0.00	\$0.00	Remove Existing Strip
-												
	Remove Temp Fence at Fence and Gates	15		0% 04-Dec-23	22-Dec-23	08-Nov-23	28-Nov-23	\$0.00	\$3,083.33	\$3,083.33	\$0.00	I Remove Temp Fence
A1982	Board & Committee Meeting/ No work	2	0%	0% 13-Nov-23*	14-Nov-23	13-Nov-23	14-Nov-23	\$0.00	\$0.00	\$0.00	\$0.00	Remove Temp Fence
A1982 A1983	Board & Committee Meeting/ No work Board & Committee Meeting/ No work	2	0% 0%	0% 13-Nov-23* 0% 28-Nov-23*	14-Nov-23 28-Nov-23	13-Nov-23 28-Nov-23	14-Nov-23 28-Nov-23	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00	Remove Temp Fence Board & Committee Meetin
A1984	Board & Committee Meeting/ No work Board & Committee Meeting/ No work Board & Committee Meeting/ No work	2 1 2	0% 0% 0%	0% 13-Nov-23* 0% 28-Nov-23* 0% 11-Dec-23*	14-Nov-23 28-Nov-23 12-Dec-23	13-Nov-23 28-Nov-23 11-Dec-23	14-Nov-23 28-Nov-23 12-Dec-23	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	Remove Temp Fence Board & Committee Meetin Board & Committee Mee Board & Committee Mee
A1982 A1983 A1984 A1987	Board & Committee Meeting/ No work Board & Committee Meeting/ No work Board & Committee Meeting/ No work Remove Temp Fence and Patch in west six	2 1 2 20	0% 0% 0% 0%	0% 13-Nov-23* 0% 28-Nov-23* 0% 11-Dec-23* 0% 26-Feb-24	14-Nov-23 28-Nov-23 12-Dec-23 22-Mar-24	13-Nov-23 28-Nov-23 11-Dec-23 30-Nov-23	14-Nov-23 28-Nov-23 12-Dec-23 27-Dec-23	\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$3,083.33	\$0.00 \$0.00 \$0.00 \$3,083.33	\$0.00 \$0.00 \$0.00 \$0.00	Remove Temp Fence Board & Committee Meetin Board & Committee Mee Board & Committee M
A1982 A1983 A1984 A1987 A1995	Board & Committee Meeting/ No work Board & Committee Meeting/ No work Board & Committee Meeting/ No work	2 1 2	0% 0% 0% 0% 0%	0% 13-Nov-23* 0% 28-Nov-23* 0% 11-Dec-23*	14-Nov-23 28-Nov-23 12-Dec-23	13-Nov-23 28-Nov-23 11-Dec-23	14-Nov-23 28-Nov-23 12-Dec-23	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	I I Remove Temp Fence